

Release Date: Aug. 20th, 2004

Doc-671

PRD-947/15




RECEIVED

FEB 17 2005

ENERGY DIVISION
DEPARTMENT OF NATURAL RESOURCES

COMPLETION REPORT





COMPLETION REPORT

Revision:	Version 2
Operating Company:	Vulcan Minerals Inc
Well Name:	Flat Bay #1
Field:	Flat Bay
Location:	St. Georges Bay, Western Newfoundland, Canada

Prepared by: Karla Smith, Vulcan Minerals Joe Gorman, P.Eng, Namrog Services	Reviewed by: Patrick Laracy, Vulcan Minerals
Date:	Date:

Table of Contents

1	Overview	1
2	Summary of Events	1
3	Well Configuration.....	1
4	Operations Summaries.....	2
4.1	Utilizing a Mining Rig to Re-enter the Well	2
4.2	Installation of 114 mm Production Casing	2
4.3	Cementing of the Production Casing.....	2
4.4	Drill out of Cement and Pressure Testing	3
4.5	Running Tubing and Perforating the Casing	3
4.6	Gelled Diesel Fracturing Operations	3
4.7	Flowback and Swabbing of the Well.....	4
4.8	Installation of a Pump, Pumpjack and Tank.....	5

List of Appendices

- Appendix I:** Well Location Map
- Appendix II:** Original Well Configuration
- Appendix III:** Well Completion Program *Feb 21st, 2004*
- Appendix IV:** ARW Approval *Feb 25th, 2004*
- Appendix V:** Proposed Cementing Program *Feb 21st, 2004*
- Appendix VI:** Schlumberger Cementing Report & Data *March 9th, 2004*
- Appendix VII:** Cement Top Calculation
- Appendix VIII:** Casing Pressure Test Record *March 10th, 2004*
- Appendix IX:** Proposed Frac Program *Jan 6th, 2004*
- Appendix X:** Tubing & Casing Tally Sheets *March 3rd & Mar 14th, 2004*
- Appendix XI:** Schlumberger Frac Job Report *March 16th, 2004*
- Appendix XII:** Schlumberger Frac Job Report *March 26th, 2004*
- Appendix XIII:** Tubing Tally Sheet *Mar 29th, 2004*
- Appendix XIV:** Production Testing Calculations *June 15th - Aug 16th, 2004*
- Appendix XV:** Well Site Layout *June 15th, 2004*
- Appendix XVI:** Current Well Profile *April 2nd, 2004*
- Appendix XVII:** Well Equipment *June 15th, 2004*
- Appendix XVIII:** Employment Benefits Summary
- Appendix XIX:** Day Reports – Completion *Feb 23rd - Mar 30th, 2004*
- Appendix XX:** Day Reports – Production *Jun 11th - 21st, 2004*

1 Overview

Completion and production testing operations on the Flat Bay #1 well commenced on Feb 23rd, 2004 and were completed on June 21st, 2004. The well was drilled in 1999 with a Cable Tool Rig and had been dormant since then. The well had surface casing set at 126-mRF, above the target zone, with the balance of the well to 286-mRF remaining uncased.

In order to complete the well for production operations, a program to run casing, stimulate and evaluate was required.

2 Summary of Events

The sequence of events for operations carried out on the well were as follows:

- Utilizing a mining rig to re-enter the well
- Running a completion log
- Installing 114 mm casing
- Cementing same
- Running 60.3 mm tubing
- Perforating the target zone
- Conducting a high-pressure stimulation operation, consisting of a gelled diesel oil fracturing treatment
- Swab testing the well
- Installing a bottom hole pump and rods
- Installation of a pumpjack, flow lines and surface tankage
- Pump testing the well
- Removal and installation of a replacement pump
- Continued testing

3 Well Configuration

The well was drilled in 1999 by Eastern Oilfield Services to a TD of 262.0-mRF. The 177-mm Casing was set and cemented, during drilling, above the target zone at 125.9 MRF. The remainder of the well was left uncased.

Appendix II contains a sketch of the original well configuration.

4 Operations Summaries

A summary of the major operations conducted on the well during the subject period is as follows.

Appendices XIX and XX containing the daily operations reports.

4.1 Utilizing a Mining Rig to Re-enter the Well

Period: Feb 22 - Mar 5 2003

These operations consisted initially of preparing the site and access road for the well operations. This included constructing berms drains and installing a culvert at the access point.

The drilling rig was installed over the well using a wooden substructure. This rig is operated by Petrol Drilling Ltd. of Springdale Newfoundland. An annular diverter was also installed and function tested.

Oil was bled off the top of the well. The well was then circulated to brine. A run was made to bottom to confirm the condition of the well and the level of the rubble anticipated at the bottom of the well. The driller could not advanced past 242 meters due to rubble filling the bottom of the hole over the 4 years since the well was drilled. The TD of the well at the time of the original logging operations was 261.5 mRF (ZDL-CNL-GR-Cal log dated 11 - Sept -1999).

Operations were conducted in accordance with a Completion Program approved by the department of Mines and Energy and had several Conditions of Approval.

Appendices III & IV contain the Completion Program and the M&E Approval respectively.

4.2 Installation of 114 mm Production Casing

Period: March 6 - Mar 7 2003

Production casing (140mm, 14.14 kg/m., J55) was run to 237.91 meters. Centralizers were not used due to an inability to pass the centralizers through Petro's diverter. Casing connections were torqued as per specifications.

4.3 Cementing of the Production Casing

Period: March 9th, 2003

Several mix designs were considered and evaluated by Schlumberger. A plaster based cement job was selected and initiated by Schlumberger. After 1-m³ was pumped, displacement problems were encountered. The cement set up in the cementing unit, flow lines and in the well shortly thereafter. A total of 1.2-m³ of cement was pumped.

A job failure analysis conducted by Schlumberger concluded that the pumping operation failed due to chunks of plaster becoming lodged in the valve seats of the pumping unit. Schlumberger also concluded that there were quality control issues with the cementing operation including:

- Improper blending of the materials at Schlumberger's Dartmouth depot.

- Improper calculation and reporting of additives and blend components when tests were conducted for design purposes prior to the job.
- Insufficient fluffing of materials on site.

The above may have also contributed to the rapid cement set up time.

Attach V - Proposed Cementing program
Attach VI - Schlumberger Job Report

4.4 Drill out of Cement and Pressure Testing

Period: March 9th - 13th, 2004

The cement in the well bore was drilled (cored out) by Petro's rig.

The top of cement was encountered at 108-mRF in the well. Vulcan's estimate of cement top in the annulus, based on this and the amount pumped was 114 mRF. This is approximately 12-meters above the 178-mm casing set point at 126-mRF. See Appendix VII for calculation details.

The annulus was successfully pressure tested to 700-psig (4.8-mPa) for 309-minutes. The cement was cored out to 230-mRF.

Appendix VIII contains the casing pressure test record.

4.5 Running Tubing and Perforating the Casing

Period: Mar 14th - 15th, 2004

Tubing (63-mm 6.99-kg/m J55 EUE) was run in the well, torqued as per specifications, and landed at 182.9-mRF. The tubing and surface valves were pressure tested to 2000-psig (13.8-Mpa) for 30-minutes.

A completion log (GR-CCL) was run and correlated to the ZDL-CNL-GR-Cal log dated 11-Sept-1999. The well was swabbed down to 70-mRF prior to running the gun. The interval 192 -197 mRF was perforated on the second attempt with a 43-mm Schlumberger Enerjet III thru-tubing gun with 0 degree phasing at 13 shots per meter. Total 66 shots. No pressure response.

Attach A - Completion & Perf Log dated 15-Mar-2004

4.6 Gelled Diesel Fracturing Operations

Period: March 16th - 26th 2004

The first frac attempt was made on March 16th. The well was acidized with 500-litres of 15% HCL and a feed rate of 0.9-m³ per minute at 7200-kPa was established. Preparations were then made to gel the diesel fuel/sand mixture in the batch tanks. However, when the breaker was added, premature drop out of the sand was observed. Schlumberger was unsuccessful in obtaining a proper sand suspension regime in the batch tanks. The job was terminated at that point since there was insufficient diesel and sand on site for the mixing of a new batch.

A post job analysis, conducted after testing of the sand, diesel fuel and additives indicated that the desired suspension properties were not achieved due to high moisture content in the sand. This sand had been obtained directly by Vulcan from Schlumberger's supplier in Ontario. Preparations for a second frac were made utilizing sand shipped from Schlumberger's stock in Alberta.

On March 26th, a second frac attempt was successful. The frac consisted of pumping down the tubing with of a 7.2-m³ diesel pad, diesel slurry containing 4.1-m³ of diesel and 3.7-tonnes of sand followed by a 0.4 m³ diesel flush at a rate of 0.97-m³/min. Sand concentrations were staged and ranged from 600 to 1200-kg/m³. Surface pumping pressures averaged 7500-Kpa with a high of 8700-kPa. All pressure and flow measurements indicated a normal fracturing operation.

The annular ISIP was 5113-kPa. The 15-minute SIP was 4166-kPa. When the recording equipment was rigged out, 30-minutes after the cessation of pumping, the SIP was 2935-kPa.

The frac fluid left to recover was 11.7-m³ diesel.

Appendix IX - Schlumberger prosed frac program
Appendix XI - Schlumberger job report (first attempt)
Appendix XII - Schlumberger job report (second attempt)

4.7 Flowback and Swabbing of the Well

Period: March 27th - March 30th, 2004

The well was shut in overnight to allow the gel to break and the frac to heal. The 2895-kPa pressures on the tubing and casing the next morning indicated that there was zero or minimal pressure leak off. The well was flowed for a very short period of time with 0.7-m³ returns. Gel and sand were evident and it was decided to leave the well shut in for one more day to allow for complete breaking of the Gel.

The next morning the tubing pressure was 2585-kPa and the casing (annular) pressure was 2895-kPa, identical to the pressures at the end of operations the previous day. The well was flowed to the tank with 2.2-m³ being recovered before stopping. Swabbing, utilizing the Petro rig and oilfield swabbing equipment was conducted throughout the remainder of the day. Swabs were pulled until the tubing was dry with approximately 30-litres of fluid being obtained. This was followed by a 30-minute interval and swabbing resumed again. This sequence was repeated until the conclusion of operations at the end of the day. Total fluid recovered was 4.3-m³ for the day.

The tubing was lowered to the bottom of the perforations and circulation was established to ensure that the perforations were not blocked by sand in the casing. Swabbing resumed on a daily basis through March 30th. At this point less than 10-litres of fluid was being obtained after one hour of swabbing. Total fluid recovery at that point was 7.3-m³.

The Petro drilling rig was released March 30th, 2004 at 12:00 and the site secured.

Appendix XIII - Tubing Tally Sheet dated Mar 29th, 2004.

4.8 Installation of a Pump, Pumpjack and Tank

Period: June 11th – August 19th, 2004

In order to conduct a proper production test on the well, it was decided to install a bottom hole pump, pumpjack and storage facilities. The pumping equipment was sized to accommodate a rate of 15-bbbls (2.4-m³) of fluid per day based on indications from the swab testing of the well.

The following equipment was install at the site:

- Alten 25R-2 pumpjack and 5-HP 1150-rpm electric motor
- Sucker rods and an in-tubing plunger type oilfield pump
- 210-bbl standard API style tank
- Standard piping and regulators normally associated with an oilfield pumping operation.
- Chemical injection pump for possible dewaxing operations.

Pumping of the well commenced on June 15th, 2004. Fluid levels in storage tank and fluid volumes pumped down the annulus were recorded on a daily basis. Low levels of fluid production were experienced and as a result the well would pump off (i.e. pump total fluid column in the annulus above the pump) and shut down due to sand plugging of the pump. After replacing the in-tubing plunger type oilfield pump at the end of July 2004, a production schedule was made to pump the well intermittently throughout the day. Due to continued sand plugging problems, the testing activities were suspended and well shut in on August 19th, 2004. Total calculated fluid produced was 4.8-m³ of fluid that comprised of approximately 90% water and 10% oil.

Appendix XIII – Tubing Tally Sheet dated Mar 29th, 2004

Appendix XIV – Production Testing Calculations June 15th, 2004 to August 16th, 2004

Appendix XV – Well Site Layout June 15th, 2004

Appendix XVI – Current Well Profile April 2nd, 2004

Appendix XVII – Well Equipment June 15th, 2004

Appendix - I

Well Location Map

Appendix - II


Original Well Configuration

3.19

Well Schematic Flat Bay #1

Figure 4

5360237.911 384435.373
Location: UTM ~~5360261.54~~ North, ~~38441.98~~ East
Surface Elevation: 47.0m
Rig Floor Elevation: 48.3m
(All measurements taken from rig floor)



Appendix - III

Well Completion Program

Feb 21st, 2004

Flat Bay #1

Completion and Stimulation Program

Overview

The well sits capped, cased with a 178 mm cemented casing and has a barefoot completion. This program cases the well to PBD and cements a 114 mm production casing. Tubing (60 mm) is run to a point above the highest prospective productive zone. The well is then perforated, fraced with gelled diesel and flowed back.

Steps are as follows:

1. Prepare Site and Kill Well.
2. Install and Cement 114 mm casing.
3. Pressure test, Install tubing, swab and perforate.
4. Acidize and Frac.
5. Flow Back Well, Recover Frac Fluids and Evaluate Performance.

Phase 1 - Site and Well Preparation

1. Lay out site boundary. Conduct any leveling required. Stake out equipment locations.
2. Construct berm and access way.
3. Prepare area around well for rig. Dig and line cellar if required . Construct ramp if required.
4. Ensure that the following is on site:
 - all fittings necessary to connect line for flow back to rig tanks.
 - all tankage required for the proposed operations.
5. Set up rig over well. Current height restriction is 1.22 metres from the top of well equipment to ground level. Rig is Petro Drilling's Longyear Hydro 50 with a 287 kN maximum crown block load. (29,200 Kg). Main Hoist rating = 122.3 kN. Estimated pipe weights are as follows:
 - Casing: 262 m x 14.14 kg/m = 3,700 kg. (36.2 kN)
 - Tubing: 262 m x 6.99 kg/n = 1,831 kg. (18.0 kN)
 - See attached spec sheet for rig.
6. Hook up the following to the 50 mm ball valve (V1).
 - 1 nipple.
 - 1 tee c/w 0-100 psi pressure gauge.
 - 1 - 50 mm valve.(V2)
 - line to rig tank.
7. Close V2. Open V1 and record pressure.
8. Open V2 and flow to rig tank until spent. Shut in for 1 hour. Record pressure.
9. If required flow to rig tank until spent. If well does not flow, go to Phase 2.
10. Monitor additional flows for ½ hour. If no additional flows, go to Phase 2. Otherwise leave open until no flows observed for 1 hour.
11. Go to Phase 2.

Phase 2 - Install Casing and Cement

1. If necessary, construct and install a drip pan around casing connected to tank flow line.
2. Ensure fittings are available and the proper size.
3. Ensure that several short joints are available.
4. Remove 178 x 51 mm swage nipple. Place to one side protect threads. Keep ready for reuse.
5. Install 178 mm x 114 mm. low profile casing head c/w 50 mm side ports, nipples and 50 mm full opening valves. Casing head rating is 10.3 mPa. (See attached Insert casing head details)
6. Install 179 mm diverter.
7. Hook up return line to casing head. Close valve on other port.
8. Run in and tag bottom with drill string on line with guage ring. Strap in or pre-measure drill string lengths.

Note: Original TD at 286 mRF. However rubble estimated to be at 262 m. RF or above.

9. Use casing tally sheet prior to running casing and determine joints to run. Avoid having connection across the planned perforating interval. Also juggle lengths to ensure that top joint ends up a reasonable height off ground.
10. Run 114 mm casing in hole at controlled rate.
11. Casing to be handled using appropriate elevators and slips or approved equivalents. Casing makeup torque is as follows:

API Recommended Settings	ft-lb	N.m
Minimum	760	1030
Optimum	1010	1370
Maximum	1260	1710

Recommended torque settings to be achieved through the use of a calibrated torque wrench or using the rig swivel hydraulics if appropriate set points can be assured and over-torquing is prevented.

12. Casing configuration, from bottom up, as follows:
 - casing shoe
 - one joint of casing
 - float collar
 - slim line centralizers on every 3rd casing length. Also place centralizers directly above and below planned perforating interval. Do not place centralizers in the ranges 191m to 198 m RF and 218 to 224 mRF.

13. Monitor fluid level and returns while running casing. Ensure that no fluid flows out of well except through the 50 mm returns line.

14. Set casing 1 meter off bottom, adjust top joint length to land in casing head. Do not tag bottom with shoe. If this happens, confirm circulation prior to landing casing wellhead.

15. Install valve and piping for cementing operation.

16. Conduct cementing operations as per Schlumberger program. Pump 3.0 m³ pre-flush. Maximum surface treating pressure = 10.3 mPa. Calculated cement volume = 3.07 m³. Excess = 30%. (to be verified in field) Drop plug. Ensure returns to surface with good quality cement. Chase with 1.95 m³ water (underflush by 0.25 m³). Monitor surface returns. Bump plug. Close valve.

All final volume calculations to be done on site prior to cementing operation.

17. WOC a minimum of 12 hours before re-entering the well.

18. Tag top of cement. Drill out if required to 230 mRF.

Phase 3 - Pressure Test, Install Tubing and Perforate

1. Remove diverter. Install 14 Mpa tubing head.
2. Pressure test casing and tubing head to 14 Mpa. (Wellhead WP = 14 Mpa minimum. Casing burst rating = 30.2 Mpa)
3. Run in hole with 60.3 mm, J-55, 6.99 Kg/m, EUE tubing with pump seating nipple above bottom joint. (Tubing burst pressure rating = 53 Mpa).
3. Tubing to be handled using appropriate elevators as slips or approved equivalents. Tubing makeup torque is as follows:

API Recommended Settings	ft-lb	N.m
Minimum	970	1320
Optimum	1290	1750
Maximum	1610	2180

Recommended torque settings to be achieved through the use of a calibrated torque wrench or using the rig swivel hydraulics if appropriate set points can be assured and over-torquing is prevented.

4. Land tubing at approximately 180 meters. Install remainder of tubing head assembly, nipple and 50mm. valve.
5. Rig in Schlumberger wireline unit with lubricator.
6. Run temperature profile if conditions are conducive to same.
7. Run GR-CCL log from PBSD to 180 meters. Correlate to Baker Atlas ZDL-CNL-GR log dated 11-Sep-1999.
8. Swab well down to 75 mRF.
9. Run in with 43 mm. Schlumberger Enerjet III through tubing gun and perforate interval 192.0 - 197.0 mRF, 4 SPF, total 66 shots. Monitor pressure response.
10. Rig out Schlumberger.

Phase 4 - Acidize and Frac

1. Move rig off well and place on standby in case of sand off.
2. Finalize frac and other tank placements. Install necessary piping. Ensure equipment spacing is as per Schlumberger requirements.
3. Fill frac tanks with)15 cubic meters + tank bottoms) of diesel fuel from North Atlantic Petroleums.
4. Ensure adequate fire protection on site.
5. Acidize and conduct down-tubing frac with gelled diesel and 4,000 kg of 20/40 sand as per attached Schlumberger frac program dated January 6, 2004.
6. Shut well in. Record ISIP. Record surface pressures until frac heals.
7. Leave well shut in overnight.

Phase 5 - Flow Back Well, Recover Frac Fluids and Evaluate Performance

1. Rig in necessary pipe and fitting. Attempt to flow well back to rig tank on a controlled basis until frac fluids have been recovered. If well does not flow, move rig back on and attempt to swab well in.
2. Continue flowing well to rig tank . Estimated maximum is 3 days. Record water and oil volumes. Determine water salinity and oil gravity. Collect oil samples for analysis.
3. Evaluate short term well performance. This information will be utilized in designing a long term well test.
4. Shut well in. Remove unnecessary equipment. Clean up site. Leave berm in place. Secure site.
5. No further flow testing to be conducted without approval of the test program by NDME.

Appendix - IV

ARW Approval
Feb 25th, 2004



**AUTHORITY TO
RE-ENTER A WELL**

RE-ENTRY APPLICATION

Pursuant to sections 8 and 9 of the *Petroleum and Natural Gas Act* and in compliance with section 24(1)(b) of the *Petroleum Drilling Regulations*, Vulcan Minerals Inc., as operator, hereby applies for Authority to Re-enter the Well known as Flat Bay #1 using the equipment and procedures described in the well program dated Feb 3rd, 2004.
Permit, Licence or Lease to which this Program applies: 96-105

Area: <u>Flat Bay</u> Field/Pool:	CO-ORDINATES	
	Long:	UTM (NAD 27)
Rig: Rig Type: <u>Longyear 50</u> Drilling/Serviceing Contractor: <u>Petro Drilling Ltd.</u> Completion or Workover Fluid: <u>Water and Diesel</u>	Lat:	Northing: <u>5 360 237.971</u> Easting: <u>384 435.373</u>
	ELEVATION	
	RF#CB/RF: <u>48.3 m</u> G.L.: <u>47.0 m</u>	DEPTH
		T.D.: <u>286 mRF</u> TVD: <u>289 mRF</u>

CASING AND TUBULAR SUMMARY

O.D. (mm)	Weight (kg/m)	Grade	Setting Depth (m)
114	14.1	J55	261
60.3	6.99	J55	170

Other Downhole Equipment: (Attach a schematic) No other major downhole equipment. See attached schematic.

ESTIMATES		PRESSURES (kPa)	TARGET INTERVAL(s): (m)
Re-entry Date: <u>Feb 2004</u>	Cost: <u>approx \$175,000</u>	RHSIP (@MPP) = <u>3,370 (est max)</u>	192.0 - 197.0 mRF
Days on Location: <u>12</u>		SITHP = <u>0 (est)</u>	
		STP = <u>14,000 (frac)</u>	

RE-ENTRY/TESTING SUMMARY

Program Overview: <u>As per program dated Feb 3rd, 2004. Kill well, Run and cement production casing, run tubing, frac, flow back, evaluate.</u>

Suspension or Abandonments: (Provide details and attach schematic)

The undersigned operator's Representative hereby declares that, to the best of the Representative's knowledge, the information contained herein and in the attached detailed program is true, accurate and complete.

Signed: [Signature]
Operator's Representative

Date: Feb. 09/04.

AUTHORIZATION

Whereas the Minister of Mines and Energy has jurisdiction under the *Petroleum Drilling Regulations*, ("the Regulations").

In accordance with section 32 of the Regulations, the operator named in the Application is authorized to undertake the proposed well program described above subject to the following conditions:

1. This Authorization shall be prominently displayed at the well site at all times during which operations are being conducted;
2. Copies of all logs and well test data shall be submitted to the director by the operator promptly after their acquisition;
3. Evidence of financial responsibility in a form satisfactory to the Director, shall be provided prior to commencing re-entry operations.
4. This ARW is for re-entry operations of the well originally approved under Drilling Program Approval No. 09-116-01
5. No change in the well program hereby approved may be made unless it is first approved by the director in writing;
6. This ARW approval shall, unless otherwise extended or terminated, expire upon the 30th day of June, 2004;
7. This Authorization is conditional on the operator commencing operations within 120 days of the effective Authorization date; and
8. The operator shall comply with such other conditions as are appended to this Authorization.

Signed: [Signature]
Director

Effective Date: February 27th, 2004

Authority to Re-enter a Well No. 2004-116-01-01

¹ R.S.N. 1990, c. P-10

² CNR 1150/96

Appendix - V

Proposed Cementing Program

Feb 21st, 2004

CEMENTING PROPOSAL

for

VULCAN MINERALS INC

Flat Bay #1

Plaster System

Attention: Joe Gorman, Pat Laracy

Lara Burgess
Field Service Manager
Dartmouth, Nova Scotia
Off: 902.481.6426
Cell: 902.478.4451

Service District:
Dartmouth, Nova Scotia

Feb 21, 2003

114 mm CASING

Well Data:

Hole Size:	170 mm Equivalent OH Diameter
Casing Size:	114 mm / 4½"
Depth:	280 metres
Previous Casing:	177.8 mm / 7" @ 126 m
B.H.S.T:	11°C
B.H.C.T:	25°C
Casing Volume Factor:	±0.00811 m ³ /metre
OH Annular Volume Factor:	0.0125 m ³ /metre gauge
Csg-Csg Annular Volume Factor:	±0.00918 m ³ /metre

Preflush/Spacer: Fresh water ahead

Cement Slurry: 60:40 :: D053:Class G
 + 8.5 L/tonne D145, Dispersant
 + 1.0% BWOC D013, Retarder
 + 20 L/tonne D600g, Fluid Loss Additive
 + 0342 m³/tonne Fresh Water

Density:	1900 kg/m ³	
Yield:	0.73 m ³ /tonne	
Thickening Time:	4:00	
Slurry Volume Required:	(154 m X 0.0125 m ³ /m) =	1.93 m ³
	(126 m X 0.00918 m ³ /m) =	1.16 m ³
	(10 m X 0.00811 m ³ /m) =	<u>0.08 m³</u>
	Total =	3.2 m ³
Tonnage Required:	(3.2 m ³ ÷ 0.73 m ³ /tonne) =	4.4 MT

Appendix - VI

Schlumberger Cementing Report & Data
March 9th, 2004



Service Order

2005-Jan-20

Customer Vulcan Minerals Inc		Person Taking Call Burgess, Lara		Dowell Location Dartmouth, NS		OrderDate 2004-Mar-07		Job Number 2203840303	
Well Name and Number Flat Bay 1			Legal Location		Field			County Newfoundland	
Well Master: 0630581738		API / UWI:							
Rig Name Petro Drilling Co.		Well Age New		Sales Engineer Burgess, Lara			Job Type Cem Prod Casing		
Time Well Ready: 3/8/2004 10:00 AM		Deviation °		Bit Size 171 mm		Well MD 286 m		Well TVD 286 m	
						BHP kPa		BHST 11 °C	
								BHCT 25 °C	
Treat Down Casing		Packer Type None		Packer Depth m		WellHead Connection 114mm head		HHP on Location Max AllowedPressure 10300	
								Max Allowed AnnPressure	
Casing					Services Instructions: Supply Men equipment and materials to cement 114mm surface casing @ 239.66m with 4.5 T of a Plaster system Extra Equipment:				
Depth, m	Size, mm	Weight, kg/m	Grade	Thread					
239.66	114	14.15	J55	8rd					
Tubing									
Depth,	Size, mm	Weight, kg/m	Grade	Thread					
Perforated Intervals									
Top, m	Bottom, m	spm	No. of Shots	Total Interval					
				m					
				Diameter					
				mm					
Expected On Location: 3/8/2004 10:00 AM Ready To Pump: 3/9/2004 10:00 AM									

Contact	Voice	Mobile	FAX	Notes
Ed Weiterman	709 689 0075			

Notes:

Directions:
 Approx 147 km from Port aux Basque turn Left on to road for Flat Bay. Drive 7 km then turn Right onto lease road.

Other Notes:

Comments:

Fluid Systems:

Plaster			
2700 kg D053 + 1780 kg D907 + 20 kg D013 + 20 litres/tonne D600 + 8.5 litres/tonne D145A			
<i>Density:</i>	1900	kg/m ³	<i>Thickening Time:</i> 3:45
<i>Yield:</i>	0.73	ft ³ /sk	
<i>H2O Mix:</i>	0.342	m ³ /ton	
<i>H2O:</i>	1.539	m ³	<i>Eq. Sack Weight:</i> 0 lb
			<i>Total Blend:</i> 4.5 sacks
Dowell Code	Conc/ Amount		Total Quantity
D145A	8.5	litres/tonne	38.25
D600	20	litres/tonne	90
D013	20	kg	20
D907	1780	kg	1780
D053	2700	kg	2700

Cementing Service Report

Customer Vulcan Minerals Inc				Job Number 2203840303				
Well Flat Bay 1		Location (legal)		Schlumberger Location Dartmouth, NS		Job Start 2004-Mar-09		
Field		Formation Name/Type		Deviation °		Bit Size 171 mm	Well MD 286 m	Well TVD 286 m
County		State/Province Newfoundland		BHP kPa		BHST 11 °C	BHCT 25 °C	Pore Press. Gradient kPa/m
Well Master: 0630581738		API / UWI:		Casing/Liner				
Rig Name Petro Drilling Co.	Drilled For Oil	Service Via Land		Depth, m 239.66	Size, mm 114	Weight, kg/m 14.15	Grade J55	Thread 8rd
Offshore Zone	Well Class New	Well Type Development		Tubing/Drill Pipe				
Drilling Fluid Type None		Max. Density 1034 kg/m³	Plastic Viscosity cp	Depth, m	Size, mm	Weight, kg/m	Grade	Thread
Service Line Cementing	Job Type Cem Prod Casing		Perforations/Open Hole					
Max. Allowed Tubing Pressure 10300 kPa	Max. Allowed Ann. Pressure kPa	WellHead Connection 114mm head		Top, m	Bottom, m	spm	No. of Shots	Total Interval m
Service Instructions Supply Men equipment and materials to cement 114mm surface casing @ 239.66m with 4.5 T of a Plaster system							Diameter mm	
Treat Down Casing	Displacement 2 m³	Packer Type None		Packer Depth m	Tubing Vol. m³	Casing Vol. 2.03 m³	Annular Vol. 2.8 m³	Open Hole Vol. 2.6 m³
Casing/Tubing Secured <input checked="" type="checkbox"/>		1 Hole Volume Circulated prior to Cementing <input checked="" type="checkbox"/>		Casing Tools			Squeeze Job	
Lift Pressure: 3200 kPa		Pipe Rotated <input type="checkbox"/>		Pipe Reciprocated <input type="checkbox"/>		Shoe Type: None	Squeeze Type	
No. Centralizers: 6		Top Plugs: 1	Bottom Plugs: 0		Shoe Depth: m	Tool Type:		
Cement Head Type: Single		Stage Tool Type:		Tool Depth: m		Stage Tool Depth: m		
Job Scheduled For: 3/8/2004 10:00	Arrived on Location: 2004-Mar-09 5:45		Leave Location: 2004-Mar-09 18:30		Collar Type:	Tail Pipe Size: m		Tail Pipe Depth: m
					Collar Depth: m	Sqz Total Vol: m³		
Date	Time							Message
	24 hr clock							
Post Job Summary								
Average Pump Rates, m³/m				Volume of Fluid Injected, m³				
Slurry	N2	Mud	Maximum Rate	Total Slurry	Mud	Spacer	N2	
0.4			0.6	2.7	0	3		
Treating Pressure Summary, kPa				Breakdown Fluid				
Maximum	Final	Average	Bump Plug to	Breakdown	Volume		Density	
800		200			m³		1033 kg/m³	
Avg. N2 Percent	Designed Slurry Volume		Displacement	Mix Water Temp	<input type="checkbox"/> Cement Circulated to Surface?	Volume		m³
%	3.2 m³		1 m³	9 °C	<input type="checkbox"/> Washed Thru Perfs	To		m
Customer or Authorized Representative Weiterman, Ed			Schlumberger Supervisor Law, Kevin			<input type="checkbox"/> CirculationLost	<input checked="" type="checkbox"/> Job Completed	

Customer: Vulcan
 District: Dartmouth, NS
 Representative: Ed Weiterman
 DS Supervisor: Kevin Law
 Well: Flatbay 1 - Cement Prod Casing

Job Date: 03-09-2004

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:09:2004:10:18:38	1603	0.00	305.71	0.0
03:09:2004:10:19:08	0	0.00	305.71	0.0
03:09:2004:10:19:10	Safety Meeting			
03:09:2004:10:19:10	0	0.00	304.98	0.0
03:09:2004:10:19:38	0	0.00	305.71	0.0
03:09:2004:10:19:57	Circulate Unit			
03:09:2004:10:19:57	0	0.00	304.98	0.0
03:09:2004:10:20:08	0	0.00	304.98	0.0
03:09:2004:10:20:38	0	0.00	305.71	0.0
03:09:2004:10:21:08	0	0.00	304.98	0.0
03:09:2004:10:21:38	0	0.00	305.71	0.0
03:09:2004:10:22:08	0	0.00	304.98	0.0
03:09:2004:10:22:38	0	0.00	305.71	0.0
03:09:2004:10:23:08	32	0.00	830.83	0.0
03:09:2004:10:23:38	316	0.00	1026.83	0.0
03:09:2004:10:24:08	32	0.00	1026.10	0.0
03:09:2004:10:24:38	158	0.31	1025.37	0.1
03:09:2004:10:25:08	189	0.39	1025.37	0.3
03:09:2004:10:25:38	0	0.00	1025.37	0.4
03:09:2004:10:26:08	0	0.00	1025.37	0.4
03:09:2004:10:26:38	0	0.00	1025.37	0.0
03:09:2004:10:26:43	Water Ahead			
03:09:2004:10:26:43	0	0.00	1025.37	0.0
03:09:2004:10:27:08	0	0.00	1025.37	0.0
03:09:2004:10:27:38	316	0.19	1025.37	0.1
03:09:2004:10:28:08	316	0.19	1025.37	0.2
03:09:2004:10:28:38	347	0.23	1025.37	0.3
03:09:2004:10:29:08	410	0.32	1025.37	0.4
03:09:2004:10:29:38	442	0.40	1023.91	0.6
03:09:2004:10:30:09	410	0.41	1024.64	0.8
03:09:2004:10:30:39	410	0.40	1024.64	1.0
03:09:2004:10:31:09	379	0.40	1024.64	1.2
03:09:2004:10:31:39	347	0.40	1024.64	1.4
03:09:2004:10:32:09	316	0.40	1024.64	1.6
03:09:2004:10:32:39	316	0.40	1024.64	1.8
03:09:2004:10:33:09	284	0.40	1024.64	2.0
03:09:2004:10:33:39	252	0.40	1024.64	2.2
03:09:2004:10:34:09	252	0.40	1024.64	2.4
03:09:2004:10:34:39	-63	0.00	1028.30	2.6
03:09:2004:10:35:09	-32	0.00	1028.30	2.6
03:09:2004:10:35:39	-32	0.00	1028.30	2.6
03:09:2004:10:36:09	-63	0.00	1028.30	2.6
03:09:2004:10:36:37	Reset Total, Vol = 2.55 m3			
03:09:2004:10:36:37	-63	0.00	1028.30	2.6
03:09:2004:10:36:39	-63	0.00	1029.03	0.0
03:09:2004:10:36:56	2.9m3 Tank Guage			
03:09:2004:10:36:56	-63	0.00	1028.30	0.0
03:09:2004:10:37:09	-63	0.00	1028.30	0.0
03:09:2004:10:37:39	-63	0.00	1028.30	0.0
03:09:2004:10:38:09	-63	0.00	1028.30	0.0
03:09:2004:10:38:39	-63	0.00	1028.30	0.0
03:09:2004:10:39:09	-63	0.00	1028.30	0.0
03:09:2004:10:39:39	-63	0.00	1028.30	0.0
03:09:2004:10:40:09	-63	0.00	1028.30	0.0
03:09:2004:10:40:39	-63	0.00	1028.30	0.0
03:09:2004:10:41:09	-63	0.00	1028.30	0.0
03:09:2004:10:41:39	-63	0.00	1028.30	0.0

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:09:2004:10:42:40	-63	0.00	1028.30	0.0
03:09:2004:10:43:10	-63	0.00	1028.30	0.0
03:09:2004:10:43:40	-63	0.00	1028.30	0.0
03:09:2004:10:44:10	-63	0.00	1028.30	0.0
03:09:2004:10:44:40	-63	0.00	1028.30	0.0
03:09:2004:10:45:10	-63	0.00	1028.30	0.0
03:09:2004:10:45:40	-63	0.00	1028.30	0.0
03:09:2004:10:46:10	-63	0.00	1028.30	0.0
03:09:2004:10:46:40	-95	0.00	1028.30	0.0
03:09:2004:10:47:10	-95	0.00	1028.30	0.0
03:09:2004:10:47:40	-95	0.00	1028.30	0.0
03:09:2004:10:48:10	32	0.00	1029.03	0.0
03:09:2004:10:48:40	7954	0.00	1028.30	0.0
03:09:2004:10:49:10	14234	0.00	1028.30	0.0
03:09:2004:10:49:40	13919	0.00	1028.30	0.0
03:09:2004:10:50:10	13792	0.00	1028.30	0.0
03:09:2004:10:50:40	13729	0.00	1028.30	0.0
03:09:2004:10:51:10	13666	0.00	1028.30	0.0
03:09:2004:10:51:40	13603	0.00	1028.30	0.0
03:09:2004:10:52:10	13571	0.00	1028.30	0.0
03:09:2004:10:52:40	10100	0.00	1028.30	0.0
03:09:2004:10:53:10	10100	0.00	1028.30	0.0
03:09:2004:10:53:40	10068	0.00	1028.30	0.0
03:09:2004:10:54:11	10037	0.00	1028.30	0.0
03:09:2004:10:54:41	10005	0.00	1027.56	0.0
03:09:2004:10:55:06	Pressure Test Lines			
03:09:2004:10:55:06	10005	0.00	1028.30	0.0
03:09:2004:10:55:11	10005	0.00	1028.30	0.0
03:09:2004:10:55:41	9973	0.00	1028.30	0.0
03:09:2004:10:56:11	-95	0.00	1028.30	0.0
03:09:2004:10:56:41	-95	0.00	1028.30	0.0
03:09:2004:10:57:11	-95	0.00	1028.30	0.0
03:09:2004:10:57:41	-95	0.00	1028.30	0.0
03:09:2004:10:58:11	-158	0.00	1028.30	0.0
03:09:2004:10:58:41	-158	0.00	1028.30	0.0
03:09:2004:10:59:11	-32	0.00	1031.22	0.0
03:09:2004:10:59:41	-63	0.25	1031.95	0.1
03:09:2004:11:00:11	-126	0.00	1031.95	0.1
03:09:2004:11:00:41	-158	0.00	1031.22	0.1
03:09:2004:11:01:11	-95	0.00	953.70	0.1
03:09:2004:11:01:41	-95	0.00	845.45	0.1
03:09:2004:11:02:11	-126	0.00	838.87	0.1
03:09:2004:11:02:41	-126	0.00	717.47	0.1
03:09:2004:11:03:11	-126	0.00	962.47	0.1
03:09:2004:11:03:41	-126	0.00	983.68	0.1
03:09:2004:11:04:11	-95	0.00	914.20	0.1
03:09:2004:11:04:41	-126	0.00	983.68	0.1
03:09:2004:11:05:12	-158	0.00	1011.47	0.1
03:09:2004:11:05:42	-158	0.00	1003.43	0.1
03:09:2004:11:06:12	-158	0.00	1006.35	0.1
03:09:2004:11:06:42	-158	0.00	1005.62	0.1
03:09:2004:11:07:02	Wait on H2O			
03:09:2004:11:07:02	-158	0.00	1009.28	0.1
03:09:2004:11:07:12	-158	0.00	1011.47	0.0
03:09:2004:11:07:42	0	0.00	1013.67	0.0
03:09:2004:11:08:12	0	0.00	1012.21	0.0
03:09:2004:11:08:42	0	0.00	1012.94	0.0
03:09:2004:11:09:12	0	0.00	1018.06	0.0
03:09:2004:11:09:42	0	0.00	1001.23	0.0
03:09:2004:11:10:12	0	0.00	1020.25	0.0
03:09:2004:11:10:42	0	0.00	1015.86	0.0
03:09:2004:11:11:12	0	0.00	1001.97	0.0
03:09:2004:11:11:42	32	0.00	907.62	0.0

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:09:2004:11:12:12	32	0.00	953.70	0.0
03:09:2004:11:12:42	0	0.00	1008.55	0.0
03:09:2004:11:13:12	32	0.00	967.59	0.0
03:09:2004:11:13:42	0	0.00	1013.67	0.0
03:09:2004:11:14:12	0	0.00	1005.62	0.0
03:09:2004:11:14:42	0	0.00	1010.01	0.0
03:09:2004:11:15:12	0	0.00	1010.01	0.0
03:09:2004:11:15:42	0	0.00	1009.28	0.0
03:09:2004:11:16:12	0	0.00	1018.79	0.0
03:09:2004:11:16:43	0	0.00	1012.94	0.0
03:09:2004:11:17:13	0	0.00	1013.67	0.0
03:09:2004:11:17:43	0	0.00	1012.21	0.0
03:09:2004:11:18:13	0	0.00	1015.13	0.0
03:09:2004:11:18:43	0	0.00	1020.98	0.0
03:09:2004:11:19:13	0	0.00	1020.25	0.0
03:09:2004:11:19:43	0	0.00	1020.25	0.0
03:09:2004:11:20:13	0	0.00	1018.79	0.0
03:09:2004:11:20:43	-32	0.00	1021.71	0.0
03:09:2004:11:21:13	-32	0.00	1023.91	0.0
03:09:2004:11:21:43	0	0.00	1010.01	0.0
03:09:2004:11:22:13	-32	0.00	1021.71	0.0
03:09:2004:11:22:43	-32	0.00	1023.18	0.0
03:09:2004:11:23:13	-32	0.00	1023.91	0.0
03:09:2004:11:23:43	-32	0.00	1024.64	0.0
03:09:2004:11:24:13	-32	0.00	1024.64	0.0
03:09:2004:11:24:43	-32	0.00	1024.64	0.0
03:09:2004:11:25:13	-32	0.00	1023.91	0.0
03:09:2004:11:25:43	-32	0.00	1024.64	0.0
03:09:2004:11:26:13	-32	0.00	1024.64	0.0
03:09:2004:11:26:43	-32	0.00	1024.64	0.0
03:09:2004:11:27:13	-32	0.00	1025.37	0.0
03:09:2004:11:27:43	-32	0.00	1025.37	0.0
03:09:2004:11:28:14	-32	0.00	1025.37	0.0
03:09:2004:11:28:44	-32	0.00	1026.10	0.0
03:09:2004:11:29:14	-32	0.00	1025.37	0.0
03:09:2004:11:29:44	-32	0.00	1026.10	0.0
03:09:2004:11:30:14	-32	0.00	1026.83	0.0
03:09:2004:11:30:44	-32	0.00	1026.10	0.0
03:09:2004:11:31:14	0	0.00	966.86	0.0
03:09:2004:11:31:44	-32	0.00	1026.10	0.0
03:09:2004:11:32:14	-32	0.00	1021.71	0.0
03:09:2004:11:32:44	126	0.00	1004.16	0.0
03:09:2004:11:33:14	95	0.00	986.61	0.0
03:09:2004:11:33:44	726	0.42	1006.35	0.2
03:09:2004:11:34:14	789	0.42	971.98	0.4
03:09:2004:11:34:44	789	0.42	1018.06	0.6
03:09:2004:11:35:14	95	0.00	761.35	0.6
03:09:2004:11:35:44	32	0.00	940.53	0.6
03:09:2004:11:36:14	-32	0.00	957.35	0.6
03:09:2004:11:36:44	-32	0.00	982.95	0.0
03:09:2004:11:36:46	Start Cement Slurry			
03:09:2004:11:36:46	-32	0.00	971.25	0.0
03:09:2004:11:37:14	-63	0.00	975.64	0.0
03:09:2004:11:37:44	-63	0.00	980.76	0.0
03:09:2004:11:38:14	-63	0.00	993.19	0.0
03:09:2004:11:38:44	-95	0.00	993.19	0.0
03:09:2004:11:39:14	-95	0.00	996.85	0.0
03:09:2004:11:39:45	-95	0.00	1008.55	0.0
03:09:2004:11:40:15	-95	0.00	1007.82	0.0
03:09:2004:11:40:45	-63	0.00	982.95	0.0
03:09:2004:11:41:15	-126	0.00	1010.74	0.0
03:09:2004:11:41:45	-95	0.00	1001.97	0.0
03:09:2004:11:42:15	-95	0.00	864.47	0.0


Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:09:2004:11:42:45	-126	0.00	1003.43	0.0
03:09:2004:11:43:15	-126	0.00	1007.82	0.0
03:09:2004:11:43:45	-95	0.00	1065.59	0.0
03:09:2004:11:44:15	-95	0.00	1108.75	0.0
03:09:2004:11:44:45	-95	0.00	1419.57	0.0
03:09:2004:11:45:15	-95	0.00	1598.03	0.0
03:09:2004:11:45:45	-126	0.00	1715.78	0.0
03:09:2004:11:46:15	-126	0.00	1775.75	0.0
03:09:2004:11:46:45	347	0.42	1871.56	0.1
03:09:2004:11:47:15	347	0.42	1848.15	0.3
03:09:2004:11:47:45	126	0.42	1818.17	0.5
03:09:2004:11:48:15	63	0.42	1911.05	0.7
03:09:2004:11:48:45	1736	0.66	1887.65	0.9
03:09:2004:11:49:15	284	0.00	1815.97	1.1
03:09:2004:11:49:45	316	0.42	1836.45	1.2
03:09:2004:11:50:15	221	0.17	1859.12	1.4
03:09:2004:11:50:45	189	0.17	1875.21	1.4
03:09:2004:11:51:16	-252	0.00	1867.17	1.5
03:09:2004:11:51:46	221	0.42	1819.63	1.6
03:09:2004:11:52:16	158	0.17	1776.48	1.7
03:09:2004:11:52:46	-252	0.00	1805.00	1.8
03:09:2004:11:53:16	-252	0.00	1850.35	1.8
03:09:2004:11:53:46	-252	0.00	1879.60	1.8
03:09:2004:11:54:16	-252	0.00	1900.08	1.8
03:09:2004:11:54:46	-252	0.00	1905.20	1.8
03:09:2004:11:55:16	-221	0.00	1897.15	1.8
03:09:2004:11:55:46	-221	0.00	1886.91	1.8
03:09:2004:11:56:16	126	0.24	1891.30	1.8
03:09:2004:11:56:46	-221	0.00	1908.12	1.9
03:09:2004:11:57:16	-252	0.00	2006.13	1.9
03:09:2004:11:57:46	-252	0.00	2006.86	1.9
03:09:2004:11:58:16	95	0.41	1583.40	1.9
03:09:2004:11:58:46	-252	0.00	1541.71	2.0
03:09:2004:11:59:16	-221	0.00	1438.59	2.0
03:09:2004:11:59:46	95	0.42	2003.20	2.0
03:09:2004:12:00:16	158	0.42	1886.91	2.2
03:09:2004:12:00:46	95	0.42	1923.48	2.4
03:09:2004:12:01:16	158	0.42	1738.45	2.6
03:09:2004:12:01:46	-252	0.00	1488.32	2.7
03:09:2004:12:02:00	Flush Lines			
03:09:2004:12:02:00	-252	0.00	1489.05	2.7
03:09:2004:12:02:16	126	0.00	1137.27	2.7
03:09:2004:12:02:46	-221	0.00	1023.91	2.7
03:09:2004:12:03:17	-221	0.00	1024.64	2.7
03:09:2004:12:03:47	-221	0.00	1024.64	2.7
03:09:2004:12:04:17	-221	0.00	1024.64	2.7
03:09:2004:12:04:47	-221	0.00	1024.64	2.7
03:09:2004:12:05:02	Drop Top Plug			
03:09:2004:12:05:02	-252	0.00	1024.64	2.7
03:09:2004:12:05:03	Start Displacement			
03:09:2004:12:05:03	-252	0.00	1024.64	2.7
03:09:2004:12:05:06	Reset Total, Vol = 2.70 m3			
03:09:2004:12:05:06	-252	0.00	1024.64	2.7
03:09:2004:12:05:17	-252	0.00	1023.91	0.0
03:09:2004:12:05:47	-32	0.40	1023.91	0.1
03:09:2004:12:06:17	-63	0.41	1023.91	0.3
03:09:2004:12:06:47	-63	0.41	1023.91	0.5
03:09:2004:12:07:17	-63	0.41	1023.91	0.7
03:09:2004:12:07:47	-63	0.36	1023.91	0.9
03:09:2004:12:08:17	-63	0.36	1023.91	1.0
03:09:2004:12:08:47	-63	0.36	1024.64	1.2
03:09:2004:12:09:17	-63	0.36	1024.64	1.4
03:09:2004:12:09:47	-63	0.36	1024.64	1.6

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:09:2004:12:10:17	-63	0.36	1024.64	1.8
03:09:2004:12:10:47	-63	0.36	1024.64	2.0
03:09:2004:12:11:17	-63	0.36	1023.91	2.1
03:09:2004:12:11:47	-158	0.00	1024.64	2.2
03:09:2004:12:12:06	Returns Stopped			
03:09:2004:12:12:06	-158	0.00	1023.91	2.2
03:09:2004:12:12:17	Pumped Tank Guage 1m3			
03:09:2004:12:12:17	-158	0.00	1023.91	2.2
03:09:2004:12:12:47	32	0.12	1023.91	2.2
03:09:2004:12:13:17	32	0.13	1025.37	2.3
03:09:2004:12:13:47	32	0.13	1024.64	2.3
03:09:2004:12:14:17	32	0.13	1024.64	2.4
03:09:2004:12:14:48	189	0.17	1023.91	2.5
03:09:2004:12:15:02	Minimal Returns- Problems Pumping			
03:09:2004:12:15:02	95	0.14	1023.18	2.5
03:09:2004:12:15:18	32	0.31	1023.91	2.6
03:09:2004:12:15:48	95	0.37	1023.91	2.8
03:09:2004:12:16:18	189	0.17	1023.18	2.9
03:09:2004:12:16:48	32	0.15	1023.91	3.0
03:09:2004:12:17:18	189	0.17	1023.18	3.1
03:09:2004:12:17:48	189	0.17	1023.18	3.2
03:09:2004:12:18:18	189	0.17	1022.44	3.2
03:09:2004:12:18:48	189	0.17	1022.44	3.3
03:09:2004:12:19:18	158	0.40	1021.71	3.4
03:09:2004:12:19:48	-158	0.00	1022.44	3.5
03:09:2004:12:20:18	-189	0.00	1022.44	3.5
03:09:2004:12:20:48	-189	0.21	1022.44	3.6
03:09:2004:12:21:18	-221	0.00	1023.91	3.7
03:09:2004:12:21:48	-221	0.00	1023.91	3.7
03:09:2004:12:22:18	-32	0.41	1023.18	3.8
03:09:2004:12:22:48	0	0.44	1023.18	4.0
03:09:2004:12:23:18	0	0.44	1023.18	4.2
03:09:2004:12:23:48	-189	0.00	1023.91	4.4
03:09:2004:12:24:18	-221	0.31	1023.18	4.4
03:09:2004:12:24:48	-221	0.31	1023.18	4.6
03:09:2004:12:25:18	-221	0.16	1023.18	4.6
03:09:2004:12:25:48	-221	0.17	1023.18	4.7
03:09:2004:12:26:19	-221	0.17	1023.18	4.8
03:09:2004:12:26:49	-221	0.17	1023.18	4.9
03:09:2004:12:27:19	-221	0.00	1023.18	4.9
03:09:2004:12:27:49	-221	0.00	1023.18	4.9
03:09:2004:12:28:19	-221	0.00	1023.18	4.9
03:09:2004:12:28:49	-221	0.00	1023.18	4.9
03:09:2004:12:29:19	-189	0.00	1023.18	4.9
03:09:2004:12:29:49	-221	0.00	1022.44	4.9
03:09:2004:12:30:00	Recirculate Unit again			
03:09:2004:12:30:00	221	0.00	1023.18	4.9
03:09:2004:12:30:01	Attempt to Pump W/ Rig Pump			
03:09:2004:12:30:01	221	0.00	1023.18	4.9
03:09:2004:12:30:03	Rig Pump Pop Off Blew @ 1320 PSI			
03:09:2004:12:30:03	221	0.00	1022.44	4.9
03:09:2004:12:30:19	-126	0.31	1023.91	4.9
03:09:2004:12:30:49	189	0.66	1023.91	5.2
03:09:2004:12:31:19	-158	0.00	1024.64	5.3
03:09:2004:12:31:49	-189	0.00	1024.64	5.3
03:09:2004:12:32:19	63	0.50	1024.64	5.5
03:09:2004:12:32:49	-126	0.00	1024.64	5.7
03:09:2004:12:33:19	-221	0.00	1024.64	5.7
03:09:2004:12:33:49	-221	0.00	1025.37	5.7
03:09:2004:12:34:19	-221	0.00	1024.64	5.7
03:09:2004:12:34:49	189	0.40	1024.64	5.7
03:09:2004:12:35:19	189	0.42	1023.91	5.9
03:09:2004:12:35:49	189	0.42	1023.91	6.1

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:09:2004:12:36:19	189	0.42	1023.18	6.4
03:09:2004:12:36:49	-32	0.10	1023.18	6.4
03:09:2004:12:37:19	-95	0.00	1023.18	6.5
03:09:2004:12:37:50	-95	0.00	1023.18	6.5
03:09:2004:12:38:20	-95	0.00	1022.44	6.5
03:09:2004:12:38:50	-95	0.00	1022.44	6.5
03:09:2004:12:39:20	-95	0.00	1022.44	6.5
03:09:2004:12:39:50	-95	0.00	1022.44	6.5
03:09:2004:12:40:20	-95	0.00	1022.44	6.5
03:09:2004:12:40:50	-95	0.00	1022.44	6.5
03:09:2004:12:41:20	-95	0.00	1022.44	6.5
03:09:2004:12:41:50	-158	0.00	1023.18	6.5
03:09:2004:12:42:20	-221	0.00	1023.18	6.5
03:09:2004:12:42:50	-252	0.00	1023.91	6.5
03:09:2004:12:43:20	-252	0.00	1023.91	6.5
03:09:2004:12:43:50	-252	0.00	1023.18	6.5
03:09:2004:12:44:20	-252	0.00	1023.18	6.5
03:09:2004:12:44:50	-252	0.00	1023.18	6.5
03:09:2004:12:45:20	-252	0.00	1023.18	6.5
03:09:2004:12:45:50	-189	0.00	1023.18	6.5
03:09:2004:12:46:20	0	0.00	1023.18	6.5
03:09:2004:12:46:50	-158	0.00	1023.18	6.5
03:09:2004:12:47:20	-221	0.00	1023.91	6.5
03:09:2004:12:47:50	-221	0.00	1023.91	6.5
03:09:2004:12:48:20	-221	0.00	1023.91	6.5
03:09:2004:12:48:50	-221	0.00	1023.91	6.5
03:09:2004:12:49:21	-221	0.00	1023.91	6.5
03:09:2004:12:49:51	-252	0.00	1023.91	6.5
03:09:2004:12:50:08	Pop Off Went Again @ 1300 PSI			
03:09:2004:12:50:08	-252	0.00	1023.91	6.5
03:09:2004:12:50:21	-284	0.00	1023.91	6.5
03:09:2004:12:50:51	-252	0.00	1023.91	6.5
03:09:2004:12:51:21	-252	0.00	1023.91	6.5
03:09:2004:12:51:51	-252	0.00	1023.91	6.5
03:09:2004:12:52:21	-252	0.00	1023.91	6.5
03:09:2004:12:52:51	-252	0.00	1023.91	6.5
03:09:2004:12:53:21	-252	0.00	1023.91	6.5
03:09:2004:12:53:51	-252	0.00	1023.91	6.5
03:09:2004:12:54:21	-252	0.00	1023.91	6.5
03:09:2004:12:54:51	-252	0.00	1023.91	6.5
03:09:2004:12:55:21	-252	0.00	1023.91	6.5
03:09:2004:12:55:51	-284	0.00	1023.91	6.5
03:09:2004:12:56:21	-284	0.00	1023.91	6.5
03:09:2004:12:56:51	-252	0.00	1023.91	6.5
03:09:2004:12:57:21	-221	0.00	946.38	6.5
03:09:2004:12:57:51	-221	0.00	838.14	6.5
03:09:2004:12:58:21	-221	0.00	585.09	6.5
03:09:2004:12:58:51	-158	0.00	897.38	6.5
03:09:2004:12:59:21	-221	0.00	1023.91	6.5
03:09:2004:12:59:51	-221	0.11	1023.91	6.5
03:09:2004:13:00:21	-221	0.00	1023.91	6.6
03:09:2004:13:00:52	-126	0.37	1023.91	6.7
03:09:2004:13:01:22	-63	0.45	1023.18	6.8
03:09:2004:13:01:52	-252	0.45	1023.91	7.1
03:09:2004:13:02:22	-284	0.00	1022.44	7.2
03:09:2004:13:02:52	-221	0.00	923.71	7.2
03:09:2004:13:03:22	-252	0.00	961.74	7.2
03:09:2004:13:03:52	-252	0.00	814.01	7.2
03:09:2004:13:04:22	-252	0.00	820.59	7.2
03:09:2004:13:04:52	-252	0.00	827.17	7.2
03:09:2004:13:05:22	-252	0.00	818.39	7.2
03:09:2004:13:05:52	-252	0.00	799.38	7.2
03:09:2004:13:06:22	-252	0.00	778.90	7.2


Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:09:2004:13:06:52	-252	0.00	776.71	7.2
03:09:2004:13:07:22	-252	0.00	952.23	7.2
03:09:2004:13:07:52	-252	0.00	1023.91	7.2
03:09:2004:13:08:22	-252	0.00	1023.18	7.2
03:09:2004:13:08:52	-252	0.00	1022.44	7.2
03:09:2004:13:09:22	-252	0.00	1022.44	7.2
03:09:2004:13:09:52	-252	0.00	1021.71	7.2
03:09:2004:13:10:22	-252	0.00	1022.44	7.2
03:09:2004:13:10:52	-252	0.00	1021.71	7.2
03:09:2004:13:11:22	-252	0.00	1021.71	7.2
03:09:2004:13:11:52	-252	0.00	1021.71	7.2
03:09:2004:13:12:23	-252	0.00	1021.71	7.2
03:09:2004:13:12:53	-252	0.00	1021.71	7.2
03:09:2004:13:13:23	-252	0.00	1021.71	7.2
03:09:2004:13:13:53	-252	0.00	1021.71	7.2
03:09:2004:13:14:00	Attempt to Pressure Test Dowell Surface Iron			
03:09:2004:13:14:00	-252	0.00	1021.71	7.2
03:09:2004:13:14:23	-252	0.00	1001.97	7.2
03:09:2004:13:14:53	-252	0.00	304.98	7.2
03:09:2004:13:15:00	Surface Samples Non Pumpable			
03:09:2004:13:15:00	-252	0.00	304.98	7.2
03:09:2004:13:15:23	-252	0.00	304.98	7.2
03:09:2004:13:15:53	-252	0.00	305.71	7.2
03:09:2004:13:16:23	-252	0.00	305.71	7.2
03:09:2004:13:16:53	-252	0.00	304.98	7.2
03:09:2004:13:17:23	-221	0.00	304.98	7.2
03:09:2004:13:17:53	-252	0.00	304.98	7.2
03:09:2004:13:18:23	-252	0.00	305.71	7.2
03:09:2004:13:18:53	-221	0.00	305.71	7.2
03:09:2004:13:19:23	-252	0.00	304.98	7.2
03:09:2004:13:19:53	-221	0.00	304.98	7.2
03:09:2004:13:20:23	-221	0.00	304.98	7.2
03:09:2004:13:20:53	-221	0.00	304.98	7.2
03:09:2004:13:21:23	-221	0.00	305.71	7.2

Well	Flatbay 1 - Cement Prod Casin	Client	Vulcan
Field		SIR No.	2203840303
Engineer	Kevin Law	Job Type	Surface
Country	Canada	Job Date	03-09-2004



Appendix - VII

Cement Top Calculation



Area	Description	Top mRF	Bottom mRF	Length m	Fill up rate (m3 per m)	Volume (m3)
1	Inside 114 mm casing	108	238	130	0.0085	1.10
2	114 mm casing to Open hole (165 mm)	126	238	112	0.0112	1.25
3	114 mm casing to 177 mm casing	94	126	32	0.0109	0.35
					Total:	2.70



**FLAT BAY #1
Cement Top Calculation
Conditions Prior to Drill Out 2004-03-10**

Scale: NA
 Drawn by: J. Gorman
 Date: 2004-12-06
 Drawing No: VUL - FB1 - CEM1
 Rev: 0

Appendix - VIII

Casing Pressure Test Record
March 10th, 2004



Appendix - IX

Proposed Frac Program

Jan 6th, 2004

**YF“GO”III FRACTURING PROPOSAL
FOR
VULCAN MINERALS**

FLATBAY #1

**4 TONNE FRAC
DOWN CASING**

REVISION #2

**BRUCE RIEGER
TECHNICAL REPRESENTATIVE
BUSINESS: (403) 509-4142
CELL: (403) 519-0087
FAX: (403) 509-4120
E-MAIL: rieger@calgary.oilfield.slb.com**

January 6, 2004
CALGARY, ALBERTA

SERVICE FROM DISTRICT:
DARTMOUTH (902) 468-6474

WELL DATA

WELL NAME:	Flatbay #1
STATUS:	Oil
FORMATION:	Spout Falls
FRAC GRADIENT:	24.0 kPa/metre
NET FORMATION HEIGHT:	5 metres
PERFORATIONS:	~220 metres
CASING:	114.0 mm; 14.14 kg/metre; J55 (assumed)
TUBING:	60 mm, EUE, 6.99 kg/m J55
TUBING VOLUME:	0.5 m ³
B.H.S.P.:	???? kPa
B.H.S.T.:	15 °C

**DESIGN SUMMARY
BATCH-FRAC**

SPEARHEAD ACID:	500 Liters of 15% HCL Acid + 0.2% A262 Inhibitor + 0.5% F105 Surfactant + 1.0% U42 Iron Chelant + 0.5% W60 Demulsifier
FRAC FLUID:	YF"GO"III made with Frac Oil containing: 1.0% J452 Gelling Agent 0.3% J601/J602 Activator (batch mixed) 0.7% J601/J602 Activator (added on the fly) 1.0 kg/m ³ J59 Breaker
PAD:	8,000 litres YF"GO"III
FRAC:	4,500 litres YF"GO"III
PROPPANT:	4,000 kg. 20/40 Mesh Sand
FLUSH: W60	400 litres Frac Oil containing 8 litres of W60
FRAC PRESSURE:	+ 5,280 kPa
FRICTION PRESSURE:	+ 990 kPa
HYDROSTATIC HEAD:	<u>- 1,760 kPa</u>
ANTICIPATED SURFACE TREATING PRESSURE:	= 4,500 kPa
MAXIMUM SURFACE TREATING PRESSURE (WELLHEAD RATING):	14,000 kPa
INTERNAL YIELD PRESSURE OF CASING:	30,200 kPa

**DESIGN SUMMARY (CON'D)
BATCH-FRAC**

ANTICIPATED RATE: Approximately 1.0 m³/minute

REQUIRED PUMPING EQUIPMENT: 73 kW
1 C&A Pumper
1 Liquid Add Pump

FRAC OIL

FLUID REQUIREMENTS: 2.0 m³ (Acid Placement and hole fill)
13.0 m³ (Frac)
5.0 m³ (Tank Bottom)

TOTAL FLUID: 20.0 m³

TREATMENT PROCEDURE

- 1) Move in and rig up Well Services Equipment perform acid squeeze followed by sand fracturing treatment to treat down tubing. Rig up to record annulus and tubing pressure.
 - 2) Conduct a Safety and Procedure meeting with all personnel present before treatment begins.
 - 3) Fill and pressure test the treating lines to 25,000 kPa.
 - 4) Fill hole with diesel.
 - 5) Circulate 500 liters of 15% Acid down tubing to tubing bottom. When acid at formation, shut in annulus and wait 5 minutes.
 - 6) Squeeze acid at maximum rate to achieve fracture initiation. Do not exceed wellhead MAWP. Displace acid with oil.
 - 7) Batch mix 10.0 litres/m³ of J452 Gelling Agent and 3.0 litres/m³ of J601/J602 Activator in Frac Oil in tanks as follows:
 - Pad = 8.0 m³ plus tank bottom volume in Frac Tank
 - 600 KgPA Stage = 2.3 m³ in C&A Tank #1
 - 1,200 KgPA Stage = 1.9 m³ in C&A Tank #2
 - 8) Add sand as required to C&A Tanks 1 and 2. Maintain rapid tank agitation.
 - 9) Pump 8,000 litres of YF"GO"III pad down casing. Add 7.0 litres/m³ of J601/J602 Activator on the fly. Pump at approximately 1.0 m³/minute. Add J59 Breaker just prior to pumping down hole.
 - 10) Fracture well with 3.7 tonnes of 20/40 Mesh Sand in 4,100 litres YF"GO"III (as per attached schedule). Add 7.0 litres/m³ of J601/J602 Activator on the fly. Pump at approximately 1.0 m³/minute. Add J59 Breaker just prior to pumping down hole.
 - 11) Underdisplace by 0.1 m³ with 400 litres Frac Oil (or pad fluid with breaker added but do not add additional activator on the fly). **Do not overflush.** Add 8 litres of W60 to flush.
- Note: If premature Screen out occurs, reverse circulate hole clean.
- 12) Close well in; bleed all pressure off of lines and rig out equipment.
 - 13) Shut in overnight; flow back at a controlled rate. Test and evaluate.

DO NOT EXCEED MAWP OF WELLHEAD

PUMPING SCHEDULE

YF'GO'III

Stage	Clean Fluid Volume m ³	Cumulative Clean Fluid m ³	Stage Slurry Volume m ³	Cumulative Slurry Volume m ³	Prop Type	BH Prop Con kgPA	Proppant Per Stage kg	Cumulative Proppant kg	Slurry Rate m ³ /min	Clean Rate m ³ /min
Pad	8.00	8.00	8.00	8.00		0	0	0	1.00	1.00
2	2.30	10.30	2.82	10.82	20/40 SAND	600	1380	1380	1.00	0.82
3	1.90	12.20	2.76	13.58	20/40 SAND	1200	2280	3660	1.00	0.69
Flush	0.40	12.60	0.40	13.98		0	0	3660	1.00	1.00
Totals	12.60	12.60	13.98	13.98			3660	3660		

Clean Fluid and *Clean Rate* do not include proppant.

Stage	Clean Fluid Volume m ³	J59 Breaker Conc. kg/m ³
Pad	8.00	1.00
2	2.30	1.00
3	1.90	1.00
Flush	0.40	1.00
Totals	12.60	13.00

Displacement volume should be recalculated on location.

SAFETY CONSIDERATIONS

SAFE HANDLING OF CHEMICALS

Chemicals vary greatly in hazardous properties. Some chemicals can be handled safely without any special protective equipment, while others do require such equipment. Of the materials to be used on this treatment, special considerations should be given to the following:

	YF"GO"III	J59 Breaker
	Frac Oil	J452 Gelling Agent
	J601/602 Activator	
	15% HCL	W60 Non-emulsifying
agent	A262 Inhibitor	F 104 Surfactant
	U42 Chelating agent	

For further information regarding safe handling guidelines and potential health hazards, please refer to "A Guide of the Hazardous Properties of Well Services Products", a Well Services safety publication, and/or to Well Services Material Safety Data Sheets.

STANDARD HOOK-UP

In addition to the safe handling of chemicals, proper procedures for on-location operations must be followed to ensure a safely conducted treatment. Well Services publication "Safety & Loss Prevention Standards 5, 9, 11" provides specific information regarding job planning, hook-up, pressure testing, preparation of fluids, pumping flammable and combustible fluids, emergency shutdown, flowback procedures and other pertinent information.

PUMPING FLAMMABLE AND COMBUSTIBLE FLUIDS

Special consideration is warranted when pumping flammable and combustible fluids, as defined in Well Services "Safety & Loss Prevention Standard 5, Section VIII". It is necessary to determine if the fluid is of a HIGH RISK NATURE and to follow appropriate procedures for handling.

Appendix - X

Tubing & Casing Tally Sheets
March 3rd & Mar 14th, 2004

Operator: VULCAN MINERALS INC.

PIPE TALLY SHEET

							DATE	March 3, 2004		
Vulcan Minerals Inc. Flat Bay #1							PAGE	1	of	1
Size	114	mm Wt.	14.14	kg/m Gr	J55	Cplg	ST&C	Thread	8rd	
Joint	Length	Joint	Length	Joint	Length	Joint	Length	Joint	Length	
1	0.20	11	6.78	21	6.72	31	6.77	41		
2	6.78	12	6.77	22	6.78	32	6.79	42		
3	0.35	13	6.78	23	6.72	33	6.78	43		
4	6.78	14	6.78	24	6.78	34	6.78	44		
5	6.78	15	6.74	25	6.76	35	6.78	45		
6	6.77	16	6.78	26	6.79	36	1.11	46		
7	6.76	17	6.75	27	6.78	37	6.72	47		
8	6.73	18	6.77	28	6.75	38	6.79	48		
9	6.78	19	6.71	29	6.77	39		49		
10	6.77	20	6.78	30	6.75	40		50		
A	54.70	B	67.64	C	67.60	D	48.52	E	0.00	
Joint		Joint	Length	Joint	Length	Joint	Length	Joint	Length	
51		61		71		81		91		
52		62		72		82		92		
53		63		73		83		93		
54		64		74		84		94		
55		65		75		85		95		
56		66		76		86		96		
57		67		77		87		97		
58		68		78		88		98		
59		69		79		89		99		
60		70		80		90		100		
F	0.00	G	0.00	H	0.00	I	0.00	J	0.00	
A	54.70			Shoe	included					
B	67.64	122.34		Collar	in attached			Joints	Length	
C	67.60	189.94				full jts this pg		37	238.46	
D	48.52	238.46				jts f/ pg 2				
E	0.00	238.46				total full jts run		37	238.46	
F	0.00	238.46				Joints on Location				
G	0.00	238.46				Remarks:				
H	0.00	238.46				Transcribed by J.E.G. from hand field notes.				
I	0.00	238.46				KB - GL = 1.3 m. Pipe Stickup = 0.8 above GL.				
J	0.00	238.46				Pipe Landed at : 238.46 +1.3 - 0.8 = 238.96 mKB				
Total	238.46					Daily Report States csg @ 237.91 mKB				
						Completion Log States 232 m KB				

Appendix - XI

Schlumberger Frac Job Report
March 16th, 2004



Service Order

2005-Jan-20

Customer VULCAN MINERALS INC.		Person Taking Call Burgess, Lara		Dowell Location Dartmouth, NS		OrderDate 2004-Mar-15		Job Number 2203840304										
Well Name and Number Flat Bay 1			Legal Location		Field			County		State/Province Newfoundland								
Well Master: 0630581738				API / UWI:														
Rig Name Petro Drilling Co.			Well Age New		Sales Engineer Rieger, Bruce			Job Type Frac,All YF "GO"										
Time Well Ready: 3/16/2004 7:00 AM		Deviation °		Bit Size mm		Well MD 230 m		Well TVD 286 m		BHP kPa		BHST 11 °C		BHCT 25 °C				
Treat Down Tubing		Packer Type None		Packer Depth m		WellHead Connection 2 3/8" swage		HHP on Location		Max AllowedPressure 14000		Max Allowed AnnPressure 14000						
Casing					Services Instructions: Supply men, equipment and materials perform acid squeeze then to fracture well perforations @ 192m to 197m. Extra Equipment:													
Depth, m		Size, mm		Weight, kg/m									Grade		Thread			
239.66		114		14.15									J55		8rd			
Tubing																		
Depth,		Size, mm		Weight, kg/m									Grade		Thread			
180		60		7									J55		N/A			
Perforated Intervals																		
Top, m	Bottom, m	spm		No. of Shots									Total Interval					
192	197	13		65									m					
													Diameter		mm			
Expected On Location: 3/16/2004 7:00 AM Ready To Pump: 3/16/2004 10:00 AM																		

Contact	Voice	Mobile	FAX	Notes
Ed Weiterman	709 689 0075			
Mark Stocking	519 872 0335			

Notes:

Directions:
 Approx 147 km from Port aux Basque turn Left on to road for Flat Bay. Drive 7 km then turn Right onto lease road.

Other Notes:

Comments:

Fluid Systems:

15% HCL			
500 litre H015 + 1 litre A262 + 2.5 litre F103 + 5 litre U042 + 2.5 litre W54			
<i>Density:</i>	kg/m ³	<i>Thickening Time:</i>	
<i>Yield:</i>	ft ³ /sk	<i>Viscosity:</i>	cp
<i>H2O Mix:</i>	0	<i>Break Time:</i>	
<i>H2O:</i>	0 m ³	<i>Eq. Sack Weight:</i>	0 lb
		<i>Total Blend:</i>	0 sacks
Dowell Code	Conc/ Amount		Total Quantity
W54	2.5	litre	2.5
U042	5	litre	5
F103	2.5	litre	2.5
A262	1	litre	1
H015	500	litre	500

YF GO III			
15m3 Frac Oil+3600kg 20/40 sand +180 litreJ452 + 167 litre J601 + 35litre J602+35 kgJ059 + 8litreW60			
<i>Density:</i>	kg/m ³	<i>Thickening Time:</i>	
<i>Yield:</i>	ft ³ /sk	<i>Viscosity:</i>	cp
<i>H2O Mix:</i>	0	<i>Break Time:</i>	
<i>H2O:</i>	0 m ³	<i>Eq. Sack Weight:</i>	0 lb
		<i>Total Blend:</i>	0 sacks
Dowell Code	Conc/ Amount		Total Quantity
W60	8	litre	8
J059	35	kg	35
J602	35	litre	35
J601	167	litre	167
J452	180	litre	180



Stimulation Service Report

Customer							Job Number			
VULCAN MINERALS INC.							2203840304			
Well			Location (legal)			Schlumberger Location		Job Start		
Flat Bay 1						Dartmouth, NS		2004-Mar-16		
Field		Formation Name/Type			Deviation		BitSize:	Well MD	Well TVD	
					°		m	230 m	286 m	
County		State/Province			BHP		BHST	BHCT	Pore Pres Gradient	
		Newfoundland			kPa		11 °C	25 °C	24 kPa/m	
Well Maste		API / UW								
0630581738										
Rig Name		Drilled For	Service Via			Casing/Liner				
Petro Drilling Co.		Oil				Depth, m	Size, mm	Weight, kg/m	Grade	Thread
						239.66	114	14.15	J55	8rd
Offshore Zone		Well Class	Well Type							
		New	Development							
Primary Treating Fluid		Polymer Loading	Fluid Density			Tubing/Drill Pipe				
YFGOIII		lb/1000gal	kg/m ³			Depth,	Size, mm	Weight, kg/m	Grade	Thread
						180	60	7	J55	N/A
Service Line		Job Type			Perforations/Open Hole					
Fracturing		Frac,All YF "GO"			Top, m	Bottom, m	spm	No. of Shots	Total Interval	
					192	197	13	65	m	
Max. Allowed Tubing Pressure		Max. Allowed Ann. Pressure	WellHead Connection							
14000 kPa		14000 kPa	2 3/8" swage			Treat Down	Displacement	Packer Type	Packer Depth	
						Tubing	0.4 m ³	None	m	
Job Scheduled For:		Arrived on Location:		Leave Location:		Tubing Vol.	CasingVol.	AnnularVol.	OpenHoleVol	
3/16/2004 7:00		2004-Mar-16 7:00		2004-Mar-16 19:00		0.346 m ³	2.03 m ³	1.5 m ³	1.5 m ³	
Date	Time	Treating Pressure	Flow Rate	Volume	0	0	0	0	0	Message
	24 hr clock	kPa	m3/min	m3	0	0	0	0	0	
2004-Mar-16	10:57	63	0.40	0.0	0	0	0	0	0	
2004-Mar-16	10:57	442	0.30	0.1	0	0	0	0	0	
2004-Mar-16	10:57									Safety Meeting Completed
2004-Mar-16	10:57	284	0.38	0.2	0	0	0	0	0	
2004-Mar-16	10:57									Circulate Truck
2004-Mar-16	10:58	473	0.52	0.4	0	0	0	0	0	
2004-Mar-16	10:58									Start Acid Job Prime Up
2004-Mar-16	10:58	410	0.52	0.4	0	0	0	0	0	
2004-Mar-16	10:59	347	0.52	0.9	0	0	0	0	0	
2004-Mar-16	11:00	379	0.52	1.5	0	0	0	0	0	
2004-Mar-16	11:01	442	0.52	2.0	0	0	0	0	0	
2004-Mar-16	11:02	410	0.52	2.5	0	0	0	0	0	
2004-Mar-16	11:03	537	0.52	3.0	0	0	0	0	0	
2004-Mar-16	11:04	158	0.00	3.1	0	0	0	0	0	
2004-Mar-16	11:04									Fill Lines
2004-Mar-16	11:04	158	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:05	410	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:05	126	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:05									Pressure Test Dowell Valve
2004-Mar-16	11:06	16412	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:07	11867	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:08	9248	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:08									Surface Lines Good
2004-Mar-16	11:08	5618	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:08									Reset Total, Vol = 0.00 m3

Well		Field			Service Date		Customer			Job Number
Flat Bay #1					2004-Mar-16		VULCAN MINERALS INC.			2203840304
Date	Time	Treating Pressure 24 hr clock kPa	Flow Rate m3/min	Volume m3	0	0	0	0	0	Message
2004-Mar-16	11:08	10731	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:09	12530	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:10	11078	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:11	126	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:11									Pressure Test Customer Valve
2004-Mar-16	11:11	126	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:12	1042	0.40	0.1	0	0	0	0	0	
2004-Mar-16	11:13	3188	0.57	0.6	0	0	0	0	0	
2004-Mar-16	11:13	2367	0.58	0.7	0	0	0	0	0	
2004-Mar-16	11:13									Fill Hole
2004-Mar-16	11:14	4008	0.58	1.2	0	0	0	0	0	
2004-Mar-16	11:15	3472	0.57	1.7	0	0	0	0	0	
2004-Mar-16	11:16	1957	0.57	2.3	0	0	0	0	0	
2004-Mar-16	11:17									Reset Total, Vol = 2.49 m3
2004-Mar-16	11:17	-158	0.00	2.5	0	0	0	0	0	
2004-Mar-16	11:17	-158	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:17	-221	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:17									Start Acid Circ Down tbg
2004-Mar-16	11:18	-252	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:19	-316	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:20	284	0.23	0.0	0	0	0	0	0	
2004-Mar-16	11:20									Start Pumping Acid
2004-Mar-16	11:20	505	0.26	0.1	0	0	0	0	0	
2004-Mar-16	11:21	1957	0.26	0.4	0	0	0	0	0	
2004-Mar-16	11:22	-158	0.11	0.5	0	0	0	0	0	
2004-Mar-16	11:23	-379	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:24									Acid Pumped
2004-Mar-16	11:24	-379	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:24	-379	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:24									Acid @ tbg Bottom
2004-Mar-16	11:24	-379	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:24	-379	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:24									Monitor 5 mins
2004-Mar-16	11:25	-379	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:26	-379	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:27	-379	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:27	-410	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:27									Squeeze
2004-Mar-16	11:27									Reset Total, Vol = 0.50 m3
2004-Mar-16	11:27	-379	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:28	5650	0.05	0.0	0	0	0	0	0	
2004-Mar-16	11:28									Pump to Wash Perfs
2004-Mar-16	11:28	5807	0.06	0.0	0	0	0	0	0	
2004-Mar-16	11:29	5744	0.39	0.3	0	0	0	0	0	
2004-Mar-16	11:30									ISIP
2004-Mar-16	11:30	2020	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:30	1988	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:30	1831	0.00	0.5	0	0	0	0	0	
2004-Mar-16	11:30									Reset Total, Vol = 0.49 m3

Well		Field		Service Date		Customer			Job Number	
Flat Bay #1				2004-Mar-16		VULCAN MINERALS INC.			2203840304	
Date	Time	Treating Pressure	Flow Rate	Volume	0	0	0	0	0	Message
	24 hr clock	kPa	m3/min	m3	0	0	0	0	0	
2004-Mar-16	11:30	1736	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:30									5 Mins Complete
2004-Mar-16	11:31	1547	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:32	1199	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:33	852	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:34	631	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:35	473	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:35									Pump Over Flush
2004-Mar-16	11:35	442	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:36	7954	0.91	0.5	0	0	0	0	0	
2004-Mar-16	11:37	3377	0.00	1.1	0	0	0	0	0	
2004-Mar-16	11:37									ISIP
2004-Mar-16	11:37	3314	0.00	1.1	0	0	0	0	0	
2004-Mar-16	11:37	3030	0.00	1.1	0	0	0	0	0	
2004-Mar-16	11:37									Flush Complete
2004-Mar-16	11:37									Reset Total, Vol = 1.12 m3
2004-Mar-16	11:37	2746	0.00	1.1	0	0	0	0	0	
2004-Mar-16	11:38	2525	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:38									Mix Gel & sands
2004-Mar-16	11:38	2272	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:39	1357	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:40	-410	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:41	-442	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:42	-442	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:43	-442	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:44	-442	0.00	0.0	0	0	0	0	0	
2004-Mar-16	11:45	-221	0.34	0.1	0	0	0	0	0	
2004-Mar-16	11:46	-221	0.36	0.4	0	0	0	0	0	
2004-Mar-16	11:47	-221	0.35	0.8	0	0	0	0	0	
2004-Mar-16	11:48	-221	0.35	1.1	0	0	0	0	0	
2004-Mar-16	11:49	-221	0.35	1.5	0	0	0	0	0	
2004-Mar-16	11:50	-221	0.35	1.8	0	0	0	0	0	
2004-Mar-16	11:51	-221	0.35	2.2	0	0	0	0	0	
2004-Mar-16	11:52	-252	0.35	2.5	0	0	0	0	0	
2004-Mar-16	11:53	-252	0.36	2.9	0	0	0	0	0	
2004-Mar-16	11:54	-221	0.36	3.2	0	0	0	0	0	
2004-Mar-16	11:55	-252	0.36	3.6	0	0	0	0	0	
2004-Mar-16	11:56	-221	0.36	3.9	0	0	0	0	0	
2004-Mar-16	11:57	-252	0.36	4.3	0	0	0	0	0	
2004-Mar-16	11:58	-252	0.36	4.7	0	0	0	0	0	
2004-Mar-16	11:59	-252	0.36	5.0	0	0	0	0	0	
2004-Mar-16	12:00	-252	0.35	5.4	0	0	0	0	0	
2004-Mar-16	12:01	-252	0.36	5.7	0	0	0	0	0	
2004-Mar-16	12:02	-442	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:03	-442	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:04	-442	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:05	-442	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:06	-442	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:07	-442	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:08	-442	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:08									Start gelling Oil 11m3
2004-Mar-16	12:08	-442	0.00	6.0	0	0	0	0	0	

Well		Field			Service Date		Customer			Job Number
Flat Bay #1					2004-Mar-16		VULCAN MINERALS INC.			2203840304
Date	Time	Treating Pressure	Flow Rate	Volume	0	0	0	0	0	Message
	24 hr clock	kPa	m3/min	m3	0	0	0	0	0	
2004-Mar-16	12:09	-473	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:10	-473	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:11	-473	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:12	-473	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:13	-473	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:14	-505	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:15	-505	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:16	-505	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:17	-505	0.00	6.0	0	0	0	0	0	
2004-Mar-16	12:18	-379	0.46	6.3	0	0	0	0	0	
2004-Mar-16	12:19	-379	0.46	6.7	0	0	0	0	0	
2004-Mar-16	12:20	-379	0.46	7.2	0	0	0	0	0	
2004-Mar-16	12:21	-379	0.46	7.6	0	0	0	0	0	
2004-Mar-16	12:22	-410	0.46	8.1	0	0	0	0	0	
2004-Mar-16	12:23	-379	0.46	8.6	0	0	0	0	0	
2004-Mar-16	12:24	-410	0.46	9.0	0	0	0	0	0	
2004-Mar-16	12:25	-410	0.46	9.5	0	0	0	0	0	
2004-Mar-16	12:26	-410	0.46	9.9	0	0	0	0	0	
2004-Mar-16	12:27	-410	0.46	10.4	0	0	0	0	0	
2004-Mar-16	12:28	-410	0.46	10.9	0	0	0	0	0	
2004-Mar-16	12:29	-410	0.46	11.3	0	0	0	0	0	
2004-Mar-16	12:30	-410	0.46	11.8	0	0	0	0	0	
2004-Mar-16	12:31	-410	0.46	12.2	0	0	0	0	0	
2004-Mar-16	12:32	-410	0.46	12.7	0	0	0	0	0	
2004-Mar-16	12:33	-442	0.46	13.2	0	0	0	0	0	
2004-Mar-16	12:34	-442	0.46	13.6	0	0	0	0	0	
2004-Mar-16	12:35	-442	0.46	14.1	0	0	0	0	0	
2004-Mar-16	12:36	-442	0.46	14.5	0	0	0	0	0	
2004-Mar-16	12:37	-442	0.46	15.0	0	0	0	0	0	
2004-Mar-16	12:38	-442	0.46	15.5	0	0	0	0	0	
2004-Mar-16	12:39	-473	0.46	15.9	0	0	0	0	0	
2004-Mar-16	12:40									Start adding cross linkers
2004-Mar-16	12:40	-442	0.46	16.2	0	0	0	0	0	
2004-Mar-16	12:40	-473	0.46	16.4	0	0	0	0	0	
2004-Mar-16	12:41	-442	0.46	16.9	0	0	0	0	0	
2004-Mar-16	12:42	-473	0.46	17.3	0	0	0	0	0	
2004-Mar-16	12:43	-473	0.46	17.8	0	0	0	0	0	
2004-Mar-16	12:44	-473	0.46	18.2	0	0	0	0	0	
2004-Mar-16	12:45	-473	0.46	18.7	0	0	0	0	0	
2004-Mar-16	12:46	-473	0.46	19.2	0	0	0	0	0	
2004-Mar-16	12:47	-473	0.46	19.6	0	0	0	0	0	
2004-Mar-16	12:48	-473	0.46	20.1	0	0	0	0	0	
2004-Mar-16	12:49	-473	0.46	20.5	0	0	0	0	0	
2004-Mar-16	12:50	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	12:51	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	12:52	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	12:53	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	12:54	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	12:55	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	12:56	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	12:57	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	12:58	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	12:59	-27238	0.00	20.6	0	0	0	0	0	

Well		Field			Service Date		Customer			Job Number
Flat Bay #1					2004-Mar-16		VULCAN MINERALS INC.			2203840304
Date	Time	Treating Pressure	Flow Rate	Volume	0	0	0	0	0	Message
	24 hr clock	kPa	m3/min	m3	0	0	0	0	0	
2004-Mar-16	13:00	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:01	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:02	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:03	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:04	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:05	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:06	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:07	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:08	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:09	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:10	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:11	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:12	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:13	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:14	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:15	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:16	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:17	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:18	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:19	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:20	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:21	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:22	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:23	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:24	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:25	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:26	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:27	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:28	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:29	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:30	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:31	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:32	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:33	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:34	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:35	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:36	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:37	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:38	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:39	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:40	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:41	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:42	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:43	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:44	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:45	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:46	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:47	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:48	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:49	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:50	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:51	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:52	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:53	-27238	0.00	20.6	0	0	0	0	0	

Well		Field			Service Date		Customer			Job Number
Flat Bay #1					2004-Mar-16		VULCAN MINERALS INC.			2203840304
Date	Time	Treating Pressure	Flow Rate	Volume	0	0	0	0	0	Message
	24 hr clock	kPa	m3/min	m3	0	0	0	0	0	
2004-Mar-16	13:54	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:55	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:56	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:57	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:58	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	13:59	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:00	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:00									Added breaker. Gel Broke out
2004-Mar-16	14:00	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:01	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:02	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:03	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:04	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:05	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:06	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:07	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:08	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:09	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:10	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:11	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:12	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:13	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:14	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:15	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:16	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:17	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:18	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:19	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:20	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:21	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:22	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:23	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:24	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:25	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:26	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:27	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:28	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:29	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:30	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:31	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:32	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:33	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:34	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:35	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:36	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:37	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:38	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:39	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:40	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:41	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:42	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:43	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:44	-27238	0.00	20.6	0	0	0	0	0	

Well		Field		Service Date		Customer			Job Number	
Flat Bay #1				2004-Mar-16		VULCAN MINERALS INC.			2203840304	
Date	Time	Treating Pressure	Flow Rate	Volume	0	0	0	0	0	Message
	24 hr clock	kPa	m3/min	m3	0	0	0	0	0	
2004-Mar-16	14:45	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:46	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:47	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:48	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:49	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:50	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:51	-27238	0.00	20.6	0	0	0	0	0	
2004-Mar-16	14:52	-27238	0.00	20.6	0	0	0	0	0	
Post Job Summary										
Average Injection Rates, m³/m						Volume of Fluid Injected, m³				
Fluid	N2	CO2	Maximum Rate			Clean Fluid	Acid	Oil	CO2	N2 (scm)
0.8	0	0	1			4	0.5			
Treating Pressure Summary, kPa						Quantity of 20/40 & placed, kg				
Breakdown	Maximum	Final	Average	ISIP	15 Min. ISIP	Total Injected	Total Ordered/Designed			
10000	10000	7300	7200	3600		0	3600			
N2 Percent	CO2 Percent	Designed Fluid Volume		Displacement		Slurry Volume	Pad Volume		Percent Pad	
0 %	0 %	5500 l		1 m³		0 m³	0 l		70 %	
Customer or Authorized Representative			Schlumberger Supervisor			Number of Stages		Fracture Gradient		<input type="checkbox"/> Job Completed
Stocking, Mark			Kevin Law			3		24 kPa/m		<input type="checkbox"/> Screen Out

Stimulation - Acidizing, Fracturing & Other

Client:	VULCAN MINERALS INC.
Field:	
Rig:	Petro Drilling Co.
Well:	Flat Bay 1
Service Line:	Fracturing
Job Type:	Frac,All YF "GO"

Service Order #:	2203840304 SQE #: 1
Date:	2004-Mar-17
Operating Time:	0.00 hrs.
Client Rep:	Stocking, Mark
Schlumberger Engineer:	Kevin Law
Schlumberger FSM:	Burgess, Lara

Main Objective*: Pump acid and Fracture well.

To be completed by Company Rep. Please answer Y (Yes) or N (No) and add any comments below.

		Score	Yes / No	Result
1	HSE			
1a	Free of lost time injury and full compliance with SLB and location specific HSE practice.	5	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	5
1b	Free of environmental spill or non-compliant discharge.	5	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	5
Sub-total				100%

2	Design / Preparation			
2a	Program including job simulation (CADE) and pumping schedule on location, discussed and agreed upon with client	3	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	3
2b	Equipment maintenance schedule completed / Green Tagged.	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
2c	All materials and equipment required for job / contingency checked and on location.	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
2d	Safety / pre-job meeting conducted with all involved present.	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
Sub-total				100%

3	Execution			
3a	Job completed with no lost time	3	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	0
3b	Equipment pressure tested successfully	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
3c	All key parameters monitored and recorded accurately (Pressure, Rate, Density).	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
3d	Personnel performed as per expectations.	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
3e	Equipment performed as per expectations.	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
Sub-total				73%

4	Evaluation			
4a	Main job objective achieved with no consequential non productive time	10	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	0
Sub-total				0%

Total 68%

Comments: (Please include a brief explanation for a "NO" response and summarise any innovations attempted on this well.)

Client:	Schlumberger:
	Rigged up on Location, Safety meeting, Conducted pressure testing, Circulated well, performed acid job, established a break down @ 10 mpa. The Frac system momens proir to being pumped had the breaker added to it and with in a short time the gel broke.
Client Signature:	Schlumberger Signature:

Customer: Vulcan
 District: Dartmouth, NS
 Representative: Mark Stocking
 DS Supervisor: Kevin Law
 Well: Flatbay 1 - Frac

Job Date: 03-16-2004

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:16:2004:10:57:21	63	0.40	-748.91	0.0
03:16:2004:10:57:40	Safety Meeting Completed			
03:16:2004:10:57:40	442	0.30	-748.91	0.1
03:16:2004:10:57:51	347	0.38	-748.91	0.2
03:16:2004:10:57:57	Circulate Truck			
03:16:2004:10:57:57	284	0.38	-748.91	0.2
03:16:2004:10:58:16	Start Acid Job Prime Up			
03:16:2004:10:58:16	473	0.52	-748.91	0.4
03:16:2004:10:58:21	410	0.52	-748.91	0.4
03:16:2004:10:58:51	410	0.52	-748.91	0.7
03:16:2004:10:59:21	347	0.52	-748.91	0.9
03:16:2004:10:59:51	410	0.52	-748.91	1.2
03:16:2004:11:00:21	379	0.52	-748.91	1.5
03:16:2004:11:00:52	442	0.52	-748.91	1.7
03:16:2004:11:01:22	442	0.52	-748.91	2.0
03:16:2004:11:01:52	473	0.52	-748.91	2.2
03:16:2004:11:02:22	410	0.52	-748.91	2.5
03:16:2004:11:02:52	537	0.52	266.76	2.8
03:16:2004:11:03:22	537	0.52	266.76	3.0
03:16:2004:11:03:52	126	0.00	266.76	3.1
03:16:2004:11:04:22	158	0.00	269.51	3.1
03:16:2004:11:04:51	Fill Lines			
03:16:2004:11:04:51	158	0.00	270.42	0.0
03:16:2004:11:04:52	158	0.00	270.42	0.0
03:16:2004:11:05:22	410	0.00	268.59	0.0
03:16:2004:11:05:41	Pressure Test Dowell Valve			
03:16:2004:11:05:41	126	0.00	269.51	0.0
03:16:2004:11:05:52	95	0.00	268.59	0.0
03:16:2004:11:06:22	16412	0.00	269.51	0.0
03:16:2004:11:06:52	13635	0.00	270.42	0.0
03:16:2004:11:07:22	11867	0.00	270.42	0.0
03:16:2004:11:07:52	10415	0.00	270.42	0.0
03:16:2004:11:08:22	9248	0.00	271.34	0.0
03:16:2004:11:08:47	Surface Lines Good			
03:16:2004:11:08:47	5618	0.00	272.25	0.0
03:16:2004:11:08:52	10699	0.00	272.25	0.0
03:16:2004:11:08:53	Reset Total, Vol = 0.00 m3			
03:16:2004:11:08:53	10731	0.00	272.25	0.0
03:16:2004:11:09:22	12530	0.00	272.25	0.0
03:16:2004:11:09:52	12025	0.00	273.16	0.0
03:16:2004:11:10:22	11078	0.00	273.16	0.0
03:16:2004:11:10:52	10226	0.00	273.16	0.0
03:16:2004:11:11:17	Pressure Test Customer Valve			
03:16:2004:11:11:17	126	0.00	273.16	0.0
03:16:2004:11:11:22	126	0.00	273.16	0.0
03:16:2004:11:11:52	63	0.00	273.16	0.0
03:16:2004:11:12:23	1042	0.40	273.16	0.1
03:16:2004:11:12:53	1610	0.44	271.34	0.3
03:16:2004:11:13:23	3188	0.57	270.42	0.6
03:16:2004:11:13:38	Fill Hole			
03:16:2004:11:13:38	2367	0.58	269.51	0.7
03:16:2004:11:13:53	2399	0.57	269.51	0.9
03:16:2004:11:14:23	4008	0.58	272.25	1.2
03:16:2004:11:14:53	3756	0.57	274.08	1.5
03:16:2004:11:15:23	3472	0.57	-748.91	1.7
03:16:2004:11:15:53	3472	0.57	-748.91	2.0
03:16:2004:11:16:23	1957	0.57	-748.91	2.3

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:16:2004:11:17:21	Reset Total, Vol = 2.49 m3			
03:16:2004:11:17:21	-158	0.00	-748.91	2.5
03:16:2004:11:17:23	-158	0.00	-748.91	0.0
03:16:2004:11:17:46	Start Acid Circ Down tbg			
03:16:2004:11:17:46	-221	0.00	-748.91	0.0
03:16:2004:11:17:53	-221	0.00	-748.91	0.0
03:16:2004:11:18:23	-252	0.00	-748.91	0.0
03:16:2004:11:18:53	-284	0.00	-748.91	0.0
03:16:2004:11:19:23	-316	0.00	-748.91	0.0
03:16:2004:11:19:53	-316	0.00	-748.91	0.0
03:16:2004:11:20:04	Start Pumping Acid			
03:16:2004:11:20:04	284	0.23	-748.91	0.0
03:16:2004:11:20:23	505	0.26	-748.91	0.1
03:16:2004:11:20:53	316	0.26	-748.91	0.2
03:16:2004:11:21:23	1957	0.26	-748.91	0.4
03:16:2004:11:21:53	-126	0.10	-748.91	0.4
03:16:2004:11:22:23	-158	0.11	-748.91	0.5
03:16:2004:11:22:53	-379	0.00	-748.91	0.5
03:16:2004:11:23:23	-379	0.00	-748.91	0.5
03:16:2004:11:23:54	-379	0.00	-748.91	0.5
03:16:2004:11:24:07	Acid Pumped			
03:16:2004:11:24:07	-379	0.00	-748.91	0.5
03:16:2004:11:24:22	Acid @ tbg Bottom			
03:16:2004:11:24:22	-379	0.00	-748.91	0.5
03:16:2004:11:24:24	-379	0.00	-748.91	0.5
03:16:2004:11:24:37	Monitor 5 mins			
03:16:2004:11:24:37	-379	0.00	-748.91	0.5
03:16:2004:11:24:54	-379	0.00	-748.91	0.5
03:16:2004:11:25:24	-379	0.00	-748.91	0.5
03:16:2004:11:25:54	-379	0.00	-748.91	0.5
03:16:2004:11:26:24	-379	0.00	-748.91	0.5
03:16:2004:11:26:54	-379	0.00	-748.91	0.5
03:16:2004:11:27:24	-379	0.00	-748.91	0.5
03:16:2004:11:27:46	Squeeze			
03:16:2004:11:27:46	-410	0.00	-748.91	0.5
03:16:2004:11:27:48	Reset Total, Vol = 0.50 m3			
03:16:2004:11:27:48	-379	0.00	-748.91	0.5
03:16:2004:11:27:54	-379	0.00	-748.91	0.0
03:16:2004:11:28:24	5650	0.05	-748.91	0.0
03:16:2004:11:28:26	Pump to Wash Perfs			
03:16:2004:11:28:26	5807	0.06	-748.91	0.0
03:16:2004:11:28:54	6691	0.28	-748.91	0.1
03:16:2004:11:29:24	5744	0.39	-748.91	0.3
03:16:2004:11:29:54	2430	0.00	-748.91	0.5
03:16:2004:11:30:21	ISIP			
03:16:2004:11:30:21	2020	0.00	-748.91	0.5
03:16:2004:11:30:24	1988	0.00	-748.91	0.5
03:16:2004:11:30:42	Reset Total, Vol = 0.49 m3			
03:16:2004:11:30:42	1831	0.00	-748.91	0.5
03:16:2004:11:30:54	1736	0.00	-748.91	0.0
03:16:2004:11:30:56	5 Mins Complete			
03:16:2004:11:30:56	1736	0.00	-748.91	0.0
03:16:2004:11:31:24	1547	0.00	-748.91	0.0
03:16:2004:11:31:54	1389	0.00	-748.91	0.0
03:16:2004:11:32:24	1199	0.00	-748.91	0.0
03:16:2004:11:32:54	1010	0.00	-748.91	0.0
03:16:2004:11:33:24	852	0.00	-748.91	0.0
03:16:2004:11:33:54	726	0.00	-748.91	0.0
03:16:2004:11:34:24	631	0.00	-748.91	0.0
03:16:2004:11:34:54	537	0.00	-748.91	0.0
03:16:2004:11:35:21	Pump Over Flush			
03:16:2004:11:35:21	473	0.00	-748.91	0.0
03:16:2004:11:35:25	442	0.00	-748.91	0.0

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:16:2004:11:35:55	7164	0.64	-748.91	0.1
03:16:2004:11:36:25	7954	0.91	-748.91	0.5
03:16:2004:11:36:55	7449	0.91	-748.91	1.0
03:16:2004:11:37:21	ISIP			
03:16:2004:11:37:21	3377	0.00	-748.91	1.1
03:16:2004:11:37:25	3314	0.00	-748.91	1.1
03:16:2004:11:37:41	Flush Complete			
03:16:2004:11:37:41	3030	0.00	-748.91	1.1
03:16:2004:11:37:55	2777	0.00	-748.91	1.1
03:16:2004:11:37:57	Reset Total, Vol = 1.12 m3			
03:16:2004:11:37:57	2746	0.00	-748.91	1.1
03:16:2004:11:38:10	Mix Gel & sands			
03:16:2004:11:38:10	2525	0.00	-748.91	0.0
03:16:2004:11:38:25	2272	0.00	-748.91	0.0
03:16:2004:11:38:55	1767	0.00	-748.91	0.0
03:16:2004:11:39:25	1357	0.00	-748.91	0.0
03:16:2004:11:39:55	1010	0.00	-748.91	0.0
03:16:2004:11:40:25	-410	0.00	-748.91	0.0
03:16:2004:11:40:55	-410	0.00	-748.91	0.0
03:16:2004:11:41:25	-442	0.00	-748.91	0.0
03:16:2004:11:41:55	-442	0.00	-748.91	0.0
03:16:2004:11:42:25	-442	0.00	-748.91	0.0
03:16:2004:11:42:55	-442	0.00	-748.91	0.0
03:16:2004:11:43:25	-442	0.00	-748.91	0.0
03:16:2004:11:43:55	-442	0.00	-748.91	0.0
03:16:2004:11:44:25	-442	0.00	-748.91	0.0
03:16:2004:11:44:55	-410	0.00	-748.91	0.0
03:16:2004:11:45:25	-221	0.34	-748.91	0.1
03:16:2004:11:45:55	-221	0.35	-748.91	0.2
03:16:2004:11:46:25	-221	0.36	-748.91	0.4
03:16:2004:11:46:56	-221	0.36	-748.91	0.6
03:16:2004:11:47:26	-221	0.35	-748.91	0.8
03:16:2004:11:47:56	-221	0.35	-748.91	0.9
03:16:2004:11:48:26	-221	0.35	-748.91	1.1
03:16:2004:11:48:56	-221	0.35	-748.91	1.3
03:16:2004:11:49:26	-221	0.35	-748.91	1.5
03:16:2004:11:49:56	-221	0.36	-748.91	1.6
03:16:2004:11:50:26	-221	0.35	-748.91	1.8
03:16:2004:11:50:56	-252	0.35	-748.91	2.0
03:16:2004:11:51:26	-221	0.35	-748.91	2.2
03:16:2004:11:51:56	-221	0.35	-748.91	2.4
03:16:2004:11:52:26	-252	0.35	-748.91	2.5
03:16:2004:11:52:56	-252	0.36	-748.91	2.7
03:16:2004:11:53:26	-252	0.36	-748.91	2.9
03:16:2004:11:53:56	-252	0.36	-748.91	3.1
03:16:2004:11:54:26	-221	0.36	-748.91	3.2
03:16:2004:11:54:56	-252	0.36	-748.91	3.4
03:16:2004:11:55:26	-252	0.36	-748.91	3.6
03:16:2004:11:55:56	-221	0.36	-748.91	3.8
03:16:2004:11:56:26	-221	0.36	-748.91	3.9
03:16:2004:11:56:56	-221	0.36	-748.91	4.1
03:16:2004:11:57:26	-252	0.36	-748.91	4.3
03:16:2004:11:57:56	-252	0.36	-748.91	4.5
03:16:2004:11:58:27	-252	0.36	-748.91	4.7
03:16:2004:11:58:57	-252	0.36	-748.91	4.8
03:16:2004:11:59:27	-252	0.36	-748.91	5.0
03:16:2004:11:59:57	-252	0.36	-748.91	5.2
03:16:2004:12:00:27	-252	0.35	-748.91	5.4
03:16:2004:12:00:57	-252	0.36	-748.91	5.5
03:16:2004:12:01:27	-252	0.36	-748.91	5.7
03:16:2004:12:01:57	-252	0.36	-748.91	5.9
03:16:2004:12:02:27	-442	0.00	-748.91	6.0
03:16:2004:12:02:57	-442	0.00	-748.91	6.0

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:16:2004:12:03:27	-442	0.00	-748.91	6.0
03:16:2004:12:03:57	-442	0.00	-748.91	6.0
03:16:2004:12:04:27	-442	0.00	-748.91	6.0
03:16:2004:12:04:57	-442	0.00	-748.91	6.0
03:16:2004:12:05:27	-442	0.00	-748.91	6.0
03:16:2004:12:05:57	-442	0.00	-748.91	6.0
03:16:2004:12:06:27	-442	0.00	-748.91	6.0
03:16:2004:12:06:57	-442	0.00	-748.91	6.0
03:16:2004:12:07:27	-442	0.00	-748.91	6.0
03:16:2004:12:07:57	-442	0.00	-748.91	6.0
03:16:2004:12:08:27	-442	0.00	-748.91	6.0
03:16:2004:12:08:44	Start gelling Oil 11m3			
03:16:2004:12:08:44	-442	0.00	-748.91	6.0
03:16:2004:12:08:57	-473	0.00	-748.91	6.0
03:16:2004:12:09:27	-473	0.00	-748.91	6.0
03:16:2004:12:09:58	-473	0.00	-748.91	6.0
03:16:2004:12:10:28	-473	0.00	-748.91	6.0
03:16:2004:12:10:58	-473	0.00	-748.91	6.0
03:16:2004:12:11:28	-473	0.00	-748.91	6.0
03:16:2004:12:11:58	-473	0.00	-748.91	6.0
03:16:2004:12:12:28	-473	0.00	-748.91	6.0
03:16:2004:12:12:58	-473	0.00	-748.91	6.0
03:16:2004:12:13:28	-473	0.00	-748.91	6.0
03:16:2004:12:13:58	-473	0.00	-748.91	6.0
03:16:2004:12:14:28	-505	0.00	-748.91	6.0
03:16:2004:12:14:58	-505	0.00	-748.91	6.0
03:16:2004:12:15:28	-505	0.00	-748.91	6.0
03:16:2004:12:15:58	-505	0.00	-748.91	6.0
03:16:2004:12:16:28	-505	0.00	-748.91	6.0
03:16:2004:12:16:58	-505	0.00	-748.91	6.0
03:16:2004:12:17:28	-505	0.00	-748.91	6.0
03:16:2004:12:17:58	-410	0.37	-748.91	6.0
03:16:2004:12:18:28	-379	0.46	-748.91	6.3
03:16:2004:12:18:58	-379	0.46	-748.91	6.5
03:16:2004:12:19:28	-379	0.46	-748.91	6.7
03:16:2004:12:19:58	-379	0.46	-748.91	6.9
03:16:2004:12:20:28	-379	0.46	-748.91	7.2
03:16:2004:12:20:58	-379	0.46	-748.91	7.4
03:16:2004:12:21:28	-379	0.46	-748.91	7.6
03:16:2004:12:21:59	-379	0.46	-748.91	7.9
03:16:2004:12:22:29	-410	0.46	-748.91	8.1
03:16:2004:12:22:59	-410	0.46	-748.91	8.3
03:16:2004:12:23:29	-379	0.46	-748.91	8.6
03:16:2004:12:23:59	-410	0.46	-748.91	8.8
03:16:2004:12:24:29	-410	0.46	-748.91	9.0
03:16:2004:12:24:59	-379	0.46	-748.91	9.2
03:16:2004:12:25:29	-410	0.46	-748.91	9.5
03:16:2004:12:25:59	-410	0.46	-748.91	9.7
03:16:2004:12:26:29	-410	0.46	-748.91	9.9
03:16:2004:12:26:59	-410	0.46	-748.91	10.2
03:16:2004:12:27:29	-410	0.46	-748.91	10.4
03:16:2004:12:27:59	-410	0.46	-748.91	10.6
03:16:2004:12:28:29	-410	0.46	-748.91	10.9
03:16:2004:12:28:59	-410	0.46	-748.91	11.1
03:16:2004:12:29:29	-410	0.46	-748.91	11.3
03:16:2004:12:29:59	-410	0.46	-748.91	11.6
03:16:2004:12:30:29	-410	0.46	-748.91	11.8
03:16:2004:12:30:59	-410	0.46	-748.91	12.0
03:16:2004:12:31:29	-410	0.46	-748.91	12.2
03:16:2004:12:31:59	-410	0.46	-748.91	12.5
03:16:2004:12:32:29	-410	0.46	-748.91	12.7
03:16:2004:12:32:59	-410	0.46	-748.91	12.9
03:16:2004:12:33:30	-442	0.46	-748.91	13.2

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:16:2004:12:34:00	-410	0.46	-748.91	13.4
03:16:2004:12:34:30	-442	0.46	-748.91	13.6
03:16:2004:12:35:00	-442	0.46	-748.91	13.9
03:16:2004:12:35:30	-442	0.46	-748.91	14.1
03:16:2004:12:36:00	-442	0.46	-748.91	14.3
03:16:2004:12:36:30	-442	0.46	-748.91	14.5
03:16:2004:12:37:00	-442	0.46	-748.91	14.8
03:16:2004:12:37:30	-442	0.46	-748.91	15.0
03:16:2004:12:38:00	-442	0.46	-748.91	15.2
03:16:2004:12:38:30	-442	0.46	-748.91	15.5
03:16:2004:12:39:00	-442	0.46	-748.91	15.7
03:16:2004:12:39:30	-473	0.46	-748.91	15.9
03:16:2004:12:40:00	Start adding cross linkers			
03:16:2004:12:40:00	-442	0.46	-748.91	16.2
03:16:2004:12:40:30	-473	0.46	-748.91	16.4
03:16:2004:12:41:00	-473	0.46	-748.91	16.6
03:16:2004:12:41:30	-442	0.46	-748.91	16.9
03:16:2004:12:42:00	-442	0.46	-748.91	17.1
03:16:2004:12:42:30	-473	0.46	-748.91	17.3
03:16:2004:12:43:00	-473	0.46	-748.91	17.5
03:16:2004:12:43:30	-473	0.46	-748.91	17.8
03:16:2004:12:44:00	-473	0.46	-748.91	18.0
03:16:2004:12:44:30	-473	0.46	-748.91	18.2
03:16:2004:12:45:00	-473	0.46	-748.91	18.5
03:16:2004:12:45:31	-473	0.46	-748.91	18.7
03:16:2004:12:46:01	-473	0.46	-748.91	18.9
03:16:2004:12:46:31	-473	0.46	-748.91	19.2
03:16:2004:12:47:01	-473	0.46	-748.91	19.4
03:16:2004:12:47:31	-473	0.46	-748.91	19.6
03:16:2004:12:48:01	-473	0.46	-748.91	19.9
03:16:2004:12:48:31	-473	0.46	-748.91	20.1
03:16:2004:12:49:01	-473	0.46	-748.91	20.3
03:16:2004:12:49:31	-473	0.46	-748.91	20.5
03:16:2004:12:50:01	-27238	0.00	-748.91	20.6
03:16:2004:12:50:31	-27238	0.00	-748.91	20.6
03:16:2004:12:51:01	-27238	0.00	-748.91	20.6
03:16:2004:12:51:31	-27238	0.00	-748.91	20.6
03:16:2004:12:52:01	-27238	0.00	-748.91	20.6
03:16:2004:12:52:31	-27238	0.00	-748.91	20.6
03:16:2004:12:53:01	-27238	0.00	-748.91	20.6
03:16:2004:12:53:31	-27238	0.00	-748.91	20.6
03:16:2004:12:54:01	-27238	0.00	-748.91	20.6
03:16:2004:12:54:31	-27238	0.00	-748.91	20.6
03:16:2004:12:55:01	-27238	0.00	-748.91	20.6
03:16:2004:12:55:32	-27238	0.00	-748.91	20.6
03:16:2004:12:56:02	-27238	0.00	-748.91	20.6
03:16:2004:12:56:32	-27238	0.00	-748.91	20.6
03:16:2004:12:57:02	-27238	0.00	-748.91	20.6
03:16:2004:12:57:32	-27238	0.00	-748.91	20.6
03:16:2004:12:58:02	-27238	0.00	-748.91	20.6
03:16:2004:12:58:32	-27238	0.00	-748.91	20.6
03:16:2004:12:59:02	-27238	0.00	-748.91	20.6
03:16:2004:12:59:32	-27238	0.00	-748.91	20.6
03:16:2004:13:00:02	-27238	0.00	-748.91	20.6
03:16:2004:13:00:32	-27238	0.00	-748.91	20.6
03:16:2004:13:01:02	-27238	0.00	-748.91	20.6
03:16:2004:13:01:32	-27238	0.00	-748.91	20.6
03:16:2004:13:02:02	-27238	0.00	-748.91	20.6
03:16:2004:13:02:32	-27238	0.00	-748.91	20.6
03:16:2004:13:03:02	-27238	0.00	-748.91	20.6
03:16:2004:13:03:32	-27238	0.00	-748.91	20.6
03:16:2004:13:04:02	-27238	0.00	-748.91	20.6
03:16:2004:13:04:32	-27238	0.00	-748.91	20.6


Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:16:2004:13:05:02	-27238	0.00	-748.91	20.6
03:16:2004:13:05:32	-27238	0.00	-748.91	20.6
03:16:2004:13:06:02	-27238	0.00	-748.91	20.6
03:16:2004:13:06:32	-27238	0.00	-748.91	20.6
03:16:2004:13:07:03	-27238	0.00	-748.91	20.6
03:16:2004:13:07:33	-27238	0.00	-748.91	20.6
03:16:2004:13:08:03	-27238	0.00	-748.91	20.6
03:16:2004:13:08:33	-27238	0.00	-748.91	20.6
03:16:2004:13:09:03	-27238	0.00	-748.91	20.6
03:16:2004:13:09:33	-27238	0.00	-748.91	20.6
03:16:2004:13:10:03	-27238	0.00	-748.91	20.6
03:16:2004:13:10:33	-27238	0.00	-748.91	20.6
03:16:2004:13:11:03	-27238	0.00	-748.91	20.6
03:16:2004:13:11:33	-27238	0.00	-748.91	20.6
03:16:2004:13:12:03	-27238	0.00	-748.91	20.6
03:16:2004:13:12:33	-27238	0.00	-748.91	20.6
03:16:2004:13:13:03	-27238	0.00	-748.91	20.6
03:16:2004:13:13:33	-27238	0.00	-748.91	20.6
03:16:2004:13:14:03	-27238	0.00	-748.91	20.6
03:16:2004:13:14:33	-27238	0.00	-748.91	20.6
03:16:2004:13:15:03	-27238	0.00	-748.91	20.6
03:16:2004:13:15:33	-27238	0.00	-748.91	20.6
03:16:2004:13:16:03	-27238	0.00	-748.91	20.6
03:16:2004:13:16:33	-27238	0.00	-748.91	20.6
03:16:2004:13:17:03	-27238	0.00	-748.91	20.6
03:16:2004:13:17:33	-27238	0.00	-748.91	20.6
03:16:2004:13:18:03	-27238	0.00	-748.91	20.6
03:16:2004:13:18:34	-27238	0.00	-748.91	20.6
03:16:2004:13:19:04	-27238	0.00	-748.91	20.6
03:16:2004:13:19:34	-27238	0.00	-748.91	20.6
03:16:2004:13:20:04	-27238	0.00	-748.91	20.6
03:16:2004:13:20:34	-27238	0.00	-748.91	20.6
03:16:2004:13:21:04	-27238	0.00	-748.91	20.6
03:16:2004:13:21:34	-27238	0.00	-748.91	20.6
03:16:2004:13:22:04	-27238	0.00	-748.91	20.6
03:16:2004:13:22:34	-27238	0.00	-748.91	20.6
03:16:2004:13:23:04	-27238	0.00	-748.91	20.6
03:16:2004:13:23:34	-27238	0.00	-748.91	20.6
03:16:2004:13:24:04	-27238	0.00	-748.91	20.6
03:16:2004:13:24:34	-27238	0.00	-748.91	20.6
03:16:2004:13:25:04	-27238	0.00	-748.91	20.6
03:16:2004:13:25:34	-27238	0.00	-748.91	20.6
03:16:2004:13:26:04	-27238	0.00	-748.91	20.6
03:16:2004:13:26:34	-27238	0.00	-748.91	20.6
03:16:2004:13:27:04	-27238	0.00	-748.91	20.6
03:16:2004:13:27:34	-27238	0.00	-748.91	20.6
03:16:2004:13:28:04	-27238	0.00	-748.91	20.6
03:16:2004:13:28:34	-27238	0.00	-748.91	20.6
03:16:2004:13:29:04	-27238	0.00	-748.91	20.6
03:16:2004:13:29:34	-27238	0.00	-748.91	20.6
03:16:2004:13:30:05	-27238	0.00	-748.91	20.6
03:16:2004:13:30:35	-27238	0.00	-748.91	20.6
03:16:2004:13:31:05	-27238	0.00	-748.91	20.6
03:16:2004:13:31:35	-27238	0.00	-748.91	20.6
03:16:2004:13:32:05	-27238	0.00	-748.91	20.6
03:16:2004:13:32:35	-27238	0.00	-748.91	20.6
03:16:2004:13:33:05	-27238	0.00	-748.91	20.6
03:16:2004:13:33:35	-27238	0.00	-748.91	20.6
03:16:2004:13:34:05	-27238	0.00	-748.91	20.6
03:16:2004:13:34:35	-27238	0.00	-748.91	20.6
03:16:2004:13:35:05	-27238	0.00	-748.91	20.6
03:16:2004:13:35:35	-27238	0.00	-748.91	20.6
03:16:2004:13:36:05	-27238	0.00	-748.91	20.6

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:16:2004:13:36:35	-27238	0.00	-748.91	20.6
03:16:2004:13:37:05	-27238	0.00	-748.91	20.6
03:16:2004:13:37:35	-27238	0.00	-748.91	20.6
03:16:2004:13:38:05	-27238	0.00	-748.91	20.6
03:16:2004:13:38:35	-27238	0.00	-748.91	20.6
03:16:2004:13:39:05	-27238	0.00	-748.91	20.6
03:16:2004:13:39:35	-27238	0.00	-748.91	20.6
03:16:2004:13:40:05	-27238	0.00	-748.91	20.6
03:16:2004:13:40:35	-27238	0.00	-748.91	20.6
03:16:2004:13:41:05	-27238	0.00	-748.91	20.6
03:16:2004:13:41:36	-27238	0.00	-748.91	20.6
03:16:2004:13:42:06	-27238	0.00	-748.91	20.6
03:16:2004:13:42:36	-27238	0.00	-748.91	20.6
03:16:2004:13:43:06	-27238	0.00	-748.91	20.6
03:16:2004:13:43:36	-27238	0.00	-748.91	20.6
03:16:2004:13:44:06	-27238	0.00	-748.91	20.6
03:16:2004:13:44:36	-27238	0.00	-748.91	20.6
03:16:2004:13:45:06	-27238	0.00	-748.91	20.6
03:16:2004:13:45:36	-27238	0.00	-748.91	20.6
03:16:2004:13:46:06	-27238	0.00	-748.91	20.6
03:16:2004:13:46:36	-27238	0.00	-748.91	20.6
03:16:2004:13:47:06	-27238	0.00	-748.91	20.6
03:16:2004:13:47:36	-27238	0.00	-748.91	20.6
03:16:2004:13:48:06	-27238	0.00	-748.91	20.6
03:16:2004:13:48:36	-27238	0.00	-748.91	20.6
03:16:2004:13:49:06	-27238	0.00	-748.91	20.6
03:16:2004:13:49:36	-27238	0.00	-748.91	20.6
03:16:2004:13:50:06	-27238	0.00	-748.91	20.6
03:16:2004:13:50:36	-27238	0.00	-748.91	20.6
03:16:2004:13:51:06	-27238	0.00	-748.91	20.6
03:16:2004:13:51:36	-27238	0.00	-748.91	20.6
03:16:2004:13:52:06	-27238	0.00	-748.91	20.6
03:16:2004:13:52:36	-27238	0.00	-748.91	20.6
03:16:2004:13:53:06	-27238	0.00	-748.91	20.6
03:16:2004:13:53:37	-27238	0.00	-748.91	20.6
03:16:2004:13:54:07	-27238	0.00	-748.91	20.6
03:16:2004:13:54:37	-27238	0.00	-748.91	20.6
03:16:2004:13:55:07	-27238	0.00	-748.91	20.6
03:16:2004:13:55:37	-27238	0.00	-748.91	20.6
03:16:2004:13:56:07	-27238	0.00	-748.91	20.6
03:16:2004:13:56:37	-27238	0.00	-748.91	20.6
03:16:2004:13:57:07	-27238	0.00	-748.91	20.6
03:16:2004:13:57:37	-27238	0.00	-748.91	20.6
03:16:2004:13:58:07	-27238	0.00	-748.91	20.6
03:16:2004:13:58:37	-27238	0.00	-748.91	20.6
03:16:2004:13:59:07	-27238	0.00	-748.91	20.6
03:16:2004:13:59:37	-27238	0.00	-748.91	20.6
03:16:2004:14:00:07	-27238	0.00	-748.91	20.6
03:16:2004:14:00:37	-27238	0.00	-748.91	20.6
03:16:2004:14:00:54	Added breaker. Gel Broke out			
03:16:2004:14:00:54	-27238	0.00	-748.91	20.6
03:16:2004:14:01:07	-27238	0.00	-748.91	20.6
03:16:2004:14:01:37	-27238	0.00	-748.91	20.6
03:16:2004:14:02:07	-27238	0.00	-748.91	20.6
03:16:2004:14:02:37	-27238	0.00	-748.91	20.6
03:16:2004:14:03:07	-27238	0.00	-748.91	20.6
03:16:2004:14:03:37	-27238	0.00	-748.91	20.6
03:16:2004:14:04:07	-27238	0.00	-748.91	20.6
03:16:2004:14:04:38	-27238	0.00	-748.91	20.6
03:16:2004:14:05:08	-27238	0.00	-748.91	20.6
03:16:2004:14:05:38	-27238	0.00	-748.91	20.6
03:16:2004:14:06:08	-27238	0.00	-748.91	20.6
03:16:2004:14:06:38	-27238	0.00	-748.91	20.6

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:16:2004:14:07:08	-27238	0.00	-748.91	20.6
03:16:2004:14:07:38	-27238	0.00	-748.91	20.6
03:16:2004:14:08:08	-27238	0.00	-748.91	20.6
03:16:2004:14:08:38	-27238	0.00	-748.91	20.6
03:16:2004:14:09:08	-27238	0.00	-748.91	20.6
03:16:2004:14:09:38	-27238	0.00	-748.91	20.6
03:16:2004:14:10:08	-27238	0.00	-748.91	20.6
03:16:2004:14:10:38	-27238	0.00	-748.91	20.6
03:16:2004:14:11:08	-27238	0.00	-748.91	20.6
03:16:2004:14:11:38	-27238	0.00	-748.91	20.6
03:16:2004:14:12:08	-27238	0.00	-748.91	20.6
03:16:2004:14:12:38	-27238	0.00	-748.91	20.6
03:16:2004:14:13:08	-27238	0.00	-748.91	20.6
03:16:2004:14:13:38	-27238	0.00	-748.91	20.6
03:16:2004:14:14:08	-27238	0.00	-748.91	20.6
03:16:2004:14:14:38	-27238	0.00	-748.91	20.6
03:16:2004:14:15:08	-27238	0.00	-748.91	20.6
03:16:2004:14:15:38	-27238	0.00	-748.91	20.6
03:16:2004:14:16:08	-27238	0.00	-748.91	20.6
03:16:2004:14:16:39	-27238	0.00	-748.91	20.6
03:16:2004:14:17:09	-27238	0.00	-748.91	20.6
03:16:2004:14:17:39	-27238	0.00	-748.91	20.6
03:16:2004:14:18:09	-27238	0.00	-748.91	20.6
03:16:2004:14:18:39	-27238	0.00	-748.91	20.6
03:16:2004:14:19:09	-27238	0.00	-748.91	20.6
03:16:2004:14:19:39	-27238	0.00	-748.91	20.6
03:16:2004:14:20:09	-27238	0.00	-748.91	20.6
03:16:2004:14:20:39	-27238	0.00	-748.91	20.6
03:16:2004:14:21:09	-27238	0.00	-748.91	20.6
03:16:2004:14:21:39	-27238	0.00	-748.91	20.6
03:16:2004:14:22:09	-27238	0.00	-748.91	20.6
03:16:2004:14:22:39	-27238	0.00	-748.91	20.6
03:16:2004:14:23:09	-27238	0.00	-748.91	20.6
03:16:2004:14:23:39	-27238	0.00	-748.91	20.6
03:16:2004:14:24:09	-27238	0.00	-748.91	20.6
03:16:2004:14:24:39	-27238	0.00	-748.91	20.6
03:16:2004:14:25:09	-27238	0.00	-748.91	20.6
03:16:2004:14:25:39	-27238	0.00	-748.91	20.6
03:16:2004:14:26:09	-27238	0.00	-748.91	20.6
03:16:2004:14:26:39	-27238	0.00	-748.91	20.6
03:16:2004:14:27:09	-27238	0.00	-748.91	20.6
03:16:2004:14:27:39	-27238	0.00	-748.91	20.6
03:16:2004:14:28:10	-27238	0.00	-748.91	20.6
03:16:2004:14:28:40	-27238	0.00	-748.91	20.6
03:16:2004:14:29:10	-27238	0.00	-748.91	20.6
03:16:2004:14:29:40	-27238	0.00	-748.91	20.6
03:16:2004:14:30:10	-27238	0.00	-748.91	20.6
03:16:2004:14:30:40	-27238	0.00	-748.91	20.6
03:16:2004:14:31:10	-27238	0.00	-748.91	20.6
03:16:2004:14:31:40	-27238	0.00	-748.91	20.6
03:16:2004:14:32:10	-27238	0.00	-748.91	20.6
03:16:2004:14:32:40	-27238	0.00	-748.91	20.6
03:16:2004:14:33:10	-27238	0.00	-748.91	20.6
03:16:2004:14:33:40	-27238	0.00	-748.91	20.6
03:16:2004:14:34:10	-27238	0.00	-748.91	20.6
03:16:2004:14:34:40	-27238	0.00	-748.91	20.6
03:16:2004:14:35:10	-27238	0.00	-748.91	20.6
03:16:2004:14:35:40	-27238	0.00	-748.91	20.6
03:16:2004:14:36:10	-27238	0.00	-748.91	20.6
03:16:2004:14:36:40	-27238	0.00	-748.91	20.6
03:16:2004:14:37:10	-27238	0.00	-748.91	20.6
03:16:2004:14:37:40	-27238	0.00	-748.91	20.6
03:16:2004:14:38:10	-27238	0.00	-748.91	20.6

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:16:2004:14:38:40	-27238	0.00	-748.91	20.6
03:16:2004:14:39:10	-27238	0.00	-748.91	20.6
03:16:2004:14:39:41	-27238	0.00	-748.91	20.6
03:16:2004:14:40:11	-27238	0.00	-748.91	20.6
03:16:2004:14:40:41	-27238	0.00	-748.91	20.6
03:16:2004:14:41:11	-27238	0.00	-748.91	20.6
03:16:2004:14:41:41	-27238	0.00	-748.91	20.6
03:16:2004:14:42:11	-27238	0.00	-748.91	20.6
03:16:2004:14:42:41	-27238	0.00	-748.91	20.6
03:16:2004:14:43:11	-27238	0.00	-748.91	20.6
03:16:2004:14:43:41	-27238	0.00	-748.91	20.6
03:16:2004:14:44:11	-27238	0.00	-748.91	20.6
03:16:2004:14:44:41	-27238	0.00	-748.91	20.6
03:16:2004:14:45:11	-27238	0.00	-748.91	20.6
03:16:2004:14:45:41	-27238	0.00	-748.91	20.6
03:16:2004:14:46:11	-27238	0.00	-748.91	20.6
03:16:2004:14:46:41	-27238	0.00	-748.91	20.6
03:16:2004:14:47:11	-27238	0.00	-748.91	20.6
03:16:2004:14:47:41	-27238	0.00	-748.91	20.6
03:16:2004:14:48:11	-27238	0.00	-748.91	20.6
03:16:2004:14:48:41	-27238	0.00	-748.91	20.6
03:16:2004:14:49:11	-27238	0.00	-748.91	20.6
03:16:2004:14:49:41	-27238	0.00	-748.91	20.6
03:16:2004:14:50:11	-27238	0.00	-748.91	20.6
03:16:2004:14:50:41	-27238	0.00	-748.91	20.6
03:16:2004:14:51:12	-27238	0.00	-748.91	20.6
03:16:2004:14:51:42	-27238	0.00	-748.91	20.6
03:16:2004:14:52:12	-27238	0.00	-748.91	20.6
03:16:2004:14:52:42	-27238	0.00	-748.91	20.6
03:16:2004:14:53:12	-27238	0.00	-748.91	20.6

Well	Flatbay 1 - Frac	Client	Vulcan
Field		SIR No.	2203840304
Engineer	Kevin Law	Job Type	Frac
Country	Canada	Job Date	03-16-2004



Appendix - XII

Schlumberger Frac Job Report
March 26th, 2004



Service Order

2005-Jan-20

Customer VULCAN MINERALS INC.		Person Taking Call Burgess, Lara		Dowell Location Dartmouth, NS		OrderDate 2004-Mar-26		Job Number 2203840305									
Well Name and Number Flat Bay 1			Legal Location		Field			County		State/Province Newfoundland							
Well Master: 0630581738				API / UWI:													
Rig Name Petro Drilling Co.			Well Age New		Sales Engineer Rieger, Bruce			Job Type Frac, All YF "GO"									
Time Well Ready: 3/26/2004 9:00 AM		Deviation °		Bit Size mm		Well MD 230 m		Well TVD 286 m		BHP kPa		BHST 11 °C		BHCT 25 °C			
Treat Down Tubing		Packer Type None		Packer Depth m		WellHead Connection 2 3/8" swage		HHP on Location		Max Allowed Pressure 14000		Max Allowed Ann Pressure 14000					
Casing					Services Instructions: Supply men Equipment and materials to Fracture a 5m zone @192m to 197m using a Gelled Oil GO III Frac system. Extra Equipment:												
Depth, m		Size, mm		Weight, kg/m									Grade		Thread		
239.66		114		14.15									J55		8rd		
Tubing																	
Depth,		Size, mm		Weight, kg/m									Grade		Thread		
180		60		7									J55		N/A		
Perforated Intervals																	
Top, m		Bottom, m		spm									No. of Shots		Total Interval		
192		197		13									65		m		
													Diameter		mm		
Expected On Location: 3/26/2004 9:00 AM Ready To Pump: 3/26/2004 12:00 PM																	

Contact	Voice	Mobile	FAX	Notes
Ed Weiterman	709 689 0075			
Mark Stocking	519 872 0335			

Notes:

Directions:
 Approx 147 km from Port aux Basque turn Left on to road for Flat Bay. Drive 7 km then turn Right onto lease road.

Other Notes:

Comments:

Fluid Systems:

YF GO III		
15m3 Frac Oil+3600kg 20/40 sand +180 litreJ452 + 167 litre J601 + 35litre J602+35 kgJ059 + 8litreW60		
<i>Density:</i>	kg/m ³	<i>Thickening Time:</i>
<i>Yield:</i>	ft ³ /sk	<i>Viscosity:</i> cp
<i>H2O Mix:</i>	0	<i>Break Time:</i>
<i>H2O:</i>	0 m ³	<i>Eq. Sack Weight:</i> 0 lb
		<i>Total Blend:</i> 0 sacks
Dowell Code	Conc/ Amount	Total Quantity
W60	8 litre	8
J059	35 kg	35
J602	35 litre	35
J601	167 litre	167
J452	180 litre	180



Stimulation Service Report

Customer VULCAN MINERALS INC.						Job Number 2203840305				
Well Flat Bay 1			Location (legal)			Schlumberger Location Dartmouth, NS		Job Start 2004-Mar-26		
Field		Formation Name/Type		Deviation °		BitSize: m		Well MD 230 m		Well TVD 286 m
County		State/Province Newfoundland		BHP kPa		BHST 11 °C		BHCT 25 °C		Pore Pres Gradient 24 kPa/m
Well Mast 0630581738		API / UW		Casing/Liner						
Rig Name Petro Drilling Co.		Drilled For Oil		Service Via		Depth, m 239.66		Size, mm 114		Weight, kg/m 14.15
Offshore Zone		Well Class New		Well Type Development		Grade J55		Thread 8rd		
Primary Treating Fluid YFGOIII		Polymer Loading lb/1000gal		Fluid Density kg/m ³		Tubing/Drill Pipe				
Service Line Fracturing		Job Type Frac, All YF "GO"		Depth, 180		Size, mm 60		Weight, kg/m 7		Grade J55
Max. Allowed Tubing Pressure 14000 kPa		Max. Allowed Ann. Pressure 14000 kPa		Wellhead Connection 2 3/8" swage		Perforations/Open Hole				
Service Instructions Supply men Equipment and materials to Fracture a 5m zone @192m to 197m using a Gelled Oil GO III Frac system.		Top, m 192		Bottom, m 197		spm 13		No. of Shots 65		Total Interval m
Job Scheduled For: 3/26/2004 9:00		Arrived on Location: 2004-Mar-26 9:00		Leave Location: 2004-Mar-26 18:00		Tubing Vol. 0.346 m ³		CasingVol. 2.03 m ³		AnnularVol. 1.5 m ³
Date 3/26/2004		Time 9:00		Fluid Type N2		Prop Type CO2		KPA Maximum Rate 0.96		Message
24 hr clock		Rates		Volumes		Pressures				
		Gas scm/m		Fluid m ³ /m		Incr. m ³		Cum. m ³		Casing kPa
										Tubing kPa
Post Job Summary										
Average Injection Rates, m ³ /m						Volume of Fluid Injected, m ³				
Fluid 0.9		N2		CO2		Maximum Rate 0.96		Clean Fluid 13		Acid
										Oil
										CO2
										N2 (scm)
Treating Pressure Summary, kPa						Quantity of & placed, kg				
Breakdown		Maximum		Final		Average		ISIP		15 Min. ISIP
		8711		8711		7500		5113		4166
										Total Injected 3,680
										Total Ordered/Designed
N2 Percent %		CO2 Percent %		Designed Fluid Volume 5500 l		Displacement 0.4 m ³		Slurry Volume 5.3 m ³		Pad Volume 7200 l
										Percent Pad %
Customer or Authorized Representative Stocking, Mark			Schlumberger Supervisor Kevin Law			Number of Stages		Fracture Gradient kPa/m		<input checked="" type="checkbox"/> Job Completed <input type="checkbox"/> Screen Out

Stimulation - Acidizing, Fracturing & Other

Client:	VULCAN MINERALS INC.
Field:	
Rig:	Petro Drilling Co.
Well:	Flat Bay 1
Service Line:	Fracturing
Job Type:	Frac,All YF "GO"

Service Order #:	2203840305 SQE #: 1
Date:	2004-Mar-30
Operating Time:	4.00 hrs.
Client Rep:	Stocking, Mark
Schlumberger Engineer:	Kevin Law
Schlumberger FSM:	Burgess, Lara

Main Objective*: Perform a YF GO III Frac.

To be completed by Company Rep. Please answer Y (Yes) or N (No) and add any comments below.

		Score	Yes / No	Result
1	HSE			
1a	Free of lost time injury and full compliance with SLB and location specific HSE practice.	5	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	5
1b	Free of environmental spill or non-compliant discharge.	5	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	5
Sub-total				100%

2	Design / Preparation			
2a	Program including job simulation (CADE) and pumping schedule on location, discussed and agreed upon with client	3	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	3
2b	Equipment maintenance schedule completed / Green Tagged.	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
2c	All materials and equipment required for job / contingency checked and on location.	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
2d	Safety / pre-job meeting conducted with all involved present.	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
Sub-total				100%

3	Execution			
3a	Job completed with no lost time	3	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	3
3b	Equipment pressure tested successfully	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
3c	All key parameters monitored and recorded accurately (Pressure, Rate, Density).	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
3d	Personnel performed as per expectations.	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
3e	Equipment performed as per expectations.	2	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	2
Sub-total				100%

4	Evaluation			
4a	Main job objective achieved with no consequential non productive time	10	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	10
Sub-total				100%

Total 100%

Comments: (Please include a brief explanation for a "NO" response and summarise any innovations attempted on this well.)

Client:	Schlumberger:
	Job went as per program. Thanks. Kevin Law & Crew
Client Signature:	Schlumberger Signature:

Customer: Vulcan Minerals
 District: Dartmouth
 Representative: Mark Stocking
 DS Supervisor: Kevin Law
 Well: Flat Bay # 1

Job Date: 03-26-2004

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:26:2004:13:21:42	-126	0.00	289.62	0.0
03:26:2004:13:21:59	Safety Meeting			
03:26:2004:13:21:59	-126	0.00	289.62	0.0
03:26:2004:13:22:12	-126	0.00	289.62	0.0
03:26:2004:13:22:42	-126	0.00	289.62	0.0
03:26:2004:13:23:12	-126	0.00	289.62	0.0
03:26:2004:13:23:42	-63	0.15	289.62	0.0
03:26:2004:13:24:12	0	0.08	288.71	0.1
03:26:2004:13:24:42	0	0.24	288.71	0.2
03:26:2004:13:25:13	0	0.26	288.71	0.3
03:26:2004:13:25:53	0	0.37	288.71	0.4
03:26:2004:13:26:24	-126	0.00	287.79	0.5
03:26:2004:13:26:54	0	0.00	288.71	0.5
03:26:2004:13:27:24	0	0.00	288.71	0.5
03:26:2004:13:27:54	0	0.00	288.71	0.5
03:26:2004:13:28:24	-32	0.00	-748.91	0.5
03:26:2004:13:28:54	0	0.00	288.71	0.5
03:26:2004:13:29:24	0	0.00	288.71	0.5
03:26:2004:13:29:45	Pressure Test Lines			
03:26:2004:13:29:45	0	0.00	830.10	0.5
03:26:2004:13:29:54	0	0.00	830.10	0.5
03:26:2004:13:30:24	126	0.00	830.83	0.5
03:26:2004:13:30:54	15276	0.00	830.83	0.5
03:26:2004:13:31:24	16854	0.00	830.83	0.5
03:26:2004:13:31:54	16444	0.00	830.83	0.5
03:26:2004:13:32:24	16317	0.00	830.83	0.5
03:26:2004:13:32:52	Test good			
03:26:2004:13:32:52	16223	0.00	830.83	0.5
03:26:2004:13:32:54	16223	0.00	830.83	0.5
03:26:2004:13:33:24	1736	0.00	830.83	0.5
03:26:2004:13:33:45	Start Injection Test			
03:26:2004:13:33:45	6533	0.23	830.83	0.5
03:26:2004:13:33:47	Reset Total, Vol = 0.53 m3			
03:26:2004:13:33:47	6091	0.27	830.83	0.5
03:26:2004:13:33:54	6817	0.39	830.83	0.0
03:26:2004:13:34:24	2115	0.00	305.71	0.3
03:26:2004:13:34:54	1799	0.00	305.71	0.3
03:26:2004:13:35:23	Injection Rate Established			
03:26:2004:13:35:23	1767	0.00	305.71	0.3
03:26:2004:13:35:24	1767	0.00	305.71	0.3
03:26:2004:13:35:32	Reset Total, Vol = 0.32 m3			
03:26:2004:13:35:32	1767	0.00	305.71	0.3
03:26:2004:13:35:54	1736	0.00	305.71	0.0
03:26:2004:13:36:24	1199	0.00	305.71	0.0
03:26:2004:13:36:54	-63	0.00	305.71	0.0
03:26:2004:13:37:24	-63	0.00	305.71	0.0
03:26:2004:13:37:55	-32	0.00	305.71	0.0
03:26:2004:13:38:25	-32	0.00	305.71	0.0
03:26:2004:13:38:55	-32	0.00	305.71	0.0
03:26:2004:13:39:25	-32	0.00	305.71	0.0
03:26:2004:13:39:55	-32	0.00	305.71	0.0
03:26:2004:13:40:25	-32	0.00	305.71	0.0
03:26:2004:13:40:55	-63	0.00	305.71	0.0
03:26:2004:13:41:25	-63	0.00	305.71	0.0
03:26:2004:13:41:55	-63	0.00	305.71	0.0
03:26:2004:13:42:25	-63	0.00	305.71	0.0
03:26:2004:13:42:55	-32	0.00	305.71	0.0

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:26:2004:13:43:55	-32	0.00	808.89	0.0
03:26:2004:13:44:25	63	0.55	827.17	0.1
03:26:2004:13:44:55	158	0.61	829.36	0.4
03:26:2004:13:45:25	158	0.61	827.90	0.7
03:26:2004:13:45:55	158	0.61	827.17	1.1
03:26:2004:13:46:25	158	0.61	826.44	1.4
03:26:2004:13:46:55	158	0.61	826.44	1.7
03:26:2004:13:47:25	158	0.61	826.44	2.0
03:26:2004:13:47:55	158	0.61	826.44	2.3
03:26:2004:13:48:25	158	0.61	826.44	2.6
03:26:2004:13:48:55	158	0.61	826.44	2.9
03:26:2004:13:49:26	158	0.61	826.44	3.2
03:26:2004:13:49:56	126	0.62	826.44	3.5
03:26:2004:13:50:26	126	0.61	826.44	3.8
03:26:2004:13:50:56	126	0.61	826.44	4.1
03:26:2004:13:51:26	158	0.61	825.71	4.4
03:26:2004:13:51:56	158	0.61	826.44	4.7
03:26:2004:13:52:26	158	0.62	826.44	5.0
03:26:2004:13:52:56	158	0.61	825.71	5.3
03:26:2004:13:53:26	158	0.62	826.44	5.6
03:26:2004:13:53:56	158	0.62	825.71	6.0
03:26:2004:13:54:26	158	0.61	826.44	6.3
03:26:2004:13:54:56	126	0.61	826.44	6.6
03:26:2004:13:55:26	158	0.62	826.44	6.9
03:26:2004:13:55:56	158	0.61	826.44	7.2
03:26:2004:13:56:26	158	0.62	826.44	7.5
03:26:2004:13:56:56	126	0.62	826.44	7.8
03:26:2004:13:57:26	126	0.61	826.44	8.1
03:26:2004:13:57:56	126	0.62	826.44	8.4
03:26:2004:13:58:26	126	0.62	826.44	8.7
03:26:2004:13:58:56	158	0.61	826.44	9.0
03:26:2004:13:59:26	158	0.61	826.44	9.3
03:26:2004:13:59:56	158	0.61	826.44	9.6
03:26:2004:14:00:26	158	0.61	827.17	9.9
03:26:2004:14:00:57	126	0.61	827.17	10.2
03:26:2004:14:01:27	126	0.62	827.17	10.6
03:26:2004:14:01:57	126	0.61	826.44	10.9
03:26:2004:14:02:27	126	0.61	826.44	11.2
03:26:2004:14:02:57	158	0.62	827.17	11.5
03:26:2004:14:03:27	158	0.62	826.44	11.8
03:26:2004:14:03:57	158	0.61	827.17	12.1
03:26:2004:14:04:27	158	0.61	826.44	12.4
03:26:2004:14:04:57	126	0.61	827.17	12.7
03:26:2004:14:05:27	126	0.61	827.17	13.0
03:26:2004:14:05:57	126	0.62	827.17	13.3
03:26:2004:14:06:27	158	0.61	827.17	13.6
03:26:2004:14:06:57	158	0.62	827.17	13.9
03:26:2004:14:07:27	158	0.62	827.17	14.2
03:26:2004:14:07:57	126	0.62	827.17	14.5
03:26:2004:14:08:27	126	0.62	827.17	14.8
03:26:2004:14:08:57	158	0.61	827.17	15.1
03:26:2004:14:09:27	126	0.62	827.17	15.4
03:26:2004:14:09:57	126	0.61	827.17	15.8
03:26:2004:14:10:27	158	0.62	827.17	16.1
03:26:2004:14:10:57	126	0.61	827.17	16.4
03:26:2004:14:11:27	126	0.61	827.17	16.7
03:26:2004:14:11:57	126	0.61	827.17	17.0
03:26:2004:14:12:28	126	0.62	827.17	17.3
03:26:2004:14:12:58	126	0.62	827.17	17.6
03:26:2004:14:13:28	158	0.61	827.17	17.9
03:26:2004:14:13:58	126	0.62	849.84	18.2
03:26:2004:14:14:28	126	0.61	827.90	18.5
03:26:2004:14:14:58	126	0.62	832.29	18.8

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:26:2004:14:15:28	126	0.61	831.56	19.1
03:26:2004:14:15:58	126	0.62	835.22	19.4
03:26:2004:14:16:28	126	0.62	833.75	19.7
03:26:2004:14:16:58	126	0.62	828.63	20.1
03:26:2004:14:17:28	126	0.61	827.90	20.4
03:26:2004:14:17:58	126	0.62	827.90	20.7
03:26:2004:14:18:28	126	0.61	827.90	21.0
03:26:2004:14:18:58	126	0.61	827.90	21.3
03:26:2004:14:19:28	126	0.61	827.90	21.6
03:26:2004:14:19:58	126	0.61	828.63	21.9
03:26:2004:14:20:28	126	0.62	828.63	22.2
03:26:2004:14:20:58	126	0.62	827.90	22.5
03:26:2004:14:21:28	126	0.62	827.90	22.8
03:26:2004:14:21:58	126	0.62	827.90	23.1
03:26:2004:14:22:28	126	0.61	827.90	23.4
03:26:2004:14:22:58	126	0.61	827.90	23.7
03:26:2004:14:23:28	126	0.62	827.90	24.0
03:26:2004:14:23:59	126	0.61	827.90	24.3
03:26:2004:14:24:29	126	0.62	842.53	24.7
03:26:2004:14:24:59	158	0.61	843.26	25.0
03:26:2004:14:25:29	126	0.61	829.36	25.3
03:26:2004:14:25:59	158	0.62	828.63	25.6
03:26:2004:14:26:29	126	0.62	828.63	25.9
03:26:2004:14:26:59	126	0.62	829.36	26.2
03:26:2004:14:27:29	126	0.62	829.36	26.5
03:26:2004:14:27:59	126	0.61	829.36	26.8
03:26:2004:14:28:29	126	0.62	829.36	27.1
03:26:2004:14:28:59	126	0.61	829.36	27.4
03:26:2004:14:29:29	126	0.62	828.63	27.7
03:26:2004:14:29:59	126	0.61	828.63	28.0
03:26:2004:14:30:29	126	0.62	828.63	28.3
03:26:2004:14:30:59	126	0.62	828.63	28.6
03:26:2004:14:31:29	126	0.62	828.63	28.9
03:26:2004:14:31:59	126	0.61	828.63	29.2
03:26:2004:14:32:29	126	0.61	828.63	29.6
03:26:2004:14:32:59	126	0.62	828.63	29.9
03:26:2004:14:33:29	126	0.61	828.63	30.2
03:26:2004:14:33:59	126	0.61	828.63	30.5
03:26:2004:14:34:29	126	0.61	828.63	30.8
03:26:2004:14:34:59	252	0.61	828.63	31.1
03:26:2004:14:35:30	410	0.62	828.63	31.4
03:26:2004:14:36:00	442	0.61	828.63	31.7
03:26:2004:14:36:30	442	0.61	828.63	32.0
03:26:2004:14:37:00	442	0.61	828.63	32.3
03:26:2004:14:37:30	347	0.62	829.36	32.6
03:26:2004:14:38:00	442	0.61	828.63	32.9
03:26:2004:14:38:30	410	0.61	828.63	33.2
03:26:2004:14:39:00	379	0.61	829.36	33.5
03:26:2004:14:39:30	410	0.61	828.63	33.8
03:26:2004:14:40:00	442	0.61	828.63	34.2
03:26:2004:14:40:30	442	0.61	828.63	34.5
03:26:2004:14:41:00	-32	0.00	829.36	34.6
03:26:2004:14:41:30	-32	0.00	829.36	34.6
03:26:2004:14:42:00	-32	0.00	829.36	34.6
03:26:2004:14:42:30	-32	0.00	827.90	34.6
03:26:2004:14:43:00	-32	0.00	827.90	34.6
03:26:2004:14:43:30	-32	0.00	827.17	34.6
03:26:2004:14:44:00	-32	0.00	827.17	34.6
03:26:2004:14:44:30	-32	0.00	822.78	34.6
03:26:2004:14:45:00	-32	0.00	825.71	34.6
03:26:2004:14:45:30	-32	0.00	825.71	34.6
03:26:2004:14:46:00	-32	0.00	825.71	34.6
03:26:2004:14:46:30	-32	0.00	825.71	34.6


Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:26:2004:14:47:00	-32	0.00	825.71	34.6
03:26:2004:14:47:31	-32	0.00	827.17	34.6
03:26:2004:14:48:01	-32	0.00	827.17	34.6
03:26:2004:14:48:31	-32	0.00	827.90	34.6
03:26:2004:14:49:01	-32	0.00	826.44	34.6
03:26:2004:14:49:31	-32	0.00	825.71	34.6
03:26:2004:14:50:01	-32	0.00	825.71	34.6
03:26:2004:14:50:31	-32	0.00	824.98	34.6
03:26:2004:14:51:01	-32	0.00	824.98	34.6
03:26:2004:14:51:31	-32	0.00	824.98	34.6
03:26:2004:14:52:01	-32	0.00	824.98	34.6
03:26:2004:14:52:31	-32	0.00	825.71	34.6
03:26:2004:14:53:01	-32	0.00	830.83	34.6
03:26:2004:14:53:31	347	0.60	832.29	34.8
03:26:2004:14:54:01	505	0.64	832.29	35.1
03:26:2004:14:54:31	537	0.64	831.56	35.4
03:26:2004:14:55:01	537	0.64	832.29	35.7
03:26:2004:14:55:31	505	0.64	831.56	36.0
03:26:2004:14:56:01	473	0.64	831.56	36.4
03:26:2004:14:56:31	473	0.65	831.56	36.7
03:26:2004:14:57:01	505	0.64	833.02	37.0
03:26:2004:14:57:31	410	0.64	866.66	37.3
03:26:2004:14:58:01	473	0.64	903.96	37.6
03:26:2004:14:58:31	505	0.64	939.80	38.0
03:26:2004:14:59:02	442	0.64	973.44	38.3
03:26:2004:14:59:32	473	0.64	1009.28	38.6
03:26:2004:15:00:02	473	0.64	1066.33	38.9
03:26:2004:15:00:32	473	0.64	1092.66	39.3
03:26:2004:15:01:02	473	0.64	1108.75	39.6
03:26:2004:15:01:32	505	0.64	1127.76	39.9
03:26:2004:15:02:02	537	0.64	1165.79	40.2
03:26:2004:15:02:32	537	0.64	1176.76	40.5
03:26:2004:15:03:02	631	0.64	1179.69	40.9
03:26:2004:15:03:32	442	0.65	842.53	41.2
03:26:2004:15:04:02	473	0.64	854.23	41.5
03:26:2004:15:04:32	473	0.65	860.81	41.8
03:26:2004:15:05:02	410	0.65	861.54	42.2
03:26:2004:15:05:32	473	0.65	862.28	42.5
03:26:2004:15:06:02	379	0.64	861.54	42.8
03:26:2004:15:06:32	410	0.64	898.84	43.1
03:26:2004:15:07:02	473	0.65	999.04	43.4
03:26:2004:15:07:32	473	0.64	1072.18	43.8
03:26:2004:15:08:02	473	0.64	1061.94	44.1
03:26:2004:15:08:32	537	0.64	1072.91	44.4
03:26:2004:15:09:02	505	0.64	1099.97	44.7
03:26:2004:15:09:32	537	0.64	1107.28	45.1
03:26:2004:15:10:02	505	0.64	1116.06	45.4
03:26:2004:15:10:33	568	0.64	1121.18	45.7
03:26:2004:15:11:03	505	0.64	1127.03	46.0
03:26:2004:15:11:33	505	0.64	1135.81	46.4
03:26:2004:15:12:03	537	0.64	1135.07	46.7
03:26:2004:15:12:33	600	0.64	1138.00	47.0
03:26:2004:15:13:03	568	0.64	1133.61	47.3
03:26:2004:15:13:33	568	0.64	1135.81	47.6
03:26:2004:15:14:03	505	0.64	1133.61	48.0
03:26:2004:15:14:33	537	0.64	1138.00	48.3
03:26:2004:15:15:03	600	0.64	1134.34	48.6
03:26:2004:15:15:33	600	0.64	1159.21	48.9
03:26:2004:15:16:03	631	0.64	1264.53	49.2
03:26:2004:15:16:33	600	0.64	1294.51	49.6
03:26:2004:15:17:03	600	0.64	1275.50	49.9
03:26:2004:15:17:33	663	0.64	1284.27	50.2
03:26:2004:15:18:03	694	0.64	1288.66	50.5

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:26:2004:15:18:33	694	0.64	1333.27	50.9
03:26:2004:15:19:03	631	0.64	1328.89	51.2
03:26:2004:15:19:33	694	0.64	1334.74	51.5
03:26:2004:15:20:03	631	0.64	1193.58	51.8
03:26:2004:15:20:33	631	0.64	1197.24	52.1
03:26:2004:15:21:03	568	0.65	871.78	52.5
03:26:2004:15:21:33	442	0.64	833.75	52.8
03:26:2004:15:21:56	Sand Mixed In			
03:26:2004:15:21:56	0	0.00	833.75	52.9
03:26:2004:15:22:04	0	0.00	833.75	52.9
03:26:2004:15:22:34	0	0.00	833.75	52.9
03:26:2004:15:23:04	32	0.00	833.75	52.9
03:26:2004:15:23:34	0	0.00	833.75	52.9
03:26:2004:15:24:04	32	0.00	833.75	52.9
03:26:2004:15:24:34	32	0.00	833.75	52.9
03:26:2004:15:25:04	32	0.00	833.75	52.9
03:26:2004:15:25:34	32	0.00	833.75	52.9
03:26:2004:15:26:04	32	0.00	833.75	52.9
03:26:2004:15:26:34	32	0.00	833.75	52.9
03:26:2004:15:27:04	32	0.00	833.75	52.9
03:26:2004:15:27:34	32	0.00	833.02	52.9
03:26:2004:15:28:04	32	0.00	833.75	52.9
03:26:2004:15:28:34	32	0.00	833.02	52.9
03:26:2004:15:29:04	32	0.00	833.02	52.9
03:26:2004:15:29:34	32	0.00	833.02	52.9
03:26:2004:15:30:04	32	0.00	833.02	52.9
03:26:2004:15:30:34	32	0.00	833.02	52.9
03:26:2004:15:31:04	32	0.00	833.02	52.9
03:26:2004:15:31:34	32	0.00	833.02	52.9
03:26:2004:15:32:04	32	0.00	833.02	52.9
03:26:2004:15:32:34	32	0.00	833.02	52.9
03:26:2004:15:33:04	32	0.00	833.02	52.9
03:26:2004:15:33:35	32	0.00	833.02	52.9
03:26:2004:15:34:05	32	0.00	833.02	52.9
03:26:2004:15:34:35	32	0.00	833.02	52.9
03:26:2004:15:35:05	32	0.00	833.02	52.9
03:26:2004:15:35:35	32	0.00	833.02	52.9
03:26:2004:15:36:05	32	0.00	833.02	52.9
03:26:2004:15:36:35	32	0.00	833.02	52.9
03:26:2004:15:37:05	32	0.00	833.02	52.9
03:26:2004:15:37:12	Set To Frac			
03:26:2004:15:37:12	32	0.00	833.02	52.9
03:26:2004:15:37:30	Line Up Well Head			
03:26:2004:15:37:30	32	0.00	833.02	52.9
03:26:2004:15:37:35	32	0.00	833.02	0.0
03:26:2004:15:38:05	32	0.00	833.02	0.0
03:26:2004:15:38:35	32	0.00	833.02	0.0
03:26:2004:15:38:50	Start Pad			
03:26:2004:15:38:50	32	0.00	833.02	0.0
03:26:2004:15:39:05	32	0.00	831.56	0.0
03:26:2004:15:39:35	5365	0.51	834.48	0.2
03:26:2004:15:40:05	6944	0.67	833.02	0.5
03:26:2004:15:40:35	7922	0.67	834.48	0.8
03:26:2004:15:41:05	8174	0.97	833.02	1.3
03:26:2004:15:41:35	7890	0.97	832.29	1.8
03:26:2004:15:42:05	8269	0.97	831.56	2.2
03:26:2004:15:42:35	8143	0.97	830.83	2.7
03:26:2004:15:43:05	7859	0.97	830.10	3.2
03:26:2004:15:43:35	8080	0.97	830.83	3.7
03:26:2004:15:44:05	7606	0.97	829.36	4.2
03:26:2004:15:44:35	7733	0.97	835.22	4.7
03:26:2004:15:45:06	7827	0.97	834.48	5.2
03:26:2004:15:45:36	7890	0.97	835.22	5.6

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:26:2004:15:46:06	7701	0.97	824.98	6.1
03:26:2004:15:46:36	7512	0.97	829.36	6.6
03:26:2004:15:47:06	7543	0.97	830.83	7.1
03:26:2004:15:47:13	Reset Total, Vol = 7.20 m3			
03:26:2004:15:47:13	7796	0.97	1045.12	7.2
03:26:2004:15:47:15	Stage 2 - 600 Sand			
03:26:2004:15:47:15	7480	0.97	1121.18	0.0
03:26:2004:15:47:36	7259	0.97	1148.97	0.4
03:26:2004:15:48:06	7575	0.97	1151.16	0.9
03:26:2004:15:48:36	7669	0.97	1148.97	1.3
03:26:2004:15:49:06	7543	0.97	1147.51	1.8
03:26:2004:15:49:36	7543	0.97	1143.85	2.3
03:26:2004:15:50:06	7701	0.97	1366.18	2.8
03:26:2004:15:50:11	Reset Total, Vol = 2.87 m3			
03:26:2004:15:50:11	7733	0.97	1367.65	2.9
03:26:2004:15:50:16	Stage 3 - 1200 Sand			
03:26:2004:15:50:16	7606	0.97	1361.80	0.1
03:26:2004:15:50:36	7764	0.97	1360.33	0.4
03:26:2004:15:51:06	7796	0.97	1345.71	0.9
03:26:2004:15:51:36	7733	0.97	1316.45	1.4
03:26:2004:15:52:06	7543	0.97	1309.87	1.9
03:26:2004:15:52:36	7859	0.97	1305.48	2.3
03:26:2004:15:52:50	Reset Total, Vol = 2.56 m3			
03:26:2004:15:52:50	7291	0.97	883.49	2.6
03:26:2004:15:52:57	Flush			
03:26:2004:15:52:57	7890	0.97	838.87	0.1
03:26:2004:15:53:06	8711	0.97	835.22	0.3
03:26:2004:15:53:20	Reset Total, Vol = 0.40 m3			
03:26:2004:15:53:20	5113	0.00	305.71	0.4
03:26:2004:15:53:30	Start ISIP			
03:26:2004:15:53:30	5018	0.00	305.71	0.0
03:26:2004:15:53:36	5018	0.00	305.71	0.0
03:26:2004:15:54:06	4955	0.00	305.71	0.0
03:26:2004:15:54:36	4892	0.00	305.71	0.0
03:26:2004:15:55:06	4829	0.00	305.71	0.0
03:26:2004:15:55:36	4766	0.00	305.71	0.0
03:26:2004:15:56:06	4671	0.00	305.71	0.0
03:26:2004:15:56:37	4640	0.00	305.71	0.0
03:26:2004:15:57:07	4576	0.00	305.71	0.0
03:26:2004:15:57:37	4545	0.00	305.71	0.0
03:26:2004:15:58:07	4513	0.00	305.71	0.0
03:26:2004:15:58:37	4482	0.00	305.71	0.0
03:26:2004:15:59:07	4450	0.00	305.71	0.0
03:26:2004:15:59:37	4419	0.00	305.71	0.0
03:26:2004:16:00:07	4387	0.00	305.71	0.0
03:26:2004:16:00:37	4387	0.00	305.71	0.0
03:26:2004:16:01:07	4355	0.00	305.71	0.0
03:26:2004:16:01:37	4355	0.00	305.71	0.0
03:26:2004:16:02:07	4324	0.00	305.71	0.0
03:26:2004:16:02:37	4292	0.00	305.71	0.0
03:26:2004:16:03:07	4292	0.00	305.71	0.0
03:26:2004:16:03:37	4292	0.00	305.71	0.0
03:26:2004:16:04:07	4261	0.00	305.71	0.0
03:26:2004:16:04:37	4261	0.00	305.71	0.0
03:26:2004:16:05:07	4229	0.00	305.71	0.0
03:26:2004:16:05:37	4229	0.00	305.71	0.0
03:26:2004:16:06:07	4229	0.00	305.71	0.0
03:26:2004:16:06:37	4229	0.00	305.71	0.0
03:26:2004:16:07:07	4198	0.00	305.71	0.0
03:26:2004:16:07:37	4198	0.00	305.71	0.0
03:26:2004:16:08:07	4198	0.00	305.71	0.0
03:26:2004:16:08:38	4198	0.00	305.71	0.0
03:26:2004:16:09:08	4166	0.00	305.71	0.0

Time mm:dd:yyyy:hh:mm:ss	Treating Pressure kPa	Flow Rate m3/min	Density kg/m3	Volume m3
03:26:2004:16:09:16	15 min ISIP			
03:26:2004:16:09:16	4166	0.00	305.71	0.0
03:26:2004:16:09:38	4166	0.00	305.71	0.0
03:26:2004:16:10:08	4166	0.00	305.71	0.0
03:26:2004:16:10:38	4103	0.00	305.71	0.0
03:26:2004:16:11:08	4040	0.00	305.71	0.0
03:26:2004:16:11:38	3977	0.00	305.71	0.0
03:26:2004:16:11:49	750psi Back Side Pressure			
03:26:2004:16:11:49	3977	0.00	305.71	0.0
03:26:2004:16:11:50	Final ISIP Back Side			
03:26:2004:16:11:50	3977	0.00	305.71	0.0
03:26:2004:16:12:08	3945	0.00	305.71	0.0
03:26:2004:16:12:38	3882	0.00	305.71	0.0
03:26:2004:16:13:08	3819	0.00	305.71	0.0
03:26:2004:16:13:38	3756	0.00	305.71	0.0
03:26:2004:16:14:08	3693	0.00	305.71	0.0
03:26:2004:16:14:38	3661	0.00	305.71	0.0
03:26:2004:16:15:08	3598	0.00	305.71	0.0
03:26:2004:16:15:38	3535	0.00	305.71	0.0
03:26:2004:16:16:08	3472	0.00	305.71	0.0
03:26:2004:16:16:38	3409	0.00	305.71	0.0
03:26:2004:16:17:08	3377	0.00	305.71	0.0
03:26:2004:16:17:38	3314	0.00	305.71	0.0
03:26:2004:16:18:08	3251	0.00	305.71	0.0
03:26:2004:16:18:38	3219	0.00	305.71	0.0
03:26:2004:16:19:08	3156	0.00	305.71	0.0
03:26:2004:16:19:38	3093	0.00	305.71	0.0
03:26:2004:16:20:09	3061	0.00	305.71	0.0
03:26:2004:16:20:39	2998	0.00	305.71	0.0
03:26:2004:16:21:09	2935	0.00	305.71	0.0
03:26:2004:16:21:39	-63	0.00	305.71	0.0
03:26:2004:16:22:09	-32	0.00	305.71	0.0
03:26:2004:16:22:39	0	0.00	305.71	0.0
03:26:2004:16:23:09	-32	0.00	305.71	0.0
03:26:2004:16:23:39	0	0.00	305.71	0.0
03:26:2004:16:24:09	-32	0.00	305.71	0.0
03:26:2004:16:24:39	0	0.00	305.71	0.0
03:26:2004:16:25:09	32	0.00	305.71	0.0
03:26:2004:16:25:39	32	0.00	305.71	0.0
03:26:2004:16:26:09	32	0.00	305.71	0.0
03:26:2004:16:26:39	32	0.00	305.71	0.0
03:26:2004:16:27:09	32	0.00	305.71	0.0
03:26:2004:16:27:39	32	0.00	305.71	0.0

Well	Flat Bay # 1	Client	Vulcan Minerals
Field	Flat Bay	SIR No.	2203840305
Engineer	Kevin Law	Job Type	GO III
Country	Canada	Job Date	03-26-2004



Appendix - XIII

Tubing Tally Sheet
Mar 29th, 2004

PIPE TALLY SHEET

PIPE TALLY SHEET								DATE	March 29, 2004		
NAME: Vulcan Minerals Inc. FB #1								PAGE	1	of	1
Size	60.3	mm Wt.	6.99	kg/m Gr	J55	Cplg	EUE	Thread			
Joint	Length	Joint	Length	Joint	Length	Joint	Length	Joint	Length		
1	9.62	11	9.60	21	9.60	31		41			
2	0.33	12	9.60	22	3.00	32		42			
3	9.61	13	9.60	23	2.43	33		43			
4	9.61	14	9.61	24		34		44			
5	9.59	15	9.60	25		35		45			
6	9.60	16	9.61	26		36		46			
7	9.59	17	9.61	27		37		47			
8	9.59	18	9.61	28		38		48			
9	9.61	19	9.60	29		39		49			
10	9.61	20	9.60	30		40		50			
A	86.76	B	96.04	C	15.03	D	0.00	E	0.00		
Joint	Length	Joint	Length	Joint	Length	Joint	Length	Joint	Length		
151		161		171		181		191			
152		162		172		182		192			
153		163		173		183		193			
154		164		174		184		194			
155		165		175		185		195			
156		166		176		186		196			
157		167		177		187		197			
158		168		178		188		198			
159		169		179		189		199			
160		170		180		190		200			
F	0.00	G	0.00	H	0.00	I	0.00	J	0.00		
A	86.76										
B	96.04	182.80						Joints	Length		
C	15.03	197.83				full jts this pg		23	197.83		
D	0.00	197.83				jts f/ pg 2					
E	0.00	197.83				total full jts run		23	197.83		
F	0.00	197.83				Joints on Location					
G	0.00	197.83				Remarks:					
H	0.00	197.83				Tubing Stick up = 1.3 above GL (@0.0 mRF.) GL - Rf = 1.3 m					
I	0.00					Joint #2 is PSN. Daily Report lists tubing at 197.3 mRF					
page2						Perfs @ 192 - 197 mRF					
J						Joints 22 & 23 are estimates. Total = 5.43 m					
Total	197.83					Tubing Depth (from tally) = 197.83+1.3-1.3 = 197.8MRF					
						Tally transcribed from field notes.					

Appendix - XIV

Production Testing Calculations
June 15th - Aug 16th, 2004

Flat Bay #1 Well - Recovery of Frac Fluid and Production rates

Tubing Depth: 197.3 mRF
 RF - GL 1.38 mGL
 Tubing Depth: 195.92 mGL
 Annular Volume: 0.005618 m3 per m
 Tubing Volume: 0.002019 m3 per m A bit less due to scapers
 Annular Volume: 1.101 m3 6.901 bbls
 Tubing Volume: 0.396 m3 2.480 bbls
 Total Well Volume: 1.496 m3 9.381 bbls
 Tank Gauge: 0.186 m3 per inch

After 8 a.m. that day																			
		Shipments in and out of System											System Production		In System Transfers			Volume Pumped	
Date	Status	8 a.m. Gauge			Stock Tank Volume m3	Stock Tank Change m3	In & Out of Tank		Into Well		Net Shipment Out			Daily	Cumulative	<i>ie: from tank to Well = positive</i>			Fluid
		ft.	inches	m3			Oil Shipped m3	Water Drained m3	Deisel In m3	Water In m3	Deisel m3	Water m3	Fluid m3	Fluid m3	Fluid m3	Deisel m3	Water m3	Fluid m3	Fluid m3
10-Jun-04																			
11-Jun-04																			
12-Jun-04																			
13-Jun-04																			
14-Jun-04																			
15-Jun-04			8	1.488	1.488	1.488			0.160	0.600	-0.160	-0.600	-0.760	1.488	1.488				1.488
16-Jun-04			8	1.488	1.488									-0.760	0.728				
17-Jun-04			8	1.488	1.488										0.728				
18-Jun-04	Pump Down		8	1.488	1.488									-0.900	-0.172				
19-Jun-04	Pump Down		8	1.488	1.488									-1.500	-1.672				
20-Jun-04	Pump Down		16	2.976	2.976	1.488								1.488	-0.184				1.488
21-Jun-04	Pump Down		16	2.976	2.976										-0.184				
22-Jun-04			16	2.976	2.976										-0.184				
23-Jun-04	Pump Down		16	2.976	2.976										-0.184				
24-Jun-04	Pump Down		16	2.976	2.976										-0.184				
25-Jun-04	Pump Down		16	2.976	2.976										-0.184				
26-Jun-04	Pump Down		16	2.976	2.976										-0.184				
27-Jun-04	Pump Down		16	2.976	2.976										-0.184				
28-Jun-04	Pump Down		16	2.976	2.976										-0.184				
29-Jun-04	Pump Down		16	2.976	2.976										-0.184				
30-Jun-04	Pump Down		16	2.976	2.976										-0.184				
01-Jul-04	Pump Down		16	2.976	2.976										-0.184				
02-Jul-04	Pump Down		16	2.976	2.976										-0.184				
03-Jul-04	Pump Down		16	2.976	2.976										-0.184				
04-Jul-04	Pump Down		16	2.976	2.976										-0.184				
05-Jul-04	Pump Down		16	2.976	2.976										-0.184				
06-Jul-04	Pump Down		16	2.976	2.976										-0.184				
07-Jul-04	Pump Down		16	2.976	2.976										-0.184				
08-Jul-04	Pump Down		16	2.976	2.976										-0.184				
09-Jul-04	Pump Down		16	2.976	2.976										-0.184				
10-Jul-04	Pump Down		16	2.976	2.976										-0.184				
11-Jul-04	Pump Down		16	2.976	2.976										-0.184				
12-Jul-04	Pump Down		16	2.976	2.976										-0.184				
13-Jul-04	Pump Down		16	2.976	2.976										-0.184				
14-Jul-04	Pump Down		16	2.976	2.976										-0.184				
15-Jul-04	Pump Down		16	2.976	2.976										-0.184				
16-Jul-04	Pump Down		16	2.976	2.976										-0.184				
17-Jul-04	Pump Down		16	2.976	2.976										-0.184				
18-Jul-04	Pump Down		16	2.976	2.976										-0.184				
19-Jul-04	Pump Down		16	2.976	2.976										-0.184				
20-Jul-04	Pump Down		16	2.976	2.976										-0.184				
21-Jul-04	Pump Down		16	2.976	2.976										-0.184				
22-Jul-04	Pump Down		16	2.976	2.976										-0.184				
23-Jul-04	Pump Down		16	2.976	2.976										-0.184				
24-Jul-04	Pump Down		16	2.976	2.976										-0.184				
25-Jul-04	Pump Down		16	2.976	2.976										-0.184				
26-Jul-04	Pump Down		16	2.976	2.976										-0.184				
27-Jul-04	Pump Down		16	2.976	2.976										-0.184				
28-Jul-04	Pump Down		16	2.976	2.976										-0.184				
29-Jul-04	Pump Down		16	2.976	2.976										-0.184				
30-Jul-04	Pump Down		16	2.976	2.976										-0.184				

Appendix - XV

Well Site Layout
June 15th, 2004

Flat Bay #1
Well Location



Flat Bay #1
WELLSITE PHOTO: 2004-06-15
Looking West

Scale: N.A.


Drawn by: J.E.G.
Date: 2005-01-31

Drawing No: FB 1 - Prod 1
Rev:

Appendix - XVI

Current Well Profile

April 2nd, 2004



**FLAT BAY #1
WELL COMPLETION PROFILE**

Scale: NA

Drawn by: J. Gorman
Date: 2004-12-8

Drawing No: VUL - FB1 - C2
Rev: 0

Appendix - XVII

Well Equipment
June 15th, 2004



**FLAT BAY #1
WELL SITE EQUIPMENT
2004 - 06 - 15**

Scale: NA

**Drawn by: J. Gorman
Date: 2005 - 01 - 31**

**Drawing No: VUL - FB1 - EQ1
Rev: 1**

Appendix - XVIII

Employment Benefits Summary

**Flat Bay #1
Completion Operations**

Benefits Summary

Week #	Residence		Total
	NL	Other	
1	7	0	7
2	15	0	15
3	10	3	13
4	14	6	20
5	10	5	15
6	5	1	6
7	9	2	11
8	12	2	14
	82	19	
	81%	19%	

12.6 Workers on site each week on average.
 10.3 Residents of the Province
 2.4 Non Residents

Appendix - XIX

Day Reports - Completion
Feb 23rd - Mar 30th , 2004

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1		REPORT #: 2	DATE: 02/24/04
DEPTH:	PROGRESS: m in	rotating hours (last 24 hrs.)	
OPER 06:00:		FOREMAN: Greg Walsh	MOBILE NO.: 689-0075
DAILY COST:	HOLE CND.:	WEATHER: Clear	TOOLPUSH:
CUM COST:	RIG / RIG #:	TEMP.: Minus 4	T.P. MOBILE:
FORMATION:	K.B. ELEV.:	ROADS: Good	

BIT PERFORMANCE				SURVEYS		DRILLING FLUID		PUMPS	
Bit No.						Time		Pump No.	
Size (mm)						Depth(m)		Make	
Mfg.						Density		Model	
Type						Mud Grad		Liner X Stk	
Serial #						Vis		SPM	
Nozzles						PV		Pump Eff.	
From (mKB)						YP		Pump Rate	
To (mKB)						Gels		Pump Press.	
Hrs on Bit						pH		Drillpipe AV	
WOB (daN)						WL (cc's)		Drillcollar AV	
RPM						Filter Cake		Nozzle Vel	
Condition						Sand (%)		MUD & CHEMICALS	
Pulled For?						Solids (%)		Mud Cycle	min
Meters						Oil (%)		Bottoms Up	min
m/hr						Pf/Mf		Tanks	m3
Cum Hrs						MBT		Hole Volume	m3
						Cl (ppm)		System Vol.	m3
						Ca (ppm)		Mud & Chemicals Added:	
BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)						Mud Co.	Newpark		
						Mud Man			
						Mud Up @	1700		
BHA Length:	Hook Load:	daN	DP size			VOLUMES M³		Mud Daily Cost	
Avail WOB:	Jts DP Racks	#VALUE!	DC Conn:					Mud Cum Cost	
Jts DP in hole:	DP on Loc:		DP Conn:						
DRILLING OPERATIONS TIME BREAKDOWN						Water added			
RU / TO	Survey		Plug Back			Losses			
Drill Actual	Logging		Fishing			WELL CONTROL		SOLIDS CONTROL	
Reaming	Run Casing		Work w/Pason			RSP		Shaker Make	Derrick
Coring	Cementing		Work Pipe			ST/Min		Shaker Mesh	
Rm Rathole	WOC		Mix LCM			MACP(kPa)			
Cond / Circ	NU BOP's		Safety meet			Calc Hole Fill		Vol UF (l/min)	Desilter
Tripping	Test BOP's		Weld on Bowl			Act Hole Fill		U.F. (kg/m3)	Centrifuge
Lubricate Rig	Drill Out Cmt		BOP Drill			Lst BOP Drill:		O.F. (kg/m3)	
Repair Rig	DST					Calc Hole Fill		Hours/Days	
Slip/Cut Line	Hndle Tools		Total Hrs			Act Hole Fill		Boiler Hrs:	(to 24:00)

24 HOUR SUMMARY FOR THE DATE : #VALUE! (0000 hrs - 2400 hrs)

315 Excavator and Loader arrived on location at 10:00 AM. Prepared ditch on entrance to lease. Pushed snow off lease and moved it back with excavator. Loader went back to the yard . Excavator will dig around well head in preparation for colvert. Placing shallow ditch and berm around location. Lay out of lease looks good with a gradual slope towards flare pit area. Confirring any excess press on well prior to opening to atmosphere and recover samples from top of well.

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1				REPORT #: 3	DATE: 02/25/04	
DEPTH: mKB	PROGRESS: m	in	rotating hours (last 24 hrs.)			
OPER 06:00:		FOREMAN: Greg Walsh		MOBILE NO.: 689-0075		
DAILY COST:		HOLE CND.:		WEATHER: Clear	TOOLPUSH:	
CUM COST:		RIG / RIG #:		TEMP.: -4°C	T.P. MOBILE:	
FORMATION:		K.B. ELEV.:		ROADS: Good		
AFE#			AFE \$			
BIT PERFORMANCE		SURVEYS		DRILLING FLUID		
Bit No.	311			Time	Newpark	
Size (mm)				Pump No. #2		
Mfg.				Make GD		
Type				Model PZ7		
Serial #				Liner X Stk 229 X152		
Nozzles				SPM 95		
From (mKB)				Pump Eff. 90%		
To (mKB)				Pump Rate 0.92		
Hrs on Bit				Pump Press. kPa		
WOB (daN)				Drillpipe AV m/min		
RPM				Drillcollar AV m/min		
Condition				Nozzle Vel m/sec		
Pulled For?				MUD & CHEMICALS		
Meters				Mud Cycle min		
m/hr #DIV/0!	Bottoms Up min					
Cum Hrs	Tanks m3					
	Hole Volume m3					
	System Vol. m3					
BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)						
BHA Length:	Hook Load:	daN	DP size	114 mm		
Avail WOB:	Jts DP Racks	#VALUE!	DC Conn:	4 1/2 XH		
Jts DP in hole:	DP on Loc:		DP Conn:			
DRILLING OPERATIONS TIME BREAKDOWN			VOLUMES M³			
RU / TO	Survey	Plug Back	Water added			
Drill Actual	Logging	Fishing	Losses			
Reaming	Run Casing	Work w/Pason	WELL CONTROL			
Coring	Cementing	Work Pipe	SOLIDS CONTROL			
Rm Rathole	WOC	Mix LCM	RSPP	Derrick		
Cond / Circ	NU BOP's	Safety meet	ST/Min	Shaker Make		
Tripping	Test BOPs	Weld on Bowl	MACP(kPa)	Shaker Mesh		
Lubricate Rig	Drill Out Cmt	BOP Drill	Calc Hole Fill	Vol UF (l/min)	Desilter	
Repair Rig	DST		Act Hole Fill			U.F. (kg/m3)
Slip/Cut Line	Hndle Tools	Total Hrs	Lst BOP Drill:	O.F. (kg/m3)		
			Calc Hole Fill	Hours/Days		
			Act Hole Fill	Boiler Hrs:	(to 24:00)	
24 HOUR SUMMARY FOR THE DATE : #VALUE! (0000 hrs - 2400 hrs)						
<p>Summary: Cleared lease and shaped berm around parameter in preparation for drill with 315 excavator. Removed fill around well head and inspected same prior to the installation of 4' wide by 4' deep colvert.</p> <p>Forecast: Expecting Petro's tanks and colvert on truck tomorrow.</p> <p>Comments: Harvey Gale's equipment preformed well while preparing road and lease. Operators worked efficiently to ensure all time running equipment was productive. I would recommend these operators and equipment for future work.</p>						

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1				REPORT #: 5	DATE: 02/27/04
DEPTH: mKB	PROGRESS: m	in	rotating hours (last 24 hrs.)		
OPER 06:00:		FOREMAN: Greg Walsh		MOBILE NO.: 689-0075	
DAILY COST:		HOLE CND.:		WEATHER: Clear	TOOLPUSH:
CUM COST:		RIG / RIG #:		TEMP.: -3°C	T.P. MOBILE:
FORMATION:		K.B. ELEV.:		ROADS: Good	
AFE#			AFE \$		
BIT PERFORMANCE		SURVEYS		DRILLING FLUID	
Bit No.				Time	Pump No. #2
Size (mm) 200				Depth(m)	Make GD
Mfg.				Density	Model PZ7
Type				Mud Grad	Liner X Stk 229 X152
Serial #				Vis	SPM 95
Nozzles				PV	Pump Eff. 90%
From (mKB)				YP	Pump Rate 0.92
To (mKB)				Gels	Pump Press. kPa
Hrs on Bit				pH	Drillpipe AV m/min
WOB (daN)				WL (cc's)	Drillcollar AV m/min
RPM				Filter Cake	Nozzle Vel m/sec
Condition				Sand (%)	
Pulled For?				Solids (%)	
Meters				Oil (%)	
m/hr #DIV/0!				Pf/Mf	
Cum Hrs				MBT	
				Cl (ppm)	
				Ca (ppm)	
BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)				Mud Co. Newpark	
				Mud Man	
				Mud Up @ 1700	
BHA Length:	Hook Load:	daN DP size	114 mm	VOLUMES M³	
Avail WOB:	Jts DP Racks #VALUE!	DC Conn:	4 1/2 XH		
Jts DP in hole:	DP on Loc:	DP Conn:			
DRILLING OPERATIONS TIME BREAKDOWN				Water added	Mud Daily Cost
RU / TO	Survey	Plug Back		Losses	Mud Cum Cost
Drill Actual	Logging	Fishing		WELL CONTROL	
Reaming	Run Casing	Work w/Pason		RSPP	SOLIDS CONTROL
Coring	Cementing	Work Pipe		ST/Min	
Rm Rathole	WOC	Mix LCM		MACP(kPa)	Shaker Make Derrick
Cond / Circ	NU BOP's	Safety meet		Calc Hole Fill	Shaker Mesh
Tripping	Test BOPs	Weld on Bowl		Act Hole Fill	Desilter Centrifuge
Lubricate Rig	Drill Out Cmt	BOP Drill		Lst BOP Drill:	
Repair Rig	DST			Calc Hole Fill	Vol UF (l/min)
Slip/Cut Line	Hndle Tools	Total Hrs		Act Hole Fill	U.F. (kg/m3)
					O.F. (kg/m3)
					Hours/Days
					Boiler Hrs: (to 24:00)
24 HOUR SUMMARY FOR THE DATE : 02/27/04 (0000 hrs - 2400 hrs)					
<p>Summary: Cleared snow off road and lease. Off loaded Petro truck 4ea.cylindrical vertical open top tanks 6m3 capacity. 1ea. Cylindrical horizontal tank 18m3 capacity. 1ea 48" colvert . Installed same and back filled around well head.</p> <p>Forecast: Petro will be loading truck in SpingDale with Drill and timbers with intention of sending over to lease .</p> <p>Comments: Pardy's waste management will be ok to heat diesel providing chemicals to be circulated back to the truck comply with the composition of the tank.</p> <p>Awaiting reply from Kevin Law on report. Barry Mathews is checking on a suitable clean out assembly for displacement of well during clean out run.</p>					

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1				REPORT #: 6	DATE: 02/28/04		
DEPTH: mKB	PROGRESS: m	in	rotating hours (last 24 hrs.)				
OPER 06:00:		FOREMAN: Greg Walsh		MOBILE NO.: 689-0075			
DAILY COST:		HOLE CND.:		WEATHER: 60k winds	TOOLPUSH:		
CUM COST:		RIG / RIG #:		TEMP.: -6°C	T.P. MOBILE:		
FORMATION:		K.B. ELEV.:		ROADS: Good			
AFE#			AFE \$				
BIT PERFORMANCE		SURVEYS		DRILLING FLUID			
Bit No.	200			Time	#2		
Size (mm)				Depth(m)		Pump No.	
Mfg.				Density		Make	GD
Type				Mud Grad		Model	PZ7
Serial #				Vis		Liner X Stk	229 X152
Nozzles				PV		SPM	95
From (mKB)				YP		Pump Eff.	90%
To (mKB)				Gels		Pump Rate	0.92
Hrs on Bit				pH		Pump Press.	kPa
WOB (daN)				WL (cc's)		Drillpipe AV	m/min
RPM				Filter Cake		Drillcollar AV	m/min
Condition				Sand (%)		Nozzle Vel	m/sec
Pulled For?				Solids (%)		MUD & CHEMICALS	
Meters				Oil (%)		Mud Cycle	min
m/hr #DIV/0!	Pf/Mf	Bottoms Up	min				
Cum Hrs	MBT	Tanks	m3				
				CI (ppm)	Hole Volume	m3	
				Ca (ppm)	System Vol.	m3	
BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)							
BHA Length:	Hook Load:	daN	DP size	114 mm			
Avail WOB:	Jts DP Racks	#VALUE!	DC Conn:	4 1/2 XH			
Jts DP in hole:	DP on Loc:		DP Conn:				
DRILLING OPERATIONS TIME BREAKDOWN							
RU / TO	Survey	Plug Back					
Drill Actual	Logging	Fishing					
Reaming	Run Casing	Work w/Pason					
Coring	Cementing	Work Pipe					
Rm Rathole	WOC	Mix LCM					
Cond / Circ	NU BOP's	Safety meet					
Tripping	Test BOPs	Weld on Bowl					
Lubricate Rig	Drill Out Cmt	BOP Drill					
Repair Rig	DST						
Slip/Cut Line	Hndle Tools	Total Hrs					
24 HOUR SUMMARY FOR THE DATE :				02/28/04	(0000 hrs - 2400 hrs)		
<p>Summary: No trucks from petro to location. Recorded measurements of lease.</p> <p>Forecast: Petro encountered problems with brakes on Truck. Will not get load out until Monday. Crew expected to arrive on location on Monday with equipment. Petro is working in thier yard over the weekend preparing equipment pipe and installing new fittings on back flow flare lines in preparation for Press Testing same.</p> <p>Comments: Petro is trying to source 50 sacks of salt and they will also send over 20 sacks of barite which is already in the yard for well control measures. Petro will need to rent a 2" submersable pump for transfer of fluid around location. It is looking like the rig up will run into Tuesday before we are ready for a rig inspection. Clean out trip will be with a 6" bit crossed over to 3 1/2" drill rods with returns going to a rig tank 20meters from well center.</p>							

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1			REPORT #: 7	DATE: 02/29/04
DEPTH: mKB	PROGRESS: m	in	rotating hours (last 24 hrs.)	
OPER 06:00:			FOREMAN: Greg Walsh	MOBILE NO.: 758-0075
DAILY COST:	HOLE CND.:	WEATHER: Good	TOOLPUSH:	
CUM COST:	RIG / RIG #:	TEMP.: -2°C	T.P. MOBILE:	
FORMATION:	K.B. ELEV.:	ROADS: Good		

BIT PERFORMANCE		SURVEYS		DRILLING FLUID		PUMPS	
Bit No.				Time		Pump No.	#2
Size (mm)	200			Depth(m)		Make	GD
Mfg.				Density		Model	PZ7
Type				Mud Grad		Liner X Stk	229 X152
Serial #				Vis		SPM	95
Nozzles				PV		Pump Eff.	90%
From (mKB)				YP		Pump Rate	0.92
To (mKB)				Gels		Pump Press.	kPa
Hrs on Bit				pH		Drillpipe AV	m/min
WOB (daN)				WL (cc's)		Drillcollar AV	m/min
RPM				Filter Cake		Nozzle Vel	m/sec
Condition				Sand (%)		MUD & CHEMICALS	
Pulled For?				Solids (%)		Mud Cycle	min
Meters				Oil (%)		Bottoms Up	min
m/hr	#DIV/0!			Pf/Mf		Tanks	m3
Cum Hrs				MBT		Hole Volume	m3
				Cl (ppm)		System Vol.	m3
				Ca (ppm)		Mud & Chemicals Added:	

BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)			
BHA Length:	Hook Load:	daN	DP size
Avail WOB:	Jts DP Racks	#VALUE!	DC Conn:
Jts DP in hole:	DP on Loc:	DP Conn:	
			114 mm
			4 1/2 XH

DRILLING OPERATIONS TIME BREAKDOWN			
RU / TO	Survey	Plug Back	
Drill Actual	Logging	Fishing	
Reaming	Run Casing	Work w/Pason	
Coring	Cementing	Work Pipe	
Rm Rathole	WOC	Mix LCM	
Cond / Circ	NU BOP's	Safety meet	
Tripping	Test BOPs	Weld on Bowl	
Lubricate Rig	Drill Out Cmt	BOP Drill	
Repair Rig	DST		
Slip/Cut Line	Hndle Tools	Total Hrs	

24 HOUR SUMMARY FOR THE DATE : 02/29/04 (0000 hrs - 2400 hrs)

Summary; No loads to location from Petro. Contacted Petro for update.

Forecast: Will be moving over wellheads and pipe from Harvey Gale's yard to the lease. Load should be over in the morning from Petro . Start to spot drill in position and block up.

Comments; Going to contact Kevin Law with schlumberger to confirm details on cement job and frac.

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1			REPORT #: 8	DATE: March 01/04
DEPTH: mKB	PROGRESS: m	in	rotating hours (last 24 hrs.)	
OPER 06:00:			FOREMAN: Greg Walsh	MOBILE NO.: 689-0075
DAILY COST:	HOLE CND.:	WEATHER: Clear		TOOLPUSH:
CUM COST:	RIG / RIG #:	TEMP.: -3°C		T.P. MOBILE:
FORMATION:	K.B. ELEV.:	ROADS: Good		

BIT PERFORMANCE		SURVEYS		DRILLING FLUID		PUMPS	
Bit No.				Time		Pump No.	#2
Size (mm)	200			Depth(m)		Make	GD
Mfg.				Density		Model	PZ7
Type				Mud Grad		Liner X Stk	229 X152
Serial #				Vis		SPM	95
Nozzles				PV		Pump Eff.	90%
From (mKB)				YP		Pump Rate	0.92
To (mKB)				Gels		Pump Press.	kPa
Hrs on Bit				pH		Drillpipe AV	m/min
WOB (daN)				WL (cc's)		Drillcollar AV	m/min
RPM				Filter Cake		Nozzle Vel	m/sec
Condition				Sand (%)		MUD & CHEMICALS	
Pulled For?				Solids (%)		Mud Cycle	min
Meters				Oil (%)		Bottoms Up	min
m/hr	#DIV/0!			Pf/Mf		Tanks	m3
Cum Hrs				MBT		Hole Volume	m3
				Cl (ppm)		System Vol.	m3
				Ca (ppm)		Mud & Chemicals Added:	

BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)			
BHA Length:	Hook Load:	daN	DP size
Avail WOB:	Jts DP Racks	#VALUE!	DC Conn:
Jts DP in hole:	DP on Loc:		DP Conn:
			114 mm
			4 1/2 XH

DRILLING OPERATIONS TIME BREAKDOWN			
RU / TO	Survey	Plug Back	
Drill Actual	Logging	Fishing	
Reaming	Run Casing	Work w/Pason	
Coring	Cementing	Work Pipe	
Rm Rathole	WOC	Mix LCM	
Cond / Circ	NU BOP's	Safety meet	
Tripping	Test BOP's	Weld on Bowl	
Lubricate Rig	Drill Out Cmt	BOP Drill	
Repair Rig	DST		
Slip/Cut Line	Hndle Tools	Total Hrs	

24 HOUR SUMMARY FOR THE DATE : March 1, 2004 (0000 hrs - 2400 hrs)

Summary: Inspected Well head inventory. Offloaded Petro's equipment Drill , clean out tubulars,pumps and diverter system. Confirmed pressure at wellhead and obtained samples from top of well. Prepared tubulars to move over from Harvey Gales yard.

Forecast: Offload 4 1/2" casing and 2 3/8" tubing.Pump out excess fluid on top of well. Rig up drill over well head. Nipple up diverter. lay out flare lines and lines to the mud tanks.

Comments: Schlumberger indicated there would be no concern with processing chemicals through the aluminum tank during the Fac. Harvey Gale will supply a welder for the bell nipple.

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1			REPORT #: 10	DATE: March 03/04
DEPTH: mKB	PROGRESS: m	in	rotating hours (last 24 hrs.)	
OPER 06:00: Rig Released		FOREMAN: Greg Walsh	MOBILE NO.: 689-0074	
DAILY COST:	HOLE CND.:	WEATHER: snow/rain	TOOLPUSH:	
CUM COST:	RIG / RIG #:	TEMP.: -2°C	T.P. MOBILE:	
FORMATION:	K.B. ELEV.:	ROADS: slippery		

BIT PERFORMANCE		SURVEYS		DRILLING FLUID		PUMPS	
Bit No.				Time		Pump No.	#2
Size (mm)	200			Depth(m)		Make	GD
Mfg.				Density		Model	PZ7
Type				Mud Grad		Liner X Stk	229 X152
Serial #				Vis		SPM	95
Nozzles				PV		Pump Eff.	90%
From (mKB)				YP		Pump Rate	0.92
To (mKB)				Gels		Pump Press.	kPa
Hrs on Bit				pH		Drillpipe AV	m/min
WOB (daN)				WL (cc's)		Drillcollar AV	m/min
RPM				Filter Cake		Nozzle Vel	m/sec
Condition				Sand (%)		MUD & CHEMICALS	
Pulled For?				Solids (%)		Mud Cycle	min
Meters				Oil (%)		Bottoms Up	min
m/hr	#DIV/0!			Pf/Mf		Tanks	m3
Cum Hrs				MBT		Hole Volume	m3
				Ca (ppm)		System Vol.	m3
				Mud Co.	Newpark	Mud & Chemicals Added:	
				Mud Man			
				Mud Up @	1700		
				VOLUMES M³			
				Water added		Mud Daily Cost	
				Losses		Mud Cum Cost	
				WELL CONTROL		SOLIDS CONTROL	
				RSPP		Shaker Make	Derrick
				ST/Min		Shaker Mesh	
				MACP(kPa)			Desilter
				Calc Hole Fill			Centrifuge
				Act Hole Fill		Vol UF (l/min)	
				Lst BOP Drill:		U.F. (kg/m3)	
				Calc Hole Fill		O.F. (kg/m3)	
				Act Hole Fill		Hours/Days	
				Boiler Hrs: (to 24:00)			

24 HOUR SUMMARY FOR THE DATE : March 03/04 (0000 hrs - 2400 hrs)

Summary: Completed positioning Drill 5' above ground level over wellhead. Rigged up and raised mast. Installed 4 guide wires. Fabricated stairs to rig floor and installed prefab wells on rig floor. Offloaded Petro equipment and placed on location. Prepared casing flange onto well head for diverter installation. Positioned water tanks and pump for displacement during cleanout trip.

Forecast; Install divrter. Weld extention and side outlet on bell nipple for returns during cleanout run. Hook up flare lines and return lines. Run water lines to rig floor. Organize excess loads around location. Prepare cleanout string to be picked up. Carry out rig inspection.

Comments: Monitoring well during rig up minimal backflow less than 1 liter per hour. Will need salt on location prior to running cleanout trip.

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1			REPORT #: 11	DATE: March 14/04
DEPTH: mKB	PROGRESS: m	in	rotating hours (last 24 hrs.)	
OPER 06:00:			FOREMAN: Greg Walsh	MOBILE NO.: 489-0075
DAILY COST:	HOLE CND.:	WEATHER: clear		TOOLPUSH:
CUM COST:	RIG / RIG #:	TEMP.: -6°C		T.P. MOBILE:
FORMATION:	K.B. ELEV.:	ROADS: Good		

BIT PERFORMANCE		SURVEYS		DRILLING FLUID		PUMPS	
Bit No.				Time		Pump No.	#2
Size (mm)	200			Depth(m)		Make	GD
Mfg.				Density		Model	PZ7
Type				Mud Grad		Liner X Stk	229 X152
Serial #				Vis		SPM	95
Nozzles				PV		Pump Eff.	90%
From (mKB)				YP		Pump Rate	0.92
To (mKB)				Gels		Pump Press.	kPa
Hrs on Bit				pH		Drillpipe AV	m/min
WOB (daN)				WL (cc's)		Drillcollar AV	m/min
RPM				Filter Cake		Nozzle Vel	m/sec
Condition				Sand (%)		MUD & CHEMICALS	
Pulled For?				Solids (%)		Mud Cycle	min
Meters				Oil (%)		Bottoms Up	min
m/hr	#DIV/0!			Pf/Mf		Tanks	m3
Cum Hrs				MBT		Hole Volume	m3
				Cl (ppm)		System Vol.	m3
				Ca (ppm)		Mud & Chemicals Added:	
				Mud Co.	Newpark		
				Mud Man			
				Mud Up @	1700		
				VOLUMES M³			
				Water added		Mud Daily Cost	
				Losses		Mud Cum Cost	
				WELL CONTROL		SOLIDS CONTROL	
				RSPP		Shaker Make	Derrick
				ST/Min		Shaker Mesh	
				MACP(kPa)			Desilter
				Calc Hole Fill			Centrifuge
				Act Hole Fill		Vol UF (l/min)	
				Lst BOP Drill:		U.F. (kg/m3)	
				Calc Hole Fill		O.F. (kg/m3)	
				Act Hole Fill		Hours/Days	
				Boiler Hrs: (to 24:00)			

24 HOUR SUMMARY FOR THE DATE : March 04/04 (0000 hrs - 2400 hrs)

Summary: Completed rig up on Drill Floor and hand rails. Installed fittings on flair lines. Installed well head and diverter. Fabricated bell nipple for returns to mud tanks and cross over for running 4 1/2" casing..Installed flare lines and water lines. Offloaded salt and extra drill rods. Inspected Drill rods for condition & extra tanks on location confirming no missing plugs. Fuctioned accumulator and inspected diverter. Installed swedge and secured well.

Forecast: Finish rig up of return line to mud tanks. Install plywood around inside of sub base to block prevailing winds. Carry out rig inspection. Make up 5 3/4" bit and pick up 3 1/2" drill rods running in hole & confirming condition. Circ bottoms up & pooh laying down three pipe at a time.

Comments: 2" side outlet leading to flare line below diverter was freezing over while rigging up diverter and flaire lines over a 4 hour period sheeting in sub base with plywood and tarps. I will enquire about a sourse of heat to ensure well control system does not

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1			REPORT #: 12	DATE: March 05/04
DEPTH: mKB	PROGRESS: m in	rotating hours (last 24 hrs.)		
OPER 06:00:		FOREMAN: Greg Walsh	MOBILE NO.: 689-0075	
DAILY COST:	HOLE CND.:	WEATHER: clear	TOOLPUSH:	
CUM COST:	RIG / RIG #:	TEMP.: -6°C	T.P. MOBILE:	
FORMATION:	K.B. ELEV.:	ROADS: Good		

BIT PERFORMANCE		SURVEYS		DRILLING FLUID		PUMPS	
Bit No.				Time		Pump No.	#2
Size (mm)	200			Depth(m)		Make	GD
Mfg.				Density		Model	PZ7
Type				Mud Grad		Liner X Stk	229 X152
Serial #				Vis		SPM	95
Nozzles				PV		Pump Eff.	90%
From (mKB)				YP		Pump Rate	0.92
To (mKB)				Gels		Pump Press.	kPa
Hrs on Bit				pH		Drillpipe AV	m/min
WOB (daN)				WL (cc's)		Drillcollar AV	m/min
RPM				Filter Cake		Nozzle Vel	m/sec
Condition				Sand (%)		MUD & CHEMICALS	
Pulled For?				Solids (%)		Mud Cycle	min
Meters				Oil (%)		Bottoms Up	min
m/hr	#DIV/0!			Pf/Mf		Tanks	m3
Cum Hrs				MBT		Hole Volume	m3
				Cl (ppm)		System Vol.	m3
				Ca (ppm)		Mud & Chemicals Added:	

BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)			
BHA Length:	Hook Load:	daN DP size	114 mm
Avail WOB:	Jts DP Racks #VALUE!	DC Conn:	4 1/2 XH
Jts DP in hole:	DP on Loc:	DP Conn:	

DRILLING OPERATIONS TIME BREAKDOWN			
RU / TO	Survey	Plug Back	
Drill Actual	Logging	Fishing	
Reaming	Run Casing	Work w/Pason	
Coring	Cementing	Work Pipe	
Rm Rathole	WOC	Mix LCM	
Cond / Circ	NU BOP's	Safety meet	
Tripping	Test BOP's	Weld on Bowl	
Lubricate Rig	Drill Out Cmt	BOP Drill	
Repair Rig	DST		
Slip/Cut Line	Hndle Tools	Total Hrs	

24 HOUR SUMMARY FOR THE DATE : March 05/04 (0000 hrs - 2400 hrs)

Summary: Continue to install plywood around sub base and tarps around drill floor. Installed hot air furnace and ducting for heat supply around diverter system. Hooked up generator power supply to crew's lunch trailer. Place safety equipment around location and carry out Drilling Rig Inspection Checklist. Prepare to pick up clean out assembly.

Forecast: Hook up diverter and bell nipple. Tie in return line to mud pits. Make up 5 1/2" bit to 3 1/2" drill rods RIH to shoe & circ. Continue in hole to 250m as hole dictates. Circulate bottoms up and POOH 3 joints at a time.

Comments: Confirmed details with Pardy's Waste regarding hot diesel for frac. Discussed cement job and details .with schlumberger . Lavern Pynne with Petro is confident water can be heated on location providing we start 12 hours prior to cement job.

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1				REPORT #: 13	DATE: March 06/04
DEPTH: mKB	PROGRESS: #REF! m	in		rotating hours (last 24 hrs.)	
OPER 06:00:			FOREMAN: Greg Walsh	MOBILE NO.: 754-0074	
DAILY COST:		HOLE COND.:	WEATHER: Blowing Snow	TOOLPUSH:	
CUM COST:		RIG / RIG #:	TEMP.: -6°C	T.P. MOBILE:	
FORMATION:		K.B. ELEV.:	ROADS: Slippery		
			AFE#	AFE \$	
BIT PERFORMANCE			SURVEYS	DRILLING FLUID	PUMPS
Bit No.				Time	Pump No. #2
Size (mm) 200				Depth(m)	Make GD
Mfg.				Density	Model PZ7
Type				Mud Grad	Liner X Stk 229 X152
Serial #				Vis	SPM 95
Nozzles				PV	Pump Eff. 90%
From (mKB)				YP	Pump Rate 0.92
To (mKB)				Gels	Pump Press. kPa
Hrs on Bit				pH	Drillpipe AV m/min
WOB (daN)				WL (cc's)	Drillcollar AV m/min
RPM				Filter Cake	Nozzle Vel m/sec
Condition				Sand (%)	
Pulled For?				Solids (%)	
Meters				Oil (%)	
m/hr #DIV/0!				Pf/Mf	
Cum Hrs				IMBT	
				Cl (ppm)	
				Ca (ppm)	
BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)					
BHA Length: #REF!	Hook Load: daN	DP size	114 mm	Mud Co. Newpark	
Avail WOB:	Jts DP Racks #VALUE!	DC Conn:	4 1/2 XH	Mud Man #REF!	
Jts DP in hole:	DP on Loc:	DP Conn:		Mud Up @ #REF!	
DRILLING OPERATIONS TIME BREAKDOWN			VOLUMES M ³		
RU / TO	Survey	Plug Back		Water added	Mud Daily Cost
Drill Actual	Logging	Fishing		Losses	Mud Cum Cost
Reaming	Run Casing	Work w/Pason			
Coring	Cementing	Work Pipe		WELL CONTROL	SOLIDS CONTROL
Rm Rathole	WOC	Mix LCM		RSPP	Shaker Make Derrick
Cond / Circ	NU BOP's	Safety meet		ST/Min	Shaker Mesh #REF!
Tripping	Test BOPs	Weld on Bowl		MACP(kPa)	Desilter Centrifuge
Lubricate Rig	Drill Out Cmt	BOP Drill		Calc Hole Fill	Vol UF (l/min)
Repair Rig	DST	Total Hrs		Act Hole Fill	U.F. (kg/m3)
Slip/Cut Line	Hndle Tools			Lst BOP Drill:	O.F. (kg/m3)
				Calc Hole Fill	Hours/Days
				Act Hole Fill	Boiler Hrs: (to 24:00)
24 HOUR SUMMARY FOR THE DATE : March 06 /04 (0000 hrs - 2400 hrs)					
<p>Summary: Rig up Bell Nipple and flare line to well head. Run flow line to mud tanks. Place catch tank on end of flare line. Function Diverter confirm closing time of 35 seconds with 1000 psi on regulator. Review posted shut in procedures with crew. Install plywood and tarps around substructure . Prepare to pick up clean out assembly.</p> <p>12:00 - 21:00 Hrs Hold tool box talk with crew. Review well control procedures and equipment for monitoring flow returns while running in hole and circulating bottoms up. Make up bit and x/o to 3 1/2 rods . RIH to shoe establish circ while monitoring returns with gas detector at flow line and recovering samples. Continue to RIH to 235m string showing resistance. RIH to 242m string hanging up pulled back to 235m circulate and confirm well static. Attempted to RIH string hanging up at 242m. Pullback above shoe laying down three joints at a time. Flow checked well static , installed safety valve and secured well.</p> <p>Forecast: POOH laying down 3 1/2" drill rods. Rig up and run 114mm casing as per program. Fill cement water tanks with water supply from town water supply and rig up heater to prewarm water to 10 degrees. Prepare for cementing on Monday.</p> <p>Comments: Petro Drilling completed mobilization @ 12:00 Hrs and worked until 21:00 hrs to ensure well was in no danger of hole instability or well control issues. Contacted schlumberger to arrive on location for cementing 114mm casing on Monday morning. Harvey Gale will be transporting water to location on Sunday and assiting with moving casing. Bit on clean out trip was 146mm and collars on casino are 127mm.</p>					

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1			REPORT #: 14	DATE: march 07/04
DEPTH: mKB	PROGRESS: m	in	rotating hours (last 24 hrs.)	
OPER 06:00:			FOREMAN: Ed. Weiterman	MOBILE NO.: 689-0075
DAILY COST:	HOLE CND.:	WEATHER: snow		TOOLPUSH:
CUM COST:	RIG / RIG #:	TEMP.: -3°C		T.P. MOBILE:
FORMATION:	K.B. ELEV.:	ROADS: fair		

BIT PERFORMANCE		SURVEYS		DRILLING FLUID		PUMPS	
Bit No.				Time		Pump No.	#2
Size (mm)	200			Depth(m)		Make	GD
Mfg.				Density		Model	PZ7
Type				Mud Grad		Liner X Stk	229 X152
Serial #				Vis		SPM	95
Nozzles				PV		Pump Eff.	90%
From (mKB)				YP		Pump Rate	0.92
To (mKB)				Gels		Pump Press.	kPa
Hrs on Bit				pH		Drillpipe AV	m/min
WOB (daN)				WL (cc's)		Drillcollar AV	m/min
RPM				Filter Cake		Nozzle Vel	m/sec
Condition				Sand (%)		MUD & CHEMICALS	
Pulled For?				Solids (%)			
Meters				Oil (%)		Mud Cycle	min
m/hr	#DIV/0!			Pf/Mf		Bottoms Up	min
Cum Hrs				MBT		Tanks	m3
				Cl (ppm)		Hole Volume	m3
				Ca (ppm)		System Vol.	m3

BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)			
BHA Length:	Hook Load:	daN	DP size
Avail WOB:	Jts DP Racks	#VALUE!	DC Conn:
Jts DP in hole:	DP on Loc:		DP Conn:
			114 mm
			4 1/2 XH

DRILLING OPERATIONS TIME BREAKDOWN			
RU / TO	Survey	Plug Back	
Drill Actual	Logging	Fishing	
Reaming	Run Casing	Work w/Pason	
Coring	Cementing	Work Pipe	
Rm Rathole	WOC	Mix LCM	
Cond / Circ	NU BOP's	Safety meet	
Tripping	Test BOPs	Weld on Bowl	
Lubricate Rig	Drill Out Cmt	BOP Drill	
Repair Rig	DST		
Slip/Cut Line	Hndle Tools	Total Hrs	

24 HOUR SUMMARY FOR THE DATE : #VALUE! (0000 hrs - 2400 hrs)

Summary : Hold T.B.T & review work assignments. P.O.O.H. , laying down 3.5 drill rod.Rig up to run 4.5 (114mm-J-55 csg.). Land csg. @ 237.91. Stopped @ 242mtrs. Top of float collar at 230.57 mtrs.total joints run 35 jts.plus a space out pup of 1.11 mtrs to lay csg. collars at 191mtrs. to 198 mtrs for perforation as per program. Brought on two loads of fresh water and rigged up to heat same. (4.5 m3 per load/total of 9m3).Lined up night watch to keep the water tanks heating. Schlm. cmt. unit not available till 1500 hrs. +/- due to boat connections.

Forecast:
Top up fresh water to 13.5 m3 and heat same. Prepare for cmt. job.
Also make preparations for rig up after cmt. job to go into perforating as per program.

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1			REPORT #: 15	DATE: March 8, 2004
DEPTH: mKB	PROGRESS: m	in	rotating hours (last 24 hrs.)	
OPER 06:00:			FOREMAN: Ed. Weiterman	MOBILE NO.:
DAILY COST:	HOLE CND.:	WEATHER: clear		TOOLPUSH:
CUM COST:	RIG / RIG #:	TEMP.: -3°C		T.P. MOBILE:
FORMATION:	K.B. ELEV.:	ROADS: goodSS		

BIT PERFORMANCE		SURVEYS		DRILLING FLUID		PUMPS	
Bit No.				Time		Pump No.	#2
Size (mm)	200			Depth(m)		Make	GD
Mfg.				Density		Model	PZ7
Type				Mud Grad		Liner X Stk	229 X152
Serial #				Vis		SPM	95
Nozzles				PV		Pump Eff.	90%
From (mKB)				YP		Pump Rate	0.92
To (mKB)				Gels		Pump Press.	kPa
Hrs on Bit				pH		Drillpipe AV	m/min
WOB (daN)				WL (cc's)		Drillcollar AV	m/min
RPM				Filter Cake		Nozzle Vel	m/sec
Condition				Sand (%)		MUD & CHEMICALS	
Pulled For?				Solids (%)		Mud Cycle	min
Meters				Oil (%)		Bottoms Up	min
m/hr	#DIV/0!			Pf/Mf		Tanks	m3
Cum Hrs				MBT		Hole Volume	m3
				Cl (ppm)		System Vol.	m3
				Ca (ppm)		Mud & Chemicals Added:	
BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)				Mud Co.	Newpark		
				Mud Man			
				Mud Up @	1700		
BHA Length:	Hook Load:	daN	DP size	VOLUMES		M³	
Avail WOB:	Jts DP Racks	#VALUE!	DC Conn:			Mud Daily Cost	
Jts DP in hole:	DP on Loc:		DP Conn:			Mud Cum Cost	
DRILLING OPERATIONS TIME BREAKDOWN				WELL CONTROL		SOLIDS CONTROL	
RU / TO	Survey		Plug Back	Water added		Shaker Make	Derrick
Drill Actual	Logging		Fishing	Losses		Shaker Mesh	
Reaming	Run Casing		Work w/Pason	RSPP		Vol UF (l/min)	Desilter
Coring	Cementing		Work Pipe	ST/Min			
Rm Rathole	WOC		Mix LCM	MACP(kPa)		O.F. (kg/m3)	
Cond / Circ	NU BOP's		Safety meet	Calc Hole Fill		Hours/Days	
Tripping	Test BOPs		Weld on Bowl	Act Hole Fill		Boiler Hrs: (to 24:00)	
Lubricate Rig	Drill Out Cmt		BOP Drill	Lst BOP Drill:			
Repair Rig	DST		Total Hrs	Calc Hole Fill			
Slip/Cut Line	Hndle Tools			Act Hole Fill			

24 HOUR SUMMARY FOR THE DATE : March 08/04 (0000 hrs - 2400 hrs)

Summary

On lease @ 0900 hrs.
 Crew fuel up and purchase fuel with truck and driver. Circulate and heat water. Unload 4.5 m3 water for total of 13.5 m3
 Keep heat and circulation going for the cmt. Job scheduled for early morning. Pending rig up and arrival of Dowell/Schl. m.
 Approx. 0600hrs. in conference with Keven.
 Also have excavator clear road after unloading fresh water in tank. Moved tb. g. and remaining csg.(1000 hrs. to 1500 hrs.)
 Crew work on set of stairs, preliminary lease preparation for cmt. job. Check Huber chokes, Strap tb. g. and position for running same. with elevators and space out in drk. Crew finished @ 1700hrs.

Forecast

On lease for rig up @ 0530 hrs. for cmt. job @ per program

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1				REPORT #: 16	DATE: 09/mar./04
DEPTH: 2030 mKB	PROGRESS: m in		rotating hours (last 24 hrs.)		
OPER 06:00:		FOREMAN: Ed. Weiterman		MOBILE NO.:	
DAILY COST:	HOLE CND.:		WEATHER: sunny		TOOLPUSH:
CUM COST:	RIG / RIG #:		TEMP.:		T.P. MOBILE:
FORMATION:	K.B. ELEV.:		ROADS: good		
AFE#			AFE \$		
BIT PERFORMANCE		SURVEYS		DRILLING FLUID	
Bit No.				Time	Pump No. #2
Size (mm) 200				Depth(m)	Make GD
Mfg.				Density	Model PZ7
Type				Mud Grad	Liner X Stk 229 X152
Serial #				Vis	SPM 95
Nozzles				PV	Pump Eff. 90%
From (mKB)				YP	Pump Rate 0.92
To (mKB)				Gels	Pump Press. kPa
Hrs on Bit				pH	Drillpipe AV m/min
WOB (daN)				WL (cc's)	Drillcollar AV m/min
RPM				Filter Cake	Nozzle Vel m/sec
Condition				Sand (%)	
Pulled For?				Solids (%)	
Meters				Oil (%)	
m/hr #DIV/0!				Pf/Mf	
Cum Hrs				MBT	
				Cl (ppm)	
				Ca (ppm)	
BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)					
BHA Length:	Hook Load:	daN DP size	114 mm		
Avail WOB:	Jts DP Racks #VALUE!	DC Conn:	4 1/2 XH		
Jts DP in hole:	DP on Loc:	DP Conn:			
DRILLING OPERATIONS TIME BREAKDOWN					
RU / TO	Survey	Plug Back			
Drill Actual	Logging	Fishing			
Reaming	Run Casing	Work w/Pason			
Coring	Cementing	Work Pipe			
Rm Rathole	WOC	Mix LCM			
Cond / Circ	NU BOP's	Safety meet			
Tripping	Test BOP's	Weld on Bowl			
Lubricate Rig	Drill Out Cmt	BOP Drill			
Repair Rig	DST				
Slip/Cut Line	Hndle Tools	Total Hrs			
24 HOUR SUMMARY FOR THE DATE :				09/mar./04 (0000 hrs - 2400 hrs)	
Summary:					
On lease a 0600 hrs.					
Discuss site lay out with Dow./Schlm. To set up trucks for cmt. Job.					
Set up for cmt job, review cmt. Program, and go over calculations and time factors for thickening process for cmt.					
Review water temps. With cmt. foreman he wanted the water temp for optimum cmt. job at 10 c. (thats what he got).					
Held T.B.T. reveived job plan , and started mixing and pumping cmt. at 1215 hrs.					
At 1232 hrs. open valve flush cmt line with fresh water and release cmt. plug.					
Start displacement of cmt. at 1235 cmt plug released,at 1236 displacing cmt .					
At 1242 hrs 1 m3 pumped, Problems with cmt. pump not pumping. No returns.					
Tried various methods to get pumps to put out, (estimate +/- .2 m3, at 1245 hrs.)					
Rig up rig pump at 1300 hrs. Blew pop-valve and washed out same. at 1300 p.s.i.					

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1		REPORT #: 17	DATE: 10/mar./04
DEPTH: 2030 mKB	PROGRESS: m in	rotating hours (last 24 hrs.)	
OPER 08:00:		FOREMAN: Ed. Weiterman	MOBILE NO.:
DAILY COST:	HOLE CND.:	WEATHER: sunny	TOOLPUSH:
CUM COST:	RIG / RIG #:	TEMP.:	T.P. MOBILE:
FORMATION:	K.B. ELEV.:	ROADS:	

BIT PERFORMANCE		SURVEYS		DRILLING FLUID		PUMPS	
Bit No.				Time		Pump No.	#2
Size (mm)	200			Depth(m)		Make	GD
Mfg.				Density		Model	PZ7
Type				Mud Grad		Liner X Sbk	229 X152
Serial #				Vis		SPM	95
Nozzles				PV		Pump Eff.	90%
From (mKB)				YP		Pump Rate	0.92
To (mKB)				Gels		Pump Press.	kPa
Hrs on Bit				pH		Drillpipe AV	m/min
WOB (daN)				WL (cc's)		Drillcollar AV	m/min
RPM				Filter Cake		Nozzle Vel	m/sec
Condition				Sand (%)		MUD & CHEMICALS	
Pulled For?				Solids (%)		Mud Cycle	69 min
Meters				Oil (%)		Bottoms Up	69 min
m/hr	#DIV/0!			PF/MF		Tanks	m3
Cum Hrs				MBT		Hole Volume	64 m3
				Cl (ppm)		System Vol.	64 m3
				Ca (ppm)		Mud & Chemicals Added:	

BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, T.J Type)				Mud Co.	Newpark
BHA Length:	Hook Load:	daN	DP size	Mud Man	
Avail WOB:	Jts DP Racks	#VALUE!	DC Conn:	Mud Up @	1700
Jts DP in hole:	DP on Loc:		DP Conn:	VOLUMES M³	

DRILLING OPERATIONS TIME BREAKDOWN				WELL CONTROL		SOLIDS CONTROL	
RU / TD	Survey		Plug Back	Water added		Mud Daily Cost	
Drill Actual	Logging		Fishing	Losses		Mud Cum Cost	
Reaming	Run Casing		Work w/Pason	WELL CONTROL		SOLIDS CONTROL	
Coring	Cementing		Work Pipe	RSPP		Shaker Make	Derrick
Rm Rathole	WOC		Mix LCM	ST/Min		Shaker Mesh	
Cond / Circ	NU BOP's		Safety meet	MAACP(kPa)		Vol UF (l/min)	Desilter
Tripping	Test BOP's		Weld on Bowl	Calc Hole Fill		U.F. (kg/m3)	Centrifuge
Lubricate Rig	Drill Out Cmt		BOP Drill	Act Hole Fill		O.F. (kg/m3)	
Repair Rig	DST		Total Hrs	Lst BOP Drill:		Hours/Days	
Slip/Cut Line	Handle Tools			Calc Hole Fill		Boiler Hrs:	(to 24:00)
				Act Hole Fill			

24 HOUR SUMMARY FOR THE DATE : 10/mar.04 (0000 hrs - 2400 hrs)

Summary:

On lease @ 0700 hrs.—Fired up equipment, and lifted annular, and removed 114 mm pup jt. Nipple up same. Rig up and run Bit, core bbl.and drill string to tag top of cement @108.3 mtrs. Leaves 121.7 mtrs to core(ordered boxes on lease for core). Calculated cement top in annulus as 114mtrs. with 2.7m3 slurry mixed and pumped.Old 7in. Shoe at 125.9mtrs=12 mtrs w/ cmt. Set drill string on wiper plug and rig down flow nipple and install swedge to close annular on collar and swedge to press test. Pressure test at three intervals for 30mins.ea. interval @500p.s.i./ 600p.s.i./ 700 p.s.i. Held o.k. and took pictures of pressure on gauge with digital. Rig out press test equipt.install flow nipple. Winterize rig for morning tour to cut core. Left lease at 1900hrs.

□

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1			REPORT #: 18	DATE: 11/mmar./04
DEPTH: 2030 mKB	PROGRESS: m in	rotating hours (last 24 hrs.)		
OPER 06:00:	FOREMAN: Ed. Weitema		MOBILE NO.:	
DAILY COST:	HOLE CND.:	WEATHER: sunny	TOOLPUSH:	
CUM COST:	RIG / RIG #:	TEMP.:	T.P. MOBILE:	
FORMATION:	K.B. ELEV.:	ROADS:		

BIT PERFORMANCE		SURVEYS		DRILLING FLUID		PUMPS	
Bit No.				Time		Pump No.	#2
Size (mm)	200			Depth(m)		Make	GD
Mfg.				Density		Model	PZ7
Type				Mud Grad		Liner X Stk	229 X152
Serial #				Vis		SPM	95
Nozzles				PV		Pump Eff.	90%
From (mKB)				YP		Pump Rate	0.92
To (mKB)				Gels		Pump Press.	kPa
Hrs on Bit				pH		Drillpipe AV	m/min
WOB (daN)				WL (cc's)		Drillcollar AV	m/min
RPM				Filter Cake		Nozzle Vel	m/sec
Condition				Sand (%)		MUD & CHEMICALS	
Pulled For?				Solids (%)		Mud Cycle	69 min
Meters				Oil (%)		Bottoms Up	69 min
m/hr	#DIV/0!			Pf/Mf		Tanks	m3
Cum Hrs				MBT		Hole Volume	64 m3
				Cl (ppm)		System Vol.	64 m3
				Ca (ppm)		Mud & Chemicals Added:	
BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)				Mud Co.	Newpark		
				Mud Man			
				Mud Up @	1700		
BHA Length:	Hook Load:	daN	DP size				
Avail WOB:	Jts DP Racks	#VALUE!	DC Conn:				
Jts DP in hole:	DP on Loc:		DP Conn:				
				VOLUMES M³			
DRILLING OPERATIONS TIME BREAKDOWN				Water added		Mud Daily Cost	
RU / TO	Survey		Plug Back	Losses		Mud Cum Cost	
Drill Actual	Logging		Fishing	WELL CONTROL		SOLIDS CONTROL	
Reaming	Run Casing		Work w/Pason	RSPP		Shaker Make	Derrick
Coring	Cementing		Work Pipe	ST/Min		Shaker Mesh	
Rm Rathole	WOC		Mix LCM	MACP(kPa)		Vol UF (l/min)	Desilter
Cond / Circ	NU BOP's		Safety meet	Calc Hole Fill			
Tripping	Test BOPs		Weld on Bowl	Act Hole Fill		O.F. (kg/m3)	
Lubricate Rig	Drill Out Cmt		BOP Drill	Lst BOP Drill:		Hours/Days	
Repair Rig	DST			Calc Hole Fill		Boiler Hrs: (to 24:00)	
Slip/Cut Line	Hndle Tools		Total Hrs	Act Hole Fill			

24 HOUR SUMMARY FOR THE DATE : 11/mar./04 (0000 hrs - 2400 hrs)

Summary:

On location @ 0700 hrs.---Fired up equipment, and, got water to drill floor, and cut core 0830 hrs.to 1030 hrs. to cut first two mtrs. of core @ 108 mtrs. to 110 mtrs. and wiper plug.
 Cut core at 1030 hrs. to 1930 hrs. from 110mtrs to 143 mtrs. Average +/- 3 mtrs. Per hour retrieving full coverage of rock hard cement. Winterised rig for morning tour to cut core . Proposed depth of coring is 230 mtrs.
 Environment of Nfld. onsite commented that operation was fit for purpose.
 Discovered that a crane is required to suspend Perf. lubricator 45 ft. required. Rig Drrk. handles 35 ft.

Forecast:

Cut core and rig up what we can get at, when coring to perforate, and frac. with Dow./Schlm.

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1				REPORT #: 19	DATE: 12/mar.04	
DEPTH: 2030 mKB	PROGRESS: m in		rotating hours (last 24 hrs.)			
OPER 06:00:			FOREMAN: Ed. Weiterman	MOBILE NO.:		
DAILY COST:	HOLE CND.:	WEATHER: wind/rain/snow		TOOLPUSH:		
CUM COST:	RIG / RIG #:	TEMP.:		T.P. MOBILE:		
FORMATION:	K.B. ELEV.:	ROADS: poor				
			AFE#	AFE \$		
BIT PERFORMANCE		SURVEYS		DRILLING FLUID		
Bit No.	200			Time	Newpark	
Size (mm)				Pump No. #2		
Mfg.				Make GD		
Type				Model PZ7		
Serial #				Liner X Stk 229 X152		
Nozzles				SPM 95		
From (mKB)				Pump Eff. 90%		
To (mKB)				Pump Rate 0.92		
Hrs on Bit				Pump Press. kPa		
WOB (daN)				Drillpipe AV m/min		
RPM				Drillcollar AV m/min		
Condition				Nozzle Vel m/sec		
Pulled For?				MUD & CHEMICALS		
Meters				Mud Cycle 69 min		
m/hr #DIV/0!	Bottoms Up 69 min					
Cum Hrs	Tanks m3					
			Hole Volume 64 m3			
			System Vol. 64 m3			
			Mud & Chemicals Added:			
			Mud Co. Newpark			
			Mud Man			
			Mud Up @ 1700			
			VOLUMES M³			
			Water added	Mud Daily Cost		
			Losses	Mud Cum Cost		
			WELL CONTROL		SOLIDS CONTROL	
			RSPP	Derrick		
			ST/Min			
			MACP(kPa)	Desilter	Centrifuge	
			Calc Hole Fill			
			Act Hole Fill	Vol UF (l/min)		
			Lst BOP Drill:	U.F. (kg/m3)		
			Calc Hole Fill	O.F. (kg/m3)		
			Act Hole Fill	Hours/Days		
			Boiler Hrs: (to 24:00)			
24 HOUR SUMMARY FOR THE DATE : March 12, 2004 (0000 hrs - 2400 hrs)						
Summary:						
On location @ 0700 hrs.---Fire up equipment, and got water to drill floor,and cut core : 0830 hrs. @143 mtrs. - 1730 hrs: cmt. Is getting softer. @185 mtrs.:---@1900hrs.@194mtrs. Stake down heat hoses, install v-door prefabs for hi winds. Locate tanks for completion program, open road, with escavator operator.(1000hrs-1430hrs.) Off location @ 1930hrs.						
Forecast:						
Core cmt to 230 mtrs. Lay down drill string, rigging up for completion work.						

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1				REPORT #: 20	DATE: March 13, 2004		
DEPTH: 2030 mKB	PROGRESS: m in		rotating hours (last 24 hrs.)				
OPER 06:00:			FOREMAN: Ed. Weiterman	MOBILE NO.:			
DAILY COST:	HOLE CND.:		WEATHER: Wind/Snow	TOOLPUSH:			
CUM COST:	RIG / RIG #:		TEMP.:	T.P. MOBILE:			
FORMATION:	K.B. ELEV.:		ROADS: Medium				
			AFE#	AFE \$			
BIT PERFORMANCE			SURVEYS	DRILLING FLUID	PUMPS		
Bit No.	200			Time	Pump No. #2		
Size (mm)				Depth(m)	Make GD		
Mfg.				Density	Model PZ7		
Type				Mud Grad	Liner X Stk 229 X152		
Serial #				Vis	SPM 95		
Nozzles				PV	Pump Eff. 90%		
From (mKB)				YP	Pump Rate 0.92		
To (mKB)				Gels	Pump Press. kPa		
Hrs on Bit				pH	Drillpipe AV m/min		
WOB (daN)				WL (cc's)	Drillcollar AV m/min		
RPM				Filter Cake	Nozzle Vel m/sec		
Condition				Sand (%)	MUD & CHEMICALS		
Pulled For?				Solids (%)	Mud Cycle 69 min		
Meters	Oil (%)	Bottoms Up 69 min					
m/hr #DIV/0!	Pf/Mf	Tanks m3					
Cum Hrs	MBT	Hole Volume 64 m3					
				Ca (ppm)	System Vol. 64 m3		
BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)				Mud Co. Newpark			
				Mud Man			
BHA Length:	Hook Load:	daN DP size	114 mm	Mud Up @ 1700			
Avail WOB:	Jts DP Racks #VALUE!	DC Conn:	4 1/2 XH				
Jts DP in hole:	DP on Loc:	DP Conn:		VOLUMES M³			
DRILLING OPERATIONS TIME BREAKDOWN				Water added	Mud Daily Cost		
RU / TO	Survey	Plug Back		Losses	Mud Cum Cost		
Drill Actual	Logging	Fishing		WELL CONTROL			
Reaming	Run Casing	Work w/Pason		RSPP	Shaker Make Derrick		
Coring	Cementing	Work Pipe		ST/Min	Shaker Mesh		
Rm Rathole	WOC	Mix LCM		MACP(kPa)	Desilter Centrifuge		
Cond / Circ	NU BOP's	Safety meet		Calc Hole Fill			
Tripping	Test BOPs	Weld on Bowl		Act Hole Fill	Vol UF (l/min)		
Lubricate Rig	Drill Out Cmt	BOP Drill		Lst BOP Drill:	U.F. (kg/m3)		
Repair Rig	DST			Calc Hole Fill	O.F. (kg/m3)		
Slip/Cut Line	Hndle Tools	Total Hrs		Act Hole Fill	Hours/Days		
24 HOUR SUMMARY FOR THE DATE :				13/mar./04	(0000 hrs - 2400 hrs)		
Summary:							
Fired up equipment, and got water to drill floor to cut core from 194 mtrs. To 230 mtrs.(0830 hrs.-1630 hrs.)							
Soft cmt. From 196mtr. To 206 mtrs. Coring 9 mtrs. Per hour. Firmed up to hard the last 15 mtrs.							
P.O.H. laying down drill rods. 1630 hrs. to 1830 hrs. / Winterise rig for morning tour,Leave location @ 1930 hrs.							
(cored cmt. 108 mtrs-230 mtrs, with annular closed to keep cuttings from filling annulus on returns to surface.)							
Contact personnel for Perf. job, and Frac. job mon. & tues. !!!							
Forecast							
Remove annular and rig up X-mas tree for .							
Phase 3 of the completion and stimulation program.							
Prepare for perfotation,and Frac. job as per program.							

Vulcan Minerals

DAILY DRILLING REPORT

Flat Bay # 1		REPORT #: 21	DATE: 14/mar./15
DEPTH: 2030 mKB	PROGRESS: m in	rotating hours (last 24 hrs.)	
OPER 06:00:	FOREMAN: Ed. Weitema	MOBILE NO.:	
DAILY COST:	HOLE CND.:	WEATHER: sunny/cool	TOOLPUSH:
CUM COST:	RIG / RIG #:	TEMP.:	T.P. MOBILE:
FORMATION:	K.B. ELEV.:	ROADS: good	

BIT PERFORMANCE		SURVEYS		DRILLING FLUID		PUMPS	
Bit No.				Time		Pump No.	#2
Size (mm)	200			Depth(m)		Make	GD
Mfg.				Density		Model	PZ7
Type				Mud Grad		Liner X Stk	229 X152
Serial #				Vis		SPM	95
Nozzles				PV		Pump Eff.	90%
From (mKB)				YP		Pump Rate	0.92
To (mKB)				Gels		Pump Press.	kPa
Hrs on Bit				pH		Drillpipe AV	m/min
WOB (daN)				WL (cc's)		Drillcollar AV	m/min
RPM				Filter Cake		Nozzle Vel	m/sec
Condition				Sand (%)		MUD & CHEMICALS	
Pulled For?				Solids (%)		Mud Cycle	69 min
Meters				Oil (%)		Bottoms Up	69 min
m/hr	#DIV/0!			Pf/Mf		Tanks	m3
Cum Hrs				MBT		Hole Volume	64 m3
				Cl (ppm)		System Vol.	64 m3
				Ca (ppm)		Mud & Chemicals Added:	
BOTTOMHOLE ASSEMBLY (No., Item, OD, ID, TJ Type)				Mud Co.	Newpark		
				Mud Man			
				Mud Up @	1700		
BHA Length:	Hook Load:	daN	DP size	VOLUMES		M³	
Avail WOB:	Jts DP Racks	#VALUE!	DC Conn:				
Jts DP in hole:	DP on Loc:		DP Conn:				
DRILLING OPERATIONS TIME BREAKDOWN				Water added		Mud Daily Cost	
RU / TO	Survey		Plug Back	Losses		Mud Cum Cost	
Drill Actual	Logging		Fishing	WELL CONTROL		SOLIDS CONTROL	
Reaming	Run Casing		Work w/Pason	RSPP		Shaker Make	Derrick
Coring	Cementing		Work Pipe	ST/Min		Shaker Mesh	
Rm Rathole	WOC		Mix LCM	MACP(kPa)		Desilter Centrifuge	
Cond / Circ	NU BOP's		Safety meet	Calc Hole Fill		Vol UF (l/min)	
Tripping	Test BOP's		Weld on Bowl	Act Hole Fill		U.F. (kg/m3)	
Lubricate Rig	Drill Out Cmt		BOP Drill	Lst BOP Drill:		O.F. (kg/m3)	
Repair Rig	DST			Calc Hole Fill		Hours/Days	
Slip/Cut Line	Hndle Tools		Total Hrs	Act Hole Fill		Boiler Hrs: (to 24:00)	

24 HOUR SUMMARY FOR THE DATE : #VALUE! (0000 hrs - 2400 hrs)

Summary:

On location @ 0700 hrs., Fired up equipment & nipple down annular. Set slips on 114 mm csg. and install 60.3 mm tbg. Bowl. Run 19 jts 60.3 mm tbg. Installed seating nipple after 1st. Jt. Of tbg. Torqued to 1300 ft. lbs. As per optimum torque on spec. sheet. Land out tbg. hanger into bowl and hammer up lock nut (hammer union). Instal 2 3/8 eue crown valve with 2 1/16 i.d. @ 2000 p.s.i. W.P. Rig up 2 in. side outlet valves and Test pump. Test Tubing, casing, and valves to 2000 p.s.i. for 30 mins. Held o.k. 60 p.s.i. drop Bleed off trapped air. no surface leaks. Used excavator for two hrs. sweeping road and moving equipment, to prepare for Perfs. and frac. job.

Forecast

Rig up and pref. with Dow/ Schl. tomorrow (mon.)
Frac. job on Tues.

